EXHIBIT 'C-4' - GLEN HELEN PARKWAY BRIDGE OVER CAJON WASH PROJECT SCHEDULE (REVISED 6/26/2024) Finish Duration 2024 ID Task Name Glen Helen Parkway Bridge over Cajon Wash Tue 7/9/24 Tue 12/17/24 116 days 2 Amend No. 4 NTP Tue 7/9/24 Tue 7/9/24 1 day Wed 7/10/24 Tue 8/20/24 **Project Management/Focus Meetings** 1.5 mons 3 4 **Environmental / Regulatory Permitting** Wed 7/10/24 Tue 8/20/24 1.5 mons Final Design PS&E and Construction Documents Wed 7/10/24 Mon 8/5/24 19 days Prepare Final (100%) PS&E 6 Wed 7/10/24 Wed 7/31/24 16 days Submit Final (100%) PS&E (To County) 0 days 7/31 Wed 7/31/24 Wed 7/31/24 County Review / Issue Final (100%) PS&E Thu 8/1/24 Mon 8/5/24 8 3 days 9 Submit Final (100%) PS&E to Caltrans Mon 8/5/24 Mon 8/5/24 0 days 10 **Right-of-Way Certification** Wed 7/10/24 Wed 7/31/24 16 days Caltrans Review/Approval of R/W Certification 11 Wed 7/10/24 Wed 7/31/24 16 days Tue 7/23/24 Tue 7/23/24 **♦** 7/23 12 **Caltrans High Cost Bridge Project Agreement** 0 days 7/23 Board Approval of High Cost Agreement (By County) 13 Tue 7/23/24 Tue 7/23/24 0 days 14 **Construction Advertising & Award** Tue 8/6/24 Tue 12/17/24 96 days 15 PS&E Approval/Certification (By Caltrans) Tue 8/6/24 Tue 8/20/24 8/20 11 days Submit RFA for Construction (By County) Tue 8/20/24 Tue 8/20/24 8/20 16 0 days 17 Receive E76 from Caltrans (Construction Authorization) Wed 8/21/24 Tue 9/10/24 15 days 18 Construction Advertising/ Bidding Services (By County) Wed 9/11/24 Tue 11/5/24 2 mons 19 Open Bids & Award Contract (By County) Wed 11/6/24 Tue 12/17/24 12/17 30 days 20 Tue 12/17/24 Tue 12/17/24 0 days 12/17 NTP / Start Construction

Page 1