STORMWATER POLLUTION PREVENTION PLAN

for

Fire Station 226

RISK LEVEL 1

Legally Responsible Person [LRP):

San Bernardino County, Real Estate Services
385 N Arrowhead Avenue, 3rd Floor, San Bernardino, CA 92415
[LRP's Name or LRP's Authorized Representative]
909-387-5000

Approved Signatory:

San Bernardino County 909-387-5000

Prepared for: San Bernardino County, Real State Services 385 North Arrowhead Avenue San Bernardino, CA 92415-0184

Project Address:

1920 N Del Rosa Avenue San Bernardino CA 92404

SWPPP Prepared by:

Engineering Resources of Southern California 1861 West Redlands Blvd. Redlands, CA 92373 John M. Brudin, P.E., QSD

SWPPP Preparation Date

September 2022

Estimated Project Dates:

Table of Contents

	Contents	
	d SWPPP Developer	
Legally I	Responsible Person	1
Amendn	nent Log	
Section 1	SWPPP Requirements	3
1.1	Introduction	3
1.2	Permit Registration Documents	
1.3	SWPPP Availability and Implementation	
1.4	SWPPP Amendments	
1.5	Retention of Records.	5
1.6	Required Non-Compliance Reporting	
1.7	Annual Report	
1.8	Changes to Permit Coverage	
1.9	Notice of Termination	6
Section 2	Project Information	7
2.1	Project and Site Description.	7
2.1.	1 Site Description	7
2.1.2	2 Existing Conditions	7
2.1.3	3 Existing Drainage	7
2.1.4	4 Geology and Groundwater	7
2.1.3	5 Project Description	7
2.1.0	5 Developed Condition	8
2.2	Permits and Governing Documents	8
2.3	Stormwater Run-On from Offsite Areas	9
2.4	Findings of the Construction Site Sediment and Receiving Water Risk Determination	9
2.5	Construction Schedule	0
2.6	Potential Construction Activity and Pollutant Sources	0
2.7	Identification of Non-Stormwater Discharges	0
2.8	Required Site Map Information	. 1
Section 3	Best Management Practices 1	3
3.1	Schedule for BMP Implementation	3

3.2 I	Erosion and Sediment Control	13
3.2.1	Erosion Control	14
3.2.2	Sediment Controls	16
3.3	Non-Stormwater Controls and Waste and Materials Management	18
3.3.1	Non-Stormwater Controls	18
3.3.2	Materials Management and Waste Management	20
3.4 I	Post construction Stormwater Management Measures	23
Section 4	BMP Inspection, and Maintenance	25
4.1 I	BMP Inspection and Maintenance	25
4.2 I	Rain Event Action Plans	25
Section 5	Training	
Section 6	Responsible Parties and Operators	27
6.1 I	Responsible Parties	27
6.2	Contractor List	28
Section 7	Construction Site Monitoring Program	
7.1	Purpose	29
7.2	Applicability of Permit Requirements	29
7.3.	Weather and Rain Event Tracking	30
7.3	.1 Weather Tracking	30
7.3	.2 Rain Gauges	30
7.4	Monitoring Locations	30
7.5	Safety and Monitoring Exemptions	31
7.6	Visual Monitoring	31
7.6	.1 Routine Observations and Inspections	32
	7.6.1.1 Routine BMP Inspections	32
7	7.6.1.2 Non-Stormwater Discharge Observations	32
7.6	.2 Rain-Event Triggered Observations and Inspections	32
7	7.6.2.1 Visual Observations Prior to a Forecasted Qualifying Rain Event	32
7	7.6.2.2 BMP Inspections During an Extended Storm Event	33
7	7.6.2.3 Visual Observations Following a Qualifying Rain Event	33
7.6	.3 Visual Monitoring Procedures	33
7.6	.4 Visual Monitoring Follow-Up and Reporting	34
7.6	.5 Visual Monitoring Locations	34

7.7 Water Quality Sampling and Analysis	35
7.7.1 Sampling and Analysis Plan for Non-Visible Pollutants in Stormwater Runoff	
Discharges	
7.7.1.1 Sampling Schedule	37
7.7.1.2 Sampling Locations	
7.7.1.3 Monitoring Preparation	
7.7.1.4 Analytical Constituents	41
7.7.1.5 Sample Collection	
7.7.1.6 Sample Analysis	
7.7.1.7 Data Evaluation and Reporting	45
7.7.2 Sampling and Analysis Plan for pH and Turbidity in Stormwater Runoff Discharges	45
7.7.3 Sampling and Analysis Plan for pH, Turbidity, and SSC in Receiving Water	
7.7.4 Sampling and Analysis Plan for Non-Stormwater Discharges	
7.7.5 Sampling and Analysis Plan for Other Pollutants Required by the Regional W Board 46	
7.7.6 Training of Sampling Personnel	47
7.7.7 Sample Collection and Handling	47
7.7.7.1 Sample Collection	47
7.7.7.2 Sample Handling	48
7.7.7.3 Sample Documentation Procedures	49
7.8 Active Treatment System Monitoring	49
7.9 Bioassessment Monitoring	49
7.10 Watershed Monitoring Option	49
7.11 Quality Assurance and Quality Control	50
7.11.1 Field Logs	
7.11.2 Clean Sampling Techniques	
7.11.3 Chain of Custody	50
7.11.4 QA/QC Samples	
7.11.4.1 Field Duplicates	
7.11.4.2 Equipment Blanks	
7.11.4.3 Field Blanks	
7 11 4 4 Travel Blanks	51

7.11.5 Data V	Verification	51
7.12 Records Re	tention	52
CSMP Attachment 1:	Weather Reports	54
CSMP Attachment 2:	Monitoring Records	55
CSMP Attachment 3:	Example Forms	56
CSMP Attachment 4:	Field Meter Instructions	67
CSMP Attachment 5:	Supplemental Information	68
Section 8 References		69
Appendix A: Calcul	lations	70
	ruction Plans	
Appendix C: Permi	t Registration Documents	72
Appendix D: SWPP	P Amendment Certifications	73
Appendix E: Submi	itted Changes to PRDs	74
Appendix F: Constr	ruction Schedule	76
Appendix G: Constr	ruction Activities, Materials Used, and Associated Pollutants	77
Appendix H: CASQ	A Stormwater BMP Handbook Portal: Construction Fact Sheets.	79
Appendix I: BMP Ins	spection Form	80
Appendix J: Project S	Specific Rain Event Action Plan Template	86
Rain Event Action	Plan (REAP)	88
Date of REAP		88
WDID Number:		88
Date Rain Predicte	d to Occur:	88
Predicted % chance	e of rain:	88
Appendix K: Traini	ng Reporting Form	90
Appendix L: Respon	nsible Parties	92
Appendix M: Contro	actors and Subcontractors	96
Appendix N: Consti	ruction General Permit	97

Qualified SWPPP Developer

	•			
Approval and Certification of the	Stormwater Pollution Pre	evention Plan		
Project Name:		Fire Station 226		
Project Number/ID [if applicable]	10101032			
'This Stormwater Pollution Prevention Plan and Attachments were prepared under my direction to meet the requirements of the California Construction General Permit (SWRCB Orders No. 2009-009-DWQ as amended by Order 2010-0014-DWQ and Order 2012-0006-DWQ). I certify that I am a Qualified SWPPP Developer in good standing as of the date signed below."				
Matt		09/16/2022		
QSD Signature		Date		
John M. Brudin PE, QS	D	00707		
QSD Name		QSD Certificate Number		
Principal Engineer/ERSC,	Inc.	(909) 890-1255		
Title and Affiliation		Telephone Number		
matt@erscinc.com				
Email				

Legally Responsible Person

Approval and Certification of the S	tormwater Pollution Prevention Plan
Project Name:	Fire Station 226
Project Number/ID-[if applicable]	10101032
direction or supervision in accordary properly gather and evaluate the influence who manage the system or those per of my knowledge and belief, the interpretate the system of the influence of my knowledge and belief, the interpretation of the system of my knowledge and belief, the interpretation of the system	
San Bernardino County, Real E	
Signature of [Authorized Repr Responsible Person or Ap	
Name of [Authorized Representation of Responsible Person or App	

Amendment Log

Project Name:	Fire Station 226	
Project Number/ID-[if applicable]	10101032	

Amendment No.	Date	Brief Description of Amendment, include section and page number	Prepared and Approved By
			Name:
			QSD#
			Name:
			QSD#
			Name:
			QSD#
			Name:
			QSD#
			Name:
			QSD#
			Name:
			QSD#
			Name:
			QSD#
			Name:
			QSD#
			Name:
			QSD#

Section 1 SWPPP Requirements

1.1 INTRODUCTION

The Fire Station 226 project comprises approximately 1.60 and is located at 1920 N Del Rosa Avenue in City of San Bernardino, California. The property is owned by the San Bernardino County and is being developed by San Bernardino County/Real Estate Services. The project's location is shown on the construction plans in Appendix B.

This Stormwater Pollution Prevention Plan (SWPPP) is designed to comply with California's General Permit for Stormwater Discharges Associated with Construction and Land Disturbance Activities (General Permit) Order No. 2009-0009-DWQ as amended in 2010 and 2012 (NPDES No. CAS000002) issued by the State Water Resources Control Board (State Water Board). This SWPPP has been prepared following the SWPPP Template provided on the California Stormwater Quality Association Stormwater Best Management Practice Handbook Portal: Construction (CASQA, 2012). In accordance with the General Permit, Section XIV, this SWPPP is designed to address the following:

- Pollutants and their sources, including sources of sediment associated with construction, construction site erosion and other activities associated with construction activity are controlled;
- Where not otherwise required to be under a Regional Water Quality Control Board (Regional Water Board) permit, all non-stormwater discharges are identified and either eliminated, controlled, or treated;
- Site BMPs are effective and result in the reduction or elimination of pollutants in stormwater discharges and authorized non-stormwater discharges from construction activity to the Best Available Technology/Best Control Technology (BAT/BCT) standard;

The Fire Station 226 (Project) was determined to be Risk Level 1 Project using the General Permit Attachment C. Calculations and design details as well as BMP controls for are complete and correct, Appendix A.

1.2 PERMIT REGISTRATION DOCUMENTS

Required Permit Registration Documents (PRDs) shall be submitted to the State Water Board via the Stormwater Multi Application and Report Tracking System (SMARTS) by the Legally Responsible Person (LRP), or authorized personnel (i.e., Approved Signatory) under the direction of the LRP. The project-specific PRDs include:

- 1. Notice of Intent (NOI);
- 2. Risk Assessment (Construction Site Sediment and Receiving Water Risk Determination);
- 3. Site Map;
- 4. Annual Fee;
- 5. Signed Certification Statement (LRP Certification is provided electronically with SMARTS PRD submittal); and

6. SWPPP.

Construction Plans can be found in Appendix B. A copy of the submitted PRDs shall also be kept in Appendix C along with the Waste Discharge Identification (WDID) confirmation.

1.3 SWPPP AVAILABILITY AND IMPLEMENTATION

The discharger shall make the SWPPP available at the construction site during working hours (see Section 7.5 of CSMP for working hours) while construction is occurring and shall be made available upon request by a State or Municipal inspector. When the original SWPPP is retained by a crewmember in a construction vehicle and is not currently at the construction site, current copies of the BMPs and map/drawing will be left with the field crew and the original SWPPP shall be made available via a request by radio/telephone. (CGP Section XIV.C)

The SWPPP shall be implemented concurrently with the start of ground disturbing activities.

1.4 SWPPP AMENDMENTS

The SWPPP should be revised when:

- If there is a General Permit violation.
- When there is a reduction or increase in total disturbed acreage (General Permit Section II Part C).
- BMPs do not meet the objectives of reducing or eliminating pollutants in stormwater discharges.

Additionally, the SWPPP shall be amended when:

- There is a change in construction or operations which may affect the discharge of pollutants to surface waters, groundwater(s), or a municipal separate storm sewer system (MS4);
- When there is a change in the project duration that changes the project's risk level; or
- When deemed necessary by the QSD. The QSD has determined that the changes listed in Table 1.1 can be field determined by the QSP. All other changes shall be made by the OSD as formal amendments to the SWPPP.

The following items shall be included in each amendment:

- Who requested the amendment;
- The location of proposed change;
- The reason for change;
- The original BMP proposed, if any; and
- The new BMP proposed.

Amendment shall be logged at the front of the SWPPP and certification kept in Appendix D. The SWPPP text shall be revised replaced, and/or hand annotated as necessary to properly convey the amendment. SWPPP amendments must be made by a QSD. The following changes

have been designated by the QSD as "to be field determined" and constitute minor changes that the QSP may implement based on field conditions.

Table 1.1 List of Changes to be Field Determined

Candidate changes for field location or determination by QSP ⁽¹⁾	Check changes that can be field located or field determined by QSP
Increase quantity of an Erosion or Sediment Control Measure	X
Relocate/Add stockpiles or stored materials	X
Relocate or add toilets	X
Relocate vehicle storage and/or fueling locations	X
Relocate areas for waste storage	X
Relocate water storage and/or water transfer location	X
Changes to access points (entrance/exits)	X
Change type of Erosion or Sediment Control Measure	X
Changes to location of erosion or sediment control	X
Minor changes to schedule or phases	X
Changes in construction materials	X
(1) 4 0 11 1	N.1.1 1 OCD 1 1

⁽¹⁾ Any field changes not identified for field location or field determination by QSP must be approved by QSD $\,$

1.5 RETENTION OF RECORDS

Paper or electronic records of documents required by this SWPPP shall be retained for a minimum of three years from the date generated or date submitted, whichever is later, for the following items:

- Site Inspections
- Amendments Logs
- Approved SWPPP documents
- Erosion Control Plans

These records shall be available at the Site until construction is complete. Records assisting in the determination of compliance with the General Permit shall be made available within a reasonable time, to the Regional Water Board, State Water Board or U.S. Environmental Protection Agency (EPA) upon request. Requests by the Regional Water Board for retention of records for a period longer than three years shall be adhered to.

1.6 REQUIRED NON-COMPLIANCE REPORTING

If a General Permit discharge violation occurs the QSP shall immediately notify the LRP. The LRP shall include information on the violation with the Annual Report. Corrective measures will be implemented immediately following identification of the discharge or written notice of non-compliance from the Regional Water Board. Discharges and corrective actions must be documented and include the following items:

- The date, time, location, nature of operation and type of unauthorized discharge.
- The cause or nature of the notice or order.
- The control measures (BMPs) deployed before the discharge event, or prior to receiving notice or order.
- The date of deployment and type of control measures (BMPs) deployed after the discharge event, or after receiving the notice or order, including additional measures installed or planned to reduce or prevent re-occurrence.

1.7 ANNUAL REPORT

The General Permit requires that permittees prepare, certify, and electronically submit an Annual Report no later than September 1st of each year. Reporting requirements are identified in Section XVI of the General Permit. Annual reports will be filed in SMARTS and in accordance with information required by the on-line forms.

1.8 CHANGES TO PERMIT COVERAGE

The General Permit allows for the reduction or increase of the total acreage covered under the General Permit when: a portion of the project is complete and/or conditions for termination of coverage have been met; when ownership of a portion of the project is purchased by a different entity; or when new acreage is added to the project.

Modified PRDs shall be filed electronically within 30 days of a reduction or increase in total disturbed area if a change in permit covered acreage is to be sought. The SWPPP shall be modified appropriately, shall be logged at the front of the SWPPP and cetrification of SWPPP amendments are to be kept in Appendix D. Updated PRDs submitted electronically via SMARTS can be found in Appendix E.

1.9 NOTICE OF TERMINATION

A Notice of Termination (NOT) must be submitted electronically by the LRP via SMARTS to terminate coverage under the General Permit. The NOT must include a final Site Map and representative photographs of the project site that demonstrate final stabilization has been achieved. The NOT shall be submitted within 90 days of completion of construction. The Regional Water Board will consider a construction site complete when the conditions of the General Permit, Section II.D have been met.

Section 2 Project Information

2.1 PROJECT AND SITE DESCRIPTION

2.1.1 Site Description

The Fire Station 226 project site comprises approximately 1.89 acres and is located at 1920 N Del Rosa Avenue in San Bernardino County, California. The project site is located west of Del Rosa Avenue N. and approximately 0.63 miles South of State Route 210 and immediately north of Del Rosa Channel. The project is located at Lat 34.133 and Long -117.253 and is identified on the Construction Plans in Appendix B.

2.1.2 Existing Conditions

As of the initial date of this SWPPP, the project site is partially developed; with a 38 percent of impervious area where the existing Fire Station 226 and parking lot are located. The new facility will occupy the existing site once the old structure and site improvements are removed.

2.1.3 Existing Drainage

The project site is relatively level, with slopes of approximately 2.0 percent. The elevation of the project site ranges from 1163.00 to 1151.50 feet above mean sea level (msl). Surface drainage at the site currently flows to the southwest corner of the site, towards Del Rosa Channel. Stormwater is conveyed through surface runoff and discharges, from the site, are considered direct discharges, as defined by the State Water Board into Del Rosa Channel. Existing site topography, drainage patterns, and stormwater conveyance systems are shown on the Hydrology Report and Pre-Hydrology Map.

The project discharges directly to Del Rosa Channel which flows to City Creek Channel that is not listed for water quality impairment on the most recent 303(d)-list.

2.1.4 Geology and Groundwater

A revised Geotechnical Engineering Report dated February 22, 2022, was prepared by Inland Foundation engineering, Inc,. The site is underlain by a mantle of alluvial soil consisting of interbedded silty gravel, silty sand, sand with silt, clayey sand, gravel with sand and silt, and silty clayey sand with gravel. Groundwater data prepared by Mattu and Carson (1991)) indicates that high groundwater was estimated to be around $85\pm$ feet in depth based on contour. Since the entire site is underlain by crystalline metamorphic bedrock, free groundwater is not anticipated to be present, but could locally occur along fractures and/or local impermeable layers.

2.1.5 Project Description

Project grading will occur on approximately 1.60 acres of the project, which comprises approximately 84 percent of the total area. The limits of grading are shown on the Grading Plans in Appendix B. Grading will include both cut and fill activities, with the total graded material

estimated to be 3,756 cubic yards. Approximately 2,863 cubic yards of fill material will be imported during grading activities. Soil will be stockpiled as needed within the project area considering BMP requirements, as shown on Erosion Control Plan in Appendix B. Construction activities will be not phased.

2.1.6 Developed Condition

Post construction surface drainage will run trough ribbon gutter and be captured by two catch basins located on the southeast of the property boundary as depicted in the Hydrology Map to ultimate discharge its flow into a proposed infiltration basin located on the west side of the proposed FS226; the proposed infiltration basin has been designed to retain up to two (2) feet of water depth with one (1) foot of freeboard with an emergency overflow rip-rap spillway to finally flow and discharge to Del Rosa Channel embankment.

Post construction drainage patterns and conveyance systems are presented on the Construction Plans in Appendix B.

Table 2.1	Construction	Site	Estimates
-----------	--------------	------	------------------

Construction site area	<u>1.60</u>	acres
Percent impervious before construction	38.32	%
Runoff coefficient before construction	1.60	
Percent impervious after construction	80.53	%
Runoff coefficient after construction	<u>0.61</u>	

2.2 PERMITS AND GOVERNING DOCUMENTS

In addition to the General Permit, the following documents have been taken into account while preparing this SWPPP

- Regional Water Board requirements
- Basin Plan requirements
- Contract Documents
- Air Quality Regulations and Permits
- Federal Endangered Species Act
- National Historic Preservation Act/Requirements of the State Historic Preservation Office
- State of California Endangered Species Act
- Clean Water Act Section 401 Water Quality Certifications and 404 Permits

• CA Department of Fish and Game 1600 Streambed Alteration Agreement

2.3 STORMWATER RUN-ON FROM OFFSITE AREAS

There is no anticipated offsite run-on to this construction site because the offsite tributary flows in the watershed area, sheet flow over the streets, and are not tributary to this property, The N. Del Rosa Avenue sheet flows south, capturing its flow in an existing catch basin located just northwest of the proposed FS226 driveway discharging directly in the Del Rosa Channel.

2.4 FINDINGS OF THE CONSTRUCTION SITE SEDIMENT AND RECEIVING WATER RISK DETERMINATION

A construction site risk assessment has been performed for the project and the resultant risk level is Risk Level 1.

The risk level was determined though the use of the Risk Determination Worksheet (General Permit Appendix 1). The risk level is based on project duration, location, proximity to impaired receiving waters and soil conditions. A copy of the Risk Level determination submitted on SMARTS with the PRDs is included in Appendix A.

Table 2.2 and Table 2.3 summarize the sediment and receiving water risk factors and document the sources of information used to derive the factors.

Table 2.2 Summary of Sediment Risk

RUSLE Factor	Value	Method for establishing value		
R	3.38	RUSLE – See Appendix A		
K	0.2	RUSLE – See Appendix A		
LS	1.19	RUSLE – See Appendix A		
Total Pred	Total Predicted Sediment Loss (tons/acre) 0.80			
Overall Sediment Risk Low Sediment Risk < 15 tons/ acre Medium Sediment Risk >= 15 and < 75 tons/acre High Sediment Risk >= 75 tons/acre High Sediment Risk >= 75 tons/acre			Medium	

Runoff from Error! Hyperlink reference not valid.the project site discharges into Del Rosa Channel, and eventually into City Creek Channel.

Table 2.3 Summary of Receiving Water Risk

Receiving Water Name	303(d) Listed for Sediment Related Pollutant ⁽¹⁾	TMDL for Sediment Related Pollutant ⁽¹⁾	Beneficial Uses of COLD, SPAWN, and MIGRATORY ⁽¹⁾	
City Creek Channel	☐ Yes ☐ No	☐ Yes ⊠ No	☐ Yes ⊠ No	

Table 2.3 Summary of Receiving Water Risk

Receiving Water Name	303(d) Listed for Sediment Related Pollutant ⁽¹⁾	TMDL for Sediment Related Pollutant ⁽¹⁾	Beneficial Uses of COLD, SPAWN, and MIGRATORY ⁽¹⁾		
Overall Receiving Water Risl	 Low High				
(1) If yes is selected for any option the Receiving Water Risk is High					

Risk Level 1 sites are subject to the narrative effluent limitations specified in the General Permit. The narrative effluent limitations require stormwater discharges associated with construction activity to minimize or prevent pollutants in stormwater and authorized non-stormwater through the use of controls, structures, and best management practices. This SWPPP has been prepared to address Risk Level 1 requirements (General Permit Attachment C).

2.5 CONSTRUCTION SCHEDULE

The site sediment risk was determined based on construction taking place between April 2023 and September 2023. Modification or extension of the schedule (start and end dates) may affect risk determination and permit requirements. The LRP shall contact the QSD if the schedule changes during construction to address potential impact to the SWPPP. The estimated schedule for planned work can be found in Appendix F.

2.6 POTENTIAL CONSTRUCTION ACTIVITY AND POLLUTANT SOURCES

Appendix G includes a list of construction activities and associated materials that are anticipated to be used onsite. These activities and associated materials will or could potentially contribute pollutants, other than sediment, to stormwater runoff.

The anticipated activities and associated pollutants were used in Section 3 to select the Best Management Practices for the project. Location of anticipated pollutants and associated BMPs are show on the Erosion Control Plan in Appendix B.

For sampling requirements for non-visible pollutants associated with construction activity please refer to Section 7.7.1. For a full and complete list of onsite pollutants, refer to the Material Safety Data Sheets (MSDS), which are retained onsite at the construction trailer.

2.7 IDENTIFICATION OF NON-STORMWATER DISCHARGES

Non-stormwater discharges consist of discharges which do not originate from precipitation events. The General Permit provides allowances for specified non-stormwater discharges that do not cause erosion or carry other pollutants.

Non-stormwater discharges into storm drainage systems or waterways, which are not authorized under the General Permit and listed in the SWPPP, or authorized under a separate NPDES permit, are prohibited.

Non-stormwater discharges that are authorized from this project site include the following:

- Irrigation Runoff
- Street Sweeping Runoff
- Fire Hydrant Testing
- Fire Sprinkler Testing
- Emergency Firefighting Activities

These authorized non-stormwater discharges will be managed with the stormwater and non-stormwater BMPs described in Section 3 of this SWPPP and will be minimized by the QSP.

Activities at this site that may result in unauthorized non-stormwater discharges include:

- Dust control Water
- Grading Water
- Wash Water (Vehicles, Equipment, Tools, Building, etc)
- Dewatering Discharge
- Utility Line Testing & Flushing
- Vehicle & Equipment Use

Steps will be taken, including the implementation of appropriate BMPs, to ensure that unauthorized discharges are eliminated, controlled, disposed, or treated on-site.

Discharges of construction materials and wastes, such as fuel or paint, resulting from dumping, spills, or direct contact with rainwater or stormwater runoff, are also prohibited.

The following discharge(s) have been authorized by (a) regional NPDES permit(s):

NONE

2.8 REQUIRED SITE MAP INFORMATION

The construction project's Site Map(s) showing the project location, surface water boundaries, geographic features, construction site perimeter and general topography and other requirements identified in Attachment B of the General Permit is located in Appendix B. Table 2.5 identifies Map or Sheet Nos. where required elements are illustrated.

Table 2.5 Required Map Information

Included on Map/Plan Sheet No. (1)	Required Element	
C1.1	The project's surrounding area (vicinity)	
C2.1	Site layout	

Table 2.5 Required Map Information

Included on Map/Plan Sheet No. (1)	Required Element
C2.1	Construction site boundaries
C6.1 & C7.1	Drainage areas
C2.1	Discharge locations
N/A	Sampling locations
C2.1	Areas of soil disturbance (temporary or permanent)
C2.1	Active areas of soil disturbance (cut or fill)
C4.1	Locations of runoff BMPs
C4.1	Locations of erosion control BMPs
C4.1	Locations of sediment control BMPs
N/A	ATS location (if applicable)
N/A	Locations of sensitive habitats, watercourses, or other features which are not to be disturbed
C4.1 and C5.1	Locations of all post construction BMPs
C4.1	Waste storage areas
C4.1	Vehicle storage areas
C4.1	Material storage areas
C4.1	Entrance and Exits
N/A	Fueling Locations

Notes: (1) Indicate maps or drawings that information is included on (e.g., Vicinity Map, Site Map, Drainage Plans, Grading Plans, Progress Maps, etc.)

Section 3 Best Management Practices

3.1 SCHEDULE FOR BMP IMPLEMENTATION

Table 3.1 BMP Implementation Schedule

	BMP	Implementation	Duration
	EC-1, Scheduling	Prior to Construction	Entirety of Project
u 70			
Erosion Control			
母り			
trol	SE-1, Silt Fence	Daily Construction Activity	Entirely of Project
Sediment Control	SE-5, Fiber Rolls	Prior to Construction	Until NOT filed
imen1	SE-7, Street Sweeping	Prior to Construction	Until NOT filed
Sed	SE-8, Sandbag Barrier	Prior to Construction	Until NOT filed
TC-1, Stabilized Construction Entrance/Exit		Prior to Construction	Until track out can be controlled without
Tra Co			
Wind Erosion	WE-1, Wind Erosion Control	After groundbreaking	Until NOT filed

3.2 EROSION AND SEDIMENT CONTROL

Erosion and sediment controls are required by the General Permit to provide effective reduction or elimination of sediment related pollutants in stormwater discharges and authorized non-stormwater discharges from the Site. Applicable BMPs are identified in this section for erosion control, sediment control, tracking control, and wind erosion control.

3.2.1 Erosion Control

Erosion control, also referred to as soil stabilization, consists of source control measures that are designed to prevent soil particles from detaching and becoming transported in stormwater runoff. Erosion control BMPs protect the soil surface by covering and/or binding soil particles.

This construction project will implement the following practices to provide effective temporary and final erosion control during construction:

- 1. Preserve existing vegetation where required and when feasible.
- 2. The area of soil disturbing operations shall be controlled such that the Contractor is able to implement erosion control BMPs quickly and effectively.
- 3. Stabilize non-active areas within 14 days of cessation of construction activities or sooner if stipulated by local requirements.
- 4. Control erosion in concentrated flow paths by applying erosion control blankets, check dams, erosion control seeding or alternate methods.
- 5. Prior to the completion of construction, apply permanent erosion control to remaining disturbed soil areas.

Sufficient erosion control materials shall be maintained onsite to allow implementation in conformance with this SWPPP.

The following temporary erosion control BMP selection table indicates the BMPs that shall be implemented to control erosion on the construction site. Fact Sheets for temporary erosion control BMPs are provided in Appendix H.

Table 3.2 Temporary Erosion Control BMPs

CASQA	BMP Name	Meets a	BMP Used		
Fact Sheet	BMP Name	Minimum Requirement ⁽¹⁾	YES	NO	If not used, state reason
EC-1	Scheduling	✓	✓		
EC-2	Preservation of Existing Vegetation	✓		~	No existing vegetation
EC-3	Hydraulic Mulch	√ (2)		V	No slopes, stockpiles, burn areas
EC-4	Hydroseed	√ (2)		V	Project size
EC-5	Soil Binders	√ (2)		1	No slopes
EC-6	Straw Mulch	√ (2)		V	Project size
EC-7	Geotextiles and Mats	√ (2)		1	No slopes
EC-8	Wood Mulching	√ (2)		✓	N/A
EC-9	Earth Dike and Drainage Swales	√ (3)		✓	Project size
EC-10	Velocity Dissipation Devices			✓	Project size
EC-11	Slope Drains			✓	No slopes
EC-12	Stream Bank Stabilization			✓	No Disturbed Stream
EC-14	Compost Blankets	√ (2)		✓	No exposed slope
EC-15	Soil Preparation-Roughening			✓	No slope
EC-16	Non-Vegetated Stabilization	√ (2)		✓	No areas to prone erosion
WE-1	Wind Erosion Control	✓	✓		
Alternate	e BMPs Used:				If used, state reason:

⁽¹⁾ Applicability to a specific project shall be determined by the QSD.

⁽²⁾ The QSD shall ensure implementation of one of the minimum measures listed or a combination thereof to achieve and maintain the Risk Level requirements.

⁽³⁾ Run-on from offsite shall be directed away from all disturbed areas, diversion of offsite flows may require design/analysis by a licensed civil engineer and/or additional environmental permitting

These temporary erosion control BMPs shall be implemented in conformance with the following guidelines and as outlined in the BMP Factsheets provided in Appendix H. If there is a conflict between documents, the Site Map will prevail over narrative in the body of the SWPPP or guidance in the BMP Fact Sheets. Site specific details in the Site Map prevail over standard details included in the Site Map. The narrative in the body of the SWPPP prevails over guidance in the BMP Fact Sheets.

Scheduling

Scheduling will be used and meet the minimum requirements as necessary per CASQA Reference BMP's Handbook

Wind Erosion Control

Silt fence shall be placed at perimeter of project site during grading activities along with applying water from water trucks for nuisance dust. The silt fence and application of water to the project site during grading will keep dust from traveling to existing adjacent residential areas. Wind erosion control practices will be used throughout the duration of the project. All haul trucks shall implement tarps with freeboard of 6 inches.

3.2.2 Sediment Controls

Sediment controls are temporary or permanent structural measures that are intended to complement the selected erosion control measures and reduce sediment discharges from active construction areas. Sediment controls are designed to intercept and settle out soil particles that have been detached and transported by the force of water.

The following sediment control BMP selection table indicates the BMPs that shall be implemented to control sediment on the construction site. Fact Sheets for temporary sediment control BMPs are provided in Appendix H.

Table 3.3 Temporary Sediment Control BMPs

CASQA Fact	BMP Name	Meets a Minimum	BMP used		If not no distance and
Sheet	DMF Name	Requirement ⁽¹⁾	YES	NO	If not used, state reason
SE-1	Silt Fence	√ (2)(3)	✓		
SE-2	Sediment Basin			~	Project size
SE-3	Sediment Trap			~	Project size
SE-4	Check Dams			/	No existing swales
SE-5	Fiber Rolls	√ (2)(3)	V		
SE-6	Gravel Bag Berm	√ (3)	1		
SE-7	Street Sweeping	✓	✓		
SE-8	Sandbag Barrier		✓		
SE-9	Straw Bale Barrier			✓	Sandbag barriers and silt fence are used
SE-10	Storm Drain Inlet Protection	✓ RL2&3	1		
SE-11	ATS			✓	No sediment trap or basin
SE-12	Manufactured Linear Sediment Controls			✓	Using SE-1
SE-13	Compost Sock and Berm	√ (3)		✓	Using SE-5
SE-14	Biofilter Bags	√ (3)		✓	Using SE-6
TC-1	Stabilized Construction Entrance and Exit	✓	✓		
TC-2	Stabilized Construction Roadway			✓	Using TC-1
TC-3	Entrance Outlet Tire Wash			✓	Using TC-1
Alternate	Alternate BMPs Used:				If used, state reason:

⁽¹⁾ Applicability to a specific project shall be determined by the QSD

⁽²⁾ The QSD shall ensure implementation of one of the minimum measures listed or a combination thereof to achieve and maintain the Risk Level requirements

⁽³⁾Risk Level 2 &3 shall provide linear sediment control along toe of slope, face of slope, and at the grade breaks of exposed slope

These temporary sediment control BMPs shall be implemented in conformance with the following guidelines and in accordance with the BMP Fact Sheets provided in Appendix H. If there is a conflict between documents, the Site Map will prevail over narrative in the body of the SWPPP or guidance in the BMP Fact Sheets. Site specific details in the Site Map prevail over standard details included in the Site Map. The narrative in the body of the SWPPP prevails over guidance in the BMP Fact Sheets.

Silt Fence

Silt Fence will be used and meet the minimum requirements as necessary per CASQA Reference BMP's Handbook.

Fiber Rolls

Fiber rolls will be used and meet the minimum requirements as necessary per CASQA Reference BMP's Handbook.

Street Sweeping

As needed track out is observed and meet the minimum requirements as necessary per CASQA Reference BMP's Handbook.

Sandbag Barrier

Sandbag barrier will be used and meet the minimum requirements as necessary per CASQA Reference BMP's Handbook.

Storm Drain Inlet Protection

Storm drain inlet will be used and meet the minimum requirements as necessary per CASQA Reference BMP's Handbook.

Stabilized Construction Entrance and Exit

Stabilized construction entrance and exit will be used and meet the minimum requirements as necessary per CASQA Reference BMP's Handbook.

3.3 NON-STORMWATER CONTROLS AND WASTE AND MATERIALS MANAGEMENT

3.3.1 Non-Stormwater Controls

Non-stormwater discharges into storm drainage systems or waterways, which are not authorized under the General Permit, are prohibited. Non-stormwater discharges for which a separate NPDES permit is required by the local Regional Water Board are prohibited unless coverage under the separate NPDES permit has been obtained for the discharge. The selection of non-stormwater BMPs is based on the list of construction activities with a potential for non-stormwater discharges identified in Section 2.7 of this SWPPP.

The following non-stormwater control BMP selection table indicates the BMPs that shall be implemented to control sediment on the construction site. Fact Sheets for temporary non-stormwater control BMPs are provided in Appendix H.

Table 3.4 Temporary Non-Stormwater BMPs

CASQA Fact	BMP Name	Meets a Minimum	BMP used		If not used, state reason	
Sheet	DMF Name	Requirement ⁽¹⁾	YES NO		II not used, state reason	
NS-1	Water Conservation Practices	✓	_ /			
NS-2	Dewatering Operation			V	No dewatering anticipated	
NS-3	Paving and Grinding Operation		~			
NS-4	Temporary Stream Crossing			1	No stream crossing	
NS-5	Clear Water Diversion			✓	No water diversion expected	
NS-6	Illicit Connection/Discharge	*	1			
NS-7	Potable Water/Irrigation			✓	No irrigation discharge anticipated	
NS-8	Vehicle and Equipment Cleaning		✓			
NS-9	Vehicle and Equipment Fueling	√	✓			
NS-10	Vehicle and Equipment Maintenance	*	✓			
NS-11	Pile Driving Operation			✓	No pile driving operation	
NS-12	Concrete Curing		✓			
NS-13	Concrete Finishing		✓			
NS-14	Material and Equipment Use Over Water			✓	No located over water body	
NS-15	Demolition Removal Adjacent to Water			✓	No bridge demolition operations	
NS-16	Temporary Batch Plants			✓	Material to be hauled in	
Alternate BMPs Used:		If used, sta	ate reason			
(1) Applicability	to a specific project shall be determined by th	e QSD				

Non-stormwater BMPs shall be implemented in conformance with the following guidelines and in accordance with the BMP Fact Sheets provided in Appendix H. If there is a conflict between documents, the Site Map will prevail over narrative in the body of the SWPPP or guidance in the BMP Fact Sheets. Site specific details in the Site Map prevail over standard details included in the Site Map. The narrative in the body of the SWPPP prevails over guidance in the BMP Fact Sheets.

Water Conservation Practices

Water conservation practices will be implemented at all times pre, during, and post-construction. The QSP should use limited use of truck water, piped water, metered water, and water from a water pull. Limited use will avoid causing erosion and the transport of pollutants offsite. These practices can reduce or eliminate non-stormwater discharges.

Paving and Grinding Operation

Paving and Grinding Operations will be used and meet the minimum requirements as necessary per CASQA Reference BMP's Handbook.

Vehicle and Equipment Cleaning

Vehicle and Equipment Cleaning will be used and meet the minimum requirements as necessary per CASQA Reference BMP's Handbook.

Vehicle and Equipment Fueling

Vehicle and Equipment Fueling will be used and meet the minimum requirements as necessary per CASQA Reference BMP's Handbook.

Vehicle and Equipment Maintenance

Vehicle and Equipment Maintenance will be used and meet the minimum requirements as necessary per CASQA Reference BMP's Handbook.

Concrete Curing

Concrete Curing will be used and meet the minimum requirements as necessary per CASQA Reference BMP's Handbook.

Concrete Finishing

Concrete Finishing will be used and meet the minimum requirements as necessary per CASQA Reference BMP's Handbook.

3.3.2 Materials Management and Waste Management

Materials management control practices consist of implementing procedural and structural BMPs for handling, storing and using construction materials to prevent the release of those materials into stormwater discharges. The amount and type of construction materials to be utilized at the Site will depend upon the type of construction and the length of the construction period. The materials may be used continuously, such as fuel for vehicles and equipment, or the materials may be used for a discrete period, such as soil binders for temporary stabilization.

Waste management consist of implementing procedural and structural BMPs for handling, storing and ensuring proper disposal of wastes to prevent the release of those wastes into stormwater discharges.

Materials and waste management pollution control BMPs shall be implemented to minimize stormwater contact with construction materials, wastes and service areas; and to prevent materials and wastes from being discharged off-site. The primary mechanisms for stormwater contact that shall be addressed include:

- Direct contact with precipitation
- Contact with stormwater run-on and runoff
- Wind dispersion of loose materials
- Direct discharge to the storm drain system through spills or dumping
- Extended contact with some materials and wastes, such as asphalt cold mix and treated wood products, which can leach pollutants into stormwater.

A list of construction activities is provided in Section 2.6. The following Materials and Waste Management BMP selection table indicates the BMPs that shall be implemented to handle materials and control construction site wastes associated with these construction activities. Fact Sheets for Materials and Waste Management BMPs are provided in Appendix H.

Table 3.5 Temporary Materials Management BMPs

CASQA Fact	DMDN	Meets a	BMP used		
Sheet	BMP Name	Minimum Requirement ⁽¹⁾	YES	NO	If not used, state reason
WM-01	Material Delivery and Storage	✓	✓ .		
WM-02	Material Use	✓	✓		
WM-03	Stockpile Management	✓	1		
WM-04	Spill Prevention and Control	✓	4		
WM-05	Solid Waste Management	✓	~		
WM-06	Hazardous Waste Management	V	✓		
WM-07	Contaminated Soil Management			✓	No anticipated soil contamination onsite
WM-08	Concrete Waste Management	4	1		
WM-09	Sanitary-Septic Waste Management		✓		
WM-10	Liquid Waste Management			✓	No drilling operations onsite.
Alternate BMF	Alternate BMPs Used:			If used, s	state reason:
(I) A 12 1 12 1					

⁽¹⁾ Applicability to a specific project shall be determined by the QSD.

Material management BMPs shall be implemented in conformance with the following guidelines and in accordance with the BMP Fact Sheets provided in Appendix H. If there is a conflict between documents, the Site Map will prevail over narrative in the body of the SWPPP or guidance in the BMP Fact Sheets. Site specific details in the Site Map prevail over standard details included in the Site Map. The narrative in the body of the SWPPP prevails over guidance in the BMP Fact Sheets.

Material Delivery and Storage

Material Delivery and Storage will be used and meet minimum requirement as necessary per CASQA Reference BMP'S Handbook

Material Use

Material Use will be used and meet minimum requirement as necessary per CASQA Reference BMP'S Handbook

Stockpile Management

Stockpile Management will be used and meet minimum requirement as necessary per CASQA Reference BMP'S Handbook

Spill Prevention and Control

Spill Prevention and Control will be used and meet minimum requirement as necessary per CASQA Reference BMP'S Handbook

Solid Waste Management

Solid Waste Management will be used and meet minimum requirement as necessary per CASQA Reference BMP'S Handbook

Hazardous Waste Management

Hazardous Waste Management will be used and meet minimum requirement as necessary per CASOA Reference BMP'S Handbook

Concrete Waste Management

Concrete Waste Management will be used and meet minimum requirement as necessary per CASQA Reference BMP'S Handbook

Sanitary-Septic Waste Management

Sanitary Septic Waste Management will be used and meet minimum requirement as necessary per CASQA Reference BMP'S Handbook

3.4 POST CONSTRUCTION STORMWATER MANAGEMENT MEASURES

Post construction BMPs are permanent measures installed during construction, designed to reduce or eliminate pollutant discharges from the site after construction is completed.

This site is located in an area subject to a Phase I or Phase II Municipal Separate Storm Sewer System (MS4) permit approved Stormwater Management Plan. Yes No

Post construction runoff reduction requirements have been satisfied through the MS4 program, this project is exempt from provision XIII A of the General Permit.

The following source control post construction BMPs to comply with General Permit Section XIII.B and local requirements have been identified for the site:

• Santa Ana Regional Water Quality Control Board

A plan for the post construction funding and maintenance of these BMPs has been developed to address at minimum five years following construction. The post construction BMPs that are described above shall be funded and maintained by the San Bernardino County. If required, post construction funding and maintenance will be submitted with the NOT.

Section 4 BMP Inspection, and Maintenance

4.1 BMP INSPECTION AND MAINTENANCE

The General Permit requires routine weekly inspections of BMPs, along with inspections before, during, and after qualifying rain events. A BMP inspection checklist must be filled out for inspections and maintained on-site with the SWPPP. The inspection checklist includes the necessary information covered in Section 7.6. A blank inspection checklist can be found in Appendix I. Completed checklists shall be kept in CSMP Attachment 2 "Monitoring Records."

BMPs shall be maintained regularly to ensure proper and effective functionality. If necessary, corrective actions shall be implemented within 72 hours of identified deficiencies and associated amendments to the SWPPP shall be prepared by the QSD.

Specific details for maintenance, inspection, and repair of Construction Site BMPs can be found in the BMP Factsheets in Appendix H.

4.2 RAIN EVENT ACTION PLANS

Rain Event Action Plans (REAPs) are not required for Risk Level 1 projects.

Section 5 Training

Appendix L identifies the QSPs for the project. To promote stormwater management awareness specific for this project, periodic training of job-site personnel shall be included as part of routine project meetings (e.g. daily/weekly tailgate safety meetings), or task specific trainings as needed.

The QSP shall be responsible for providing this information at the meetings, and subsequently completing the training logs shown in Appendix K, which identifies the site-specific stormwater topics covered as well as the names of site personnel who attended the meeting. Tasks may be delegated to trained employees by the QSP provided adequate supervision and oversight is provided. Training shall correspond to the specific task delegated including: SWPPP implementation; BMP inspection and maintenance; and record keeping.

Documentation of training activities (formal and informal) is retained in SWPPP Appendix K.

26



Section 6 Responsible Parties and Operators

6.1 RESPONSIBLE PARTIES

Approved Signatory who are responsible for SWPPP implementation and have authority to sign permit-related documents is listed below. Written authorizations from the LRP for these individuals are provided in Appendix L. The Approved Signatory assigned to this project is:

Name	Title	Phone Number
Real State Services	San Bernardino County	909-387-5000

QSPs identified for the project are identified in Appendix L. The QSP shall have primary responsibility and significant authority for the implementation, maintenance and inspection/monitoring of SWPPP requirements. The QSP will be available at all times throughout the duration of the project. Duties of the QSP include but are not limited to:

- Implementing all elements of the General Permit and SWPPP, including but not limited to:
 - o Ensuring all BMPs are implemented, inspected, and properly maintained.
 - o Performing non-stormwater and stormwater visual observations and inspections;
 - o Performing non-stormwater and storm sampling and analysis, as required.
 - o Performing routine inspections and observations.
 - o Implementing non-stormwater management, and materials and waste management activities such as: monitoring discharges; general Site clean-up; vehicle and equipment cleaning, fueling and maintenance; spill control; ensuring that no materials other than stormwater are discharged in quantities which will have an adverse effect on receiving waters or storm drain systems; etc.;
- The QSP may delegate these inspections and activities to an appropriately trained employee, but shall ensure adequacy and adequate deployment.
- Ensuring elimination of unauthorized discharges.
- The QSPs shall be assigned authority by the LRP to mobilize crews in order to make immediate repairs to the control measures.
- Coordinate with the Contractor(s) to assure all of the necessary corrections/repairs are made immediately and that the project complies with the SWPPP, the General Permit and approved plans at all times.

• Notifying the LRP or Authorized Signatory immediately of off-site discharges or other non-compliance events.

6.2 **CONTRACTOR LIST** Contractor (Contractor to fill out) Name: Title: Company: Address: Phone Number: Number (24/7):

Section 7 Construction Site Monitoring Program

7.1 Purpose

This Construction Site Monitoring Program was developed to address the following objectives:

- 1. To demonstrate that the site is in compliance with the Discharge Prohibitions of the Construction General Permit;
- 2. To determine whether non-visible pollutants are present at the construction site and are causing or contributing to exceedances of water quality objectives;
- 3. To determine whether immediate corrective actions, additional Best Management Practices (BMP) implementation, or SWPPP revisions are necessary to reduce pollutants in stormwater discharges and authorized non-stormwater discharges;
- 4. To determine whether BMPs included in the SWPP are effective in preventing or reducing pollutants in stormwater discharges and authorized non-stormwater discharges.

7.2 Applicability of Permit Requirements

This project has been determined to be a Risk Level 1 project. The General Permit identifies the following types of monitoring as being applicable for a Risk Level 1 project.

Risk Level 1

- Visual inspections of Best Management Practices (BMPs);
- Visual monitoring of the site related to qualifying storm events;
- Visual monitoring of the site for non-stormwater discharges;
- Sampling and analysis of construction site runoff for non-visible pollutants when applicable; and
- Sampling and analysis of construction site runoff as required by the Regional Water Board when applicable.

7.3. Weather and Rain Event Tracking

Visual monitoring and inspections requirements of the General Permit are triggered by a qualifying rain event. The General Permit defines a qualifying rain event as any event that produces ½ inch of precipitation. A minimum of 48 hours of dry weather will be used to distinguish between separate qualifying storm events.

7.3.1 Weather Tracking

The QSP should daily consult the National Oceanographic and Atmospheric Administration (NOAA) for the weather forecasts. These forecasts can be obtained at http://www.srh.noaa.gov/. Weather reports should be printed and maintained with the SWPPP in CSMP Attachment 1 "Weather Reports".

7.3.2 Rain Gauges

The QSP shall install 1 rain gauge(s) on the project site. Locate the gauge in an open area away from obstructions such as trees or overhangs. Mount the gauge on a post at a height of 3 to 5 feet with the gauge extending several inches beyond the post. Make sure that the top of the gauge is level. Make sure the post is not in an area where rainwater can indirectly splash from sheds, equipment, trailers, etc.

The rain gauge(s) shall be read daily during normal site scheduled hours. The rain gauge should be read at approximately the same time every day and the date and time of each reading recorded. Log rain gauge readings in CSMP Attachment 1 "Weather Records". Follow the rain gauge instructions to obtain accurate measurements.

Once the rain gauge reading has been recorded, accumulated rain shall be emptied and the gauge reset.

For comparison with the site rain gauge, the nearest appropriate governmental rain gauge(s) is located at San Bernardino Intl. Airport (KSBD) weather station. Website id provided below.

7.4 Monitoring Locations

Monitoring locations are shown on the Site Maps in Appendix B. Monitoring locations are described in the Sections 7.6 and 7.7.

Whenever changes in the construction site might affect the appropriateness of sampling locations, the sampling locations shall be revised accordingly. All such revisions shall be implemented as soon as feasible and the SWPPP amended. Temporary changes that result in a one-time additional sampling location do not require a SWPPP amendment.

7.5 Safety and Monitoring Exemptions

Safety practices for sample collection will be in accordance with the Contractor's Health and Safety Plan.

This project is not required to collect samples or conduct visual observations (inspections) under the following conditions:

- During dangerous weather conditions such as flooding and electrical storms.
- Outside of scheduled site business hours.

Scheduled site business hours are: Monday-Friday, 8am-5pm.

If monitoring (visual monitoring or sample collection) of the site is unsafe because of the dangerous conditions noted above then the QSP shall document the conditions for why an exception to performing the monitoring was necessary. The exemption documentation shall be filed in CSMP Attachment 2 "Monitoring Records".

7.6 Visual Monitoring

Visual monitoring includes observations and inspections. Inspections of BMPs are required to identify and record BMPs that need maintenance to operate effectively, that have failed, or that could fail to operate as intended. Visual observations of the site are required to observe storm water drainage areas to identify any spills, leaks, or uncontrolled pollutant sources.

Table 7.1 identifies the required frequency of visual observations and inspections. Inspections and observations will be conducted at the locations identified in Section 7.6.3.

Table 7.1 Summary of Visual Monitoring and Inspections		
Type of Inspection	Frequency	
Routine Inspections		
BMP Inspections	Weekly ¹	
BMP Inspections – Tracking Control	Daily	
Silt Fence	Weekly	
Fiber Roll	Weekly	
Gravel Bag Barrier	Weekly	
Storm Drain Inlet Protection	Weekly	
Wind Erosion	Daily	
Street Sweeping	Daily	
Non-Stormwater Discharge Observations	Quarterly during daylight hours	
Rain Event Triggered Inspections		
Site Inspections Prior to a Qualifying Event	Within 48 hours of a qualifying event ²	
BMP Inspections During an Extended Storm Event	Every 24-hour period of a rain event ³	
Site Inspections Following a Qualifying Event	Within 48 hours of a qualifying event ²	

Table 7.1 Summary of Visual Monitoring and Inspections

Type of Inspection Frequency

7.6.1 Routine Observations and Inspections

Routine site inspections and visual monitoring are necessary to ensure that the project is in compliance with the requirements of the Construction General Permit.

7.6.1.1 Routine BMP Inspections

Inspections of BMPs are conducted to identify and record:

- BMPs that are properly installed;
- BMPs that need maintenance to operate effectively;
- BMPs that have failed; or
- BMPs that could fail to operate as intended.

7.6.1.2 Non-Stormwater Discharge Observations

Each drainage area will be inspected for the presence of or indications of prior unauthorized and authorized non-stormwater discharges. Inspections will record:

- Presence or evidence of any non-stormwater discharge (authorized or unauthorized);
- Pollutant characteristics (floating and suspended material, sheen, discoloration, turbidity, odor, etc.); and
- Source of discharge.

7.6.2 Rain-Event Triggered Observations and Inspections

Visual observations of the site and inspections of BMPs are required prior to a qualifying rain event; following a qualifying rain event, and every 24-hour period during a qualifying rain event. Pre-rain inspections will be conducted after consulting NOAA and determining that a precipitation event with a 50% or greater probability of precipitation has been predicted.

7.6.2.1 Visual Observations Prior to a Forecasted Qualifying Rain Event

Within 48-hours prior to a qualifying event a stormwater visual monitoring site inspection will include observations of the following locations:

- Stormwater drainage areas to identify any spills, leaks, or uncontrolled pollutant sources;
- BMPs to identify if they have been properly implemented;

¹ Most BMPs must be inspected weekly; those identified below must be inspected more frequently.

² Inspections are required during scheduled site operating hours.

³ Inspections are required during scheduled site operating hours regardless of the amount of precipitation on any given day.

• Any stormwater storage and containment areas to detect leaks and ensure maintenance of adequate freeboard.

BMP inspections and visual monitoring will be triggered by a NOAA prediction of rain in the project area.

7.6.2.2 BMP Inspections During an Extended Storm Event

During an extended rain event BMP inspections will be conducted to identify and record:

- BMPs that are properly installed;
- BMPs that need maintenance to operate effectively;
- BMPs that have failed; or
- BMPs that could fail to operate as intended.

If the construction site is not accessible during the rain event, the visual inspections shall be performed at all relevant outfalls, discharge points, downstream locations. The inspections should record any projected maintenance activities.

7.6.2.3 Visual Observations Following a Qualifying Rain Event

Within 48 hours following a qualifying rain event (0.5 inches of rain) a stormwater visual monitoring site inspection is required to observe:

- Stormwater drainage areas to identify any spills, leaks, or uncontrolled pollutant sources;
- BMPs to identify if they have been properly designed, implemented, and effective;
- Need for additional BMPs:
- Any stormwater storage and containment areas to detect leaks and ensure maintenance of adequate freeboard; and
- Discharge of stored or contained rain water.

7.6.3 Visual Monitoring Procedures

Visual monitoring shall be conducted by the QSP or staff trained by and under the supervision of the QSP.

The name(s) and contact number(s) of the site visual monitoring personnel are listed below and their training qualifications are provided in Appendix K.

Assigned inspector: Contact phone:

Alternate inspector: Contact phone:

Stormwater observations shall be documented on the *Visual Inspection Field Log Sheet* (see CSMP Attachment 3 "Example Forms"). BMP inspections shall be documented on the site specific BMP inspection checklist. Any photographs used to document observations will be referenced on stormwater site inspection report and maintained with the Monitoring Records in Attachment 2.

The QSP shall within 5 days of the inspection submit copies of the completed inspection report to the Site Superintended and LRP.

The completed reports will be kept in CSMP Attachment 2 "Monitoring Records".

7.6.4 Visual Monitoring Follow-Up and Reporting

Correction of deficiencies identified by the observations or inspections, including required repairs or maintenance of BMPs, shall be initiated and completed as soon as possible.

If identified deficiencies require design changes, including additional BMPs, the implementation of changes will be initiated within 72 hours of identification and be completed as soon as possible. When design changes to BMPs are required, the SWPPP shall be amended to reflect the changes.

Deficiencies identified in site inspection reports and correction of deficiencies will be tracked on the *Inspection Field Log Sheet* or *BMP Inspection Report* and shall be submitted to the QSP and shall be kept in CSMP Attachment 2 "Monitoring Records".

The QSP shall within 5 days of the inspection submit copies of the completed *Inspection Field Log Sheet* or *BMP Inspection Report* with the corrective actions to the Site Superintended and LRP.

Results of visual monitoring must be summarized and reported in the Annual Report.

7.6.5 Visual Monitoring Locations

The inspections and observations identified in Sections 7.6.1 and 7.6.2 will be conducted at the locations identified in this section.

BMP locations are shown on the Site Maps in SWPPP Appendix A.

There is 1 drainage area(s) on the project site and the contractor's yard, staging areas, and storage areas. Drainage area(s) are shown on the WQMP Map in Appendix B and Table 7.2 identifies each drainage area by location.

Table 7.2 Site Drainage Areas

Location No.	Location
1	Project Area

There are 0 stormwater storage or containment area(s) are on the project site. Stormwater storage or containment area(s) are shown on the Site Maps in Appendix B and Table 7.3 identifies each stormwater storage or containment area by location.

Table 7.3 Stormwater Storage and Containment Areas

Location	Location
No.	
N/A	

Table 7.3 Stormwater Storage and Containment Areas

Location	Location
No.	

There are 1 discharge location(s) on the project site. Site stormwater discharge location(s) are shown on the Hydrology Map in Appendix B and Table 7.4 identifies each stormwater discharge location.

Table 7.4 Site Stormwater Discharge Locations

Location No.	Location
1	Proposed Infiltration Basin on Site

7.7 Water Quality Sampling and Analysis

7.7.1 Sampling and Analysis Plan for Non-Visible Pollutants in Stormwater Runoff Discharges

This Sampling and Analysis Plan for Non-Visible Pollutants describes the sampling and analysis strategy and schedule for monitoring non-visible pollutants in stormwater runoff discharges from the project site.

Sampling for non-visible pollutants will be conducted when (1) a breach, leakage, malfunction, or spill is observed; and (2) the leak or spill has not been cleaned up prior to the rain event; and (3) there is the potential for discharge of non-visible pollutants to surface waters or drainage system.

The following construction materials, wastes, or activities, as identified in Section 2.6, are potential sources of non-visible pollutants to stormwater discharges from the project. Storage, use, and operational locations are shown on the Site Maps in Appendix B.

- Solid Waste
- Sanitary waste
- Concrete Waste
- Hazardous Waste

The following existing site features, as identified in Section 2.6, are potential sources of non-visible pollutants to stormwater discharges from the project. Locations of existing site features contaminated with non-visible pollutants are shown on the Site Maps in Appendix B.

• None

The following soil amendments have the potential to change the chemical properties, engineering properties, or erosion resistance of the soil and will be used on the project site. Locations of soil amendment application are shown on the Site Maps in Appendix B.

• None



7.7.1.1 Sampling Schedule

Samples for the potential non-visible pollutant(s) and a sufficiently large unaffected background sample shall be collected during the first two hours of discharge from rain events that result in a sufficient discharge for sample collection. Samples shall be collected during the site's scheduled hours and shall be collected regardless of the time of year and phase of the construction.

Collection of discharge samples for non-visible pollutant monitoring will be triggered when any of the following conditions are observed during site inspections conducted prior to or during a rain event.

- Materials or wastes containing potential non-visible pollutants are not stored under watertight conditions. Watertight conditions are defined as (1) storage in a watertight container, (2) storage under a watertight roof or within a building, or (3) protected by temporary cover and containment that prevents stormwater contact and runoff from the storage area.
- Materials or wastes containing potential non-visible pollutants are stored under watertight conditions, but (1) a breach, malfunction, leakage, or spill is observed, (2) the leak or spill is not cleaned up prior to the rain event, and (3) there is the potential for discharge of non-visible pollutants to surface waters or a storm drain system.
- A construction activity, including but not limited to those in Section 2.6, with the potential to contribute non-visible pollutants (1) was occurring during or within 24 hours prior to the rain event, (2) BMPs were observed to be breached, malfunctioning, or improperly implemented, and (3) there is the potential for discharge of non-visible pollutants to surface waters or a storm drain system.
- Soil amendments that have the potential to change the chemical properties, engineering properties, or erosion resistance of the soil have been applied, and there is the potential for discharge of non-visible pollutants to surface waters or a storm drain system.
- Stormwater runoff from an area contaminated by historical usage of the site has been observed to combine with stormwater runoff from the site, and there is the potential for discharge of non-visible pollutants to surface waters or a storm drain system.

7.7.1.2 Sampling Locations

Sampling locations are based on proximity to planned non-visible pollutant storage, occurrence or use; accessibility for sampling, and personnel safety. Planned non-visible pollutant sampling locations are shown on the Site Maps in Appendix B and include the locations identified in Tables 7.5 through 7.9.

Zero sampling location(s) on the project site and the contractor's yard have been identified for the collection of samples of runoff from planned material and waste storage areas and areas where non-visible pollutant producing construction activities are planned.

[If applicable]

Table 7.5 Non-Visible Pollutant Sample Locations – Contractors' Yard		
Sample Location Number	Sample Location Description	Sample Location Latitude and Longitude (Decimal Degrees)
		0

[Enter number of locations] sampling locations have been identified for the collection of samples of runoff from drainage areas where soil amendments will be applied that have the potential to affect water quality.

[If applicable]

Table 7.6 Non-Visible Pollutant Sample Locations – Soil Amendment Areas		
Sample Location Number	Sample Location	Sample Location Latitude and Longitude (Decimal Degrees)

[Enter number of locations] sampling locations have been identified for the collection of samples of runoff from drainage areas contaminated by historical usage of the site.

[If applicable]

Table 7.7 Non-Visible Pollutant Sample Locations – Areas of Historical Contamination		
Sample Location Number	Sample Location	Sample Location Latitude and Longitude (Decimal Degrees)

Table 7.7 Non-Visible Pollutant Sample Locations – Areas of Historical Contamination		
Sample Location Number	Sample Location	Sample Location Latitude and Longitude (Decimal Degrees)

[Enter Number]sampling location(s) has been identified for the collection of an uncontaminated sample of runoff as a background sample for comparison with the samples being analyzed for non-visible pollutants. This location(s) was selected such that the sample will not have come in contact with the operations, activities, or areas identified in Section 7.7.1 or with disturbed soils areas.

[If applicable]

Table 7.8 Non-Visible Pollutant Sample Locations – Background (Unaffected Sample)		
Sample Location Number	Sample Location	Sample Location Latitude and Longitude (Decimal Degrees)

[Enter number of locations] sampling locations have been identified for the collection of samples of run-on to the project site. Run-on from these locations has the potential to combine with discharges from the site being sampled for non-visible pollutants. These samples are intended to identify potential sources of non-visible pollutants that originate off the project site.

[If applicable]

Table 7.9 Non-Visible Pollutant Sample Locations – Site Run-On		
Sample Location Number	Sample Location	Sample Location Latitude and Longitude (Decimal Degrees)

If a stormwater visual monitoring site inspection conducted prior to or during a storm event identifies the presence of a material storage, waste storage, or operations area with spills or the potential for the discharge of non-visible pollutants to surface waters or a storm drain system that is at a location not listed above and has not been identified on the Site Maps, sampling locations will be selected by the QSP using the same rationale as that used to identify planned locations. Non-visible pollutant sampling locations shall be identified by the QSP on the pre-rain event inspection form and prior to a forecasted qualifying rain event.

7.7.1.3	Monitoring Preparation	
Non-visible	pollutant samples will be collected by: (To be completed by the Contractor)	
Contractor	☐ Yes ☐ No	
Consultant	☐ Yes ☐ No	
Laboratory	☐ Yes ☐ No	
-	the project site will be collected by the following contractor sampling personne ed by the Contractor)	1: <i>(To</i>
Name/Tele	ephone Number:	
Alternate(s)	s)/Telephone Number:	
will be avail equipment w rain or direct with the sam limited to, cl number and towels, perso (CoC) forms		with ce t ate
Street Addı		
City, State		
Telephone	•	
Point of Co		
Name of Sa	ampler(s):	
Name of A	lternate(s):	

The QSP or his/her designee will contact the listed laboratory or environmental consultant 24 hours prior to a predicted rain event or for an unpredicted event, as soon as a rain event begins if one of the triggering conditions is identified during an inspection to ensure that adequate sample collection personnel and supplies for monitoring non-visible pollutants are available and will be mobilized to collect samples on the project site in accordance with the sampling schedule.

7.7.1.4 Analytical Constituents

Table 7.10 lists the specific sources and types of potential non-visible pollutants on the project site and the water quality indicator constituent(s) for that pollutant.

Table 7.10 Potential Non-Visible Pollutants and Water Quality Indicator Constituents

Pollutant Source	Pollutant	Water Quality Indicator Constituent
Asphalt work		VOCs
Cleaning		
	Acids	рН
	Bleaches	Residual Chlorine
	TSP	Phosphate
	Detergents	MBAS
Concrete Masonry		
	Sealant (Methyl methacrylate)	SVOC
	Curing compounds	VOCs, SVOCs, PH
	Ash, slag, sand	pH, Al, Ca, Va, Zn
Earthwork Grading		
	Gypsum/Lime amendments	рН
Painting		COD
Planting		
	Fertilizers	TKN, NO3, BOD, DOC, Sulfate, NH3, Phosphate, Potassium
	Pesticides	Zn, Vocs, PCBs (see also other applicable activity categories, e.g., grading, painting)
Sanitary Waste		BOD, Total/Fecal coliform
Utility Line Testing and Flushing		Residual chlorine, chloramines
Vehicle		

 Table 7.10
 Potential Non-Visible Pollutants and Water Quality Indicator Constituents

Pollutant Source	Pollutant	Water Quality Indicator Constituent	
	Batteries	Sulfuric, Acid, PB, pH	

7.7.1.5 Sample Collection

Samples of discharge shall be collected at the designated non-visible pollutant sampling locations shown on the Site Maps in Appendix B or in the locations determined by observed breaches, malfunctions, leakages, spills, operational areas, soil amendment application areas, and historical site usage areas that triggered the sampling event.

Grab samples shall be collected and preserved in accordance with the methods identified in the Table, "Sample Collection, Preservation and Analysis for Monitoring Non-Visible Pollutants" provided in Section 7.7.1.6. Only the QSP, or personnel trained in water quality sampling under the direction of the QSP shall collect samples.

Sample collection and handling requirements are described in Section 7.7.7.

7.7.1.6 Sample Analysis

Samples shall be analyzed using the analytical methods identified in the Table 7.11.

Samples will be analyzed by: (To be completed by the Contractor)

Laboratory Name:		
Street Address:		
City, State Zip:		
Telephone Number:		
Point of Contact:		
ELAP Certification Number:		
Samples will be delivered to the lab	poratory by:	
Driven by Contractor	Yes Yes	☐ No
Picked up by Laboratory Courier	Yes Yes	☐ No
Shipped	Yes	⊠ No

 Table 7.11
 Sample Collection, Preservation and Analysis for Monitoring Non-Visible Pollutants

Constituent	Analytical Method	Minimum Sample Volume	Sample Containers	Sample Preservation	Reporting Limit	Maximum Holding Time
Notes:					•	

7.7.1.7 Data Evaluation and Reporting

The QSP shall complete an evaluation of the water quality sample analytical results.

Runoff/downgradient results shall be compared with the associated upgradient/unaffected results and any associated run-on results. Should the runoff/downgradient sample show an increased level of the tested analyte relative to the unaffected background sample, which cannot be explained by run-on results, the BMPs, site conditions, and surrounding influences shall be assessed to determine the probable cause for the increase.

As determined by the site and data evaluation, appropriate BMPs shall be repaired or modified to mitigate discharges of non-visible pollutant concentrations. Any revisions to the BMPs shall be recorded as an amendment to the SWPPP.

The General Permit prohibits the storm water discharges that contain hazardous substances equal to or in excess of reportable quantities established in 40 C.F.R. §§ 117.3 and 302.4. The results of any non-stormwater discharge results that indicate the presence of a hazardous substance in excess of established reportable quantities shall be immediately reported to the Regional Water Board and other agencies as required by 40 C.F.R. §§ 117.3 and 302.4.

Results of non-visible pollutant monitoring shall be reported in the Annual Report.

7.7.2 Sampling and Analysis Plan for pH and Turbidity in Stormwater Runoff Discharges

Sampling and analysis of runoff for pH and turbidity is not required for Risk Level 1 projects.

7.7.3 Sampling and Analysis Plan for pH, Turbidity, and SSC in Receiving Water

This project is not subject to Receiving Water Monitoring.

7.7.4 Sampling and Analysis Plan for Non-Stormwater Discharges

This project is not subject to the non-stormwater sampling and analysis requirements of the General Permit because it is a Risk Level 1 project.

7.7.5 Sampling and Analysis Plan for Other Pollutants Required by the Regional Water Board

The Regional Water Board has not specified monitoring for additional pollutants.

7.7.6 Training of Sampling Personnel

Sampling personnel shall be trained to collect, maintain, and ship samples in accordance with the Surface Water Ambient Monitoring program (SWAMP) 2008 Quality Assurance Program Plan (QAPrP). Training records of designated contractor sampling personnel are provided in Appendix K.

The stormwater sampler(s) and alternate(s) have received the following stormwater sampling training: (To be updated by Contractor or QSP as needed)

Name Training

The stormwater sampler(s) and alternates have the following stormwater sampling experience: (To be updated by Contractor or QSP as needed)

Name Experience

7.7.7 Sample Collection and Handling

N/A

7.7.7.1 Sample Collection

Samples shall be collected at the designated sampling locations shown on the Site Maps and listed in the preceding sections. Samples shall be collected, maintained and shipped in accordance with the SWAMP 2008 Quality Assurance Program Plan (QAPrP).

Grab samples shall be collected and preserved in accordance with the methods identified in preceding sections.

To maintain sample integrity and prevent cross-contamination, sample collection personnel shall follow the protocols below.

- Collect samples (for laboratory analysis) only in analytical laboratory-provided sample containers;
- Wear clean, powder-free nitrile gloves when collecting samples;
- Change gloves whenever something not known to be clean has been touched;
- Change gloves between sites;
- Decontaminate all equipment (e.g. bucket, tubing) prior to sample collection using a trisodium phosphate water wash, distilled water rinse, and final rinse with distilled water. (Dispose of wash and rinse water appropriately, i.e., do not discharge to storm drain or receiving water). Do not decontaminate laboratory provided sample containers;

- Do not smoke during sampling events;
- Never sample near a running vehicle;
- Do not park vehicles in the immediate sample collection area (even non-running vehicles);
- Do not eat or drink during sample collection; and
- Do not breathe, sneeze, or cough in the direction of an open sample container.

The most important aspect of grab sampling is to collect a sample that represents the entire runoff stream. Typically, samples are collected by dipping the collection container in the runoff flow paths and streams as noted below.

- i. For small streams and flow paths, simply dip the bottle facing upstream until full.
- ii. For larger stream that can be safely accessed, collect a sample in the middle of the flow stream by directly dipping the mouth of the bottle. Once again making sure that the opening of the bottle is facing upstream as to avoid any contamination by the sampler.
- iii. For larger streams that cannot be safely waded, pole-samplers may be needed to safely access the representative flow.
- iv. Avoid collecting samples from ponded, sluggish or stagnant water.
- v. Avoid collecting samples directly downstream from a bridge as the samples can be affected by the bridge structure or runoff from the road surface.

Note, that depending upon the specific analytical test, some containers may contain preservatives. These containers should **never** be dipped into the stream, but filled indirectly from the collection container.

7.7.7.2 Sample Handling

Turbidity and pH measurements must be conducted immediately. Do not store turbidity or pH samples for later measurement.

Samples for laboratory analysis must be handled as follows. Immediately following sample collection:

- Cap sample containers;
- Complete sample container labels;
- Sealed containers in a re-sealable storage bag;
- Place sample containers into an ice-chilled cooler;
- Document sample information on the Effluent Sampling Field Log Sheet; and
- Complete the CoC.

All samples for laboratory analysis must be maintained between 0-6 degrees Celsius during delivery to the laboratory. Samples must be kept on ice, or refrigerated, from sample collection through delivery to the laboratory. Place samples to be shipped inside coolers with ice. Make sure the sample bottles are well packaged to prevent breakage and secure cooler lids with packaging tape.

Ship samples that will be laboratory analyzed to the analytical laboratory right away. Hold times are measured from the time the sample is collected to the time the sample is analyzed. The General Permit requires that samples be received by the analytical laboratory within 48 hours of

the physical sampling (unless required sooner by the analytical laboratory). (To be completed by the Contractor)
Laboratory Name:
Address:
City, State Zip:
Telephone Number:
Point of Contact:
7.7.7.3 Sample Documentation Procedures
All original data documented on sample bottle identification labels, <i>Effluent Sampling Field Log Sheet</i> , and CoCs shall be recorded using waterproof ink. These shall be considered accountable documents. If an error is made on an accountable document, the individual shall make corrections by lining through the error and entering the correct information. The erroneous information shall not be obliterated. All corrections shall be initialed and dated.
Duplicate samples shall be identified consistent with the numbering system for other samples to prevent the laboratory from identifying duplicate samples. Duplicate samples shall be identified in the Effluent Sampling Field Log Sheet.
Sample documentation procedures include the following:
Sample Bottle Identification Labels: Sampling personnel shall attach an identification label to each sample bottle. Sample identification shall uniquely identify each sample location.
<u>Field Log Sheets:</u> Sampling personnel shall complete the <i>Effluent Sampling Field Log Sheet</i> and <i>Receiving Water Sampling Field Log Sheet</i> for each sampling event, as appropriate.
<u>Chain of Custody:</u> Sampling personnel shall complete the CoC for each sampling event for which samples are collected for laboratory analysis. The sampler will sign the CoC when the sample(s) is turned over to the testing laboratory or courier.
7.8 Active Treatment System Monitoring
An Active Treatment System (ATS) will be deployed on the site?
☐ Yes No
This project does not require a project specific Sampling and Analysis Plan for an ATS because deployment of an ATS is not planned.

7.9 Bioassessment Monitoring

This project is not subject to bioassessment monitoring because it is not a Risk Level 3 project.

7.10 Watershed Monitoring Option

This project is not participating in a watershed monitoring option.

7.11 Quality Assurance and Quality Control

An effective Quality Assurance and Quality Control (QA/QC) plan shall be implemented as part of the CSMP to ensure that analytical data can be used with confidence. QA/QC procedures to be initiated include the following:

- Field logs;
- Clean sampling techniques;
- CoCs;
- QA/QC Samples; and
- Data verification.

Each of these procedures is discussed in more detail in the following sections.

7.11.1 Field Logs

The purpose of field logs is to record sampling information and field observations during monitoring that may explain any uncharacteristic analytical results. Sampling information to be included in the field log include the date and time of water quality sample collection, sampling personnel, sample container identification numbers, and types of samples that were collected. Field observations should be noted in the field log for any abnormalities at the sampling location (color, odor, BMPs, etc.). Field measurements for pH and turbidity should also be recorded in the field log. A Visual Inspection Field Log, an Effluent Sampling Field Log Sheet, are included in CSMP Attachment 3 "Example Forms".

7.11.2 Clean Sampling Techniques

Clean sampling techniques involve the use of certified clean containers for sample collection and clean powder-free nitrile gloves during sample collection and handling. As discussed in Section 7.7.7, adoption of a clean sampling approach will minimize the chance of field contamination and questionable data results.

7.11.3 Chain of Custody

The sample CoC is an important documentation step that tracks samples from collection through analysis to ensure the validity of the sample. Sample CoC procedures include the following:

- Proper labeling of samples;
- Use of CoC forms for all samples; and
- Prompt sample delivery to the analytical laboratory.

Analytical laboratories usually provide CoC forms to be filled out for sample containers. An example CoC is included in CSMP Attachment 3 "Example Forms".

7.11.4 QA/QC Samples

QA/QC samples provide an indication of the accuracy and precision of the sample collection; sample handling; field measurements; and analytical laboratory methods. The following types of QA/QC will be conducted for this project: (*To be updated by Contractor or QSP as needed*)

Field Duplicates at a frequency of 5 percent or 1 duplicate minimum per sampling event (Required for all sampling plans with field measurements or laboratory analysis)
Equipment Blanks at a frequency of 1 duplicate minimum per sampling event (Only needed if equipment used to collect samples could add the pollutants to sample)
Field Blanks at a frequency of 1 bank minimum (Only required if sampling method calls for field blanks)
Travel Blanks at a frequency of 1 duplicate minimum per sampling event (Required for sampling plans that include VOC laboratory analysis)

7.11.4.1 Field Duplicates

Field duplicates provide verification of laboratory or field analysis and sample collection. Duplicate samples shall be collected, handled, and analyzed using the same protocols as primary samples. The sample location where field duplicates are collected shall be randomly selected from the discharge locations. Duplicate samples shall be collected immediately after the primary sample has been collected. Duplicate samples must be collected in the same manner and as close in time as possible to the original sample. Duplicate samples shall not influence any evaluations or conclusion.

7.11.4.2 Equipment Blanks

Equipment blanks provide verification that equipment has not introduced a pollutant into the sample. Equipment blanks are typically collected when:

- New equipment is used;
- Equipment that has been cleaned after use at a contaminated site;
- Equipment that is not dedicated for surface water sampling is used; or
- Whenever a new lot of filters is used when sampling metals.

7.11.4.3 Field Blanks

Field blanks assess potential sample contamination levels that occur during field sampling activities. De-ioninzed water field blanks are taken to the field, transferred to the appropriate container, and treated the same as the corresponding sample type during the course of a sampling event.

7.11.4.4 Travel Blanks

Travel blanks assess the potential for cross-contamination of volatile constituents between sample containers during shipment from the field to the laboratory. De-ioninzed water blanks are taken along for the trip and held unopened in the same cooler with the VOC samples.

7.11.5 Data Verification

After results are received from the analytical laboratory, the QSP shall verify the data to ensure that it is complete, accurate, and the appropriate QA/QC requirements were met. Data must be verified as soon as the data reports are received. Data verification shall include:

- Check the CoC and laboratory reports.

 Make sure all requested analyses were performed and all samples are accounted for in the reports.
- Check laboratory reports to make sure hold times were met and that the reporting levels meet or are lower than the reporting levels agreed to in the contract.
- Check data for outlier values and follow up with the laboratory.

 Occasionally typographical errors, unit reporting errors, or incomplete results are reported and should be easily detected. These errors need to be identified, clarified, and corrected quickly by the laboratory. The QSP should especially note data that is an order of magnitude or more different than similar locations, or is inconsistent with previous data from the same location.
- Check laboratory QA/QC results. EPA establishes QA/QC checks and acceptable criteria for laboratory analyses. These data are typically reported along with the sample results. The QSP shall evaluate the reported QA/QC data to check for contamination (method, field, and equipment blanks), precision (laboratory matrix spike duplicates), and accuracy (matrix spikes and laboratory control samples). When QA/QC checks are outside acceptable ranges, the laboratory must flag the data, and usually provides an explanation of the potential impact to the sample results.
- Check the data set for outlier values and, accordingly, confirm results and re-analyze samples where appropriate.

 Sample re-analysis should only be undertaken when it appears that some part of the QA/QC resulted in a value out of the accepted range. Sample results may not be discounted unless the analytical laboratory identifies the required QA/QC criteria were not met and confirms this in writing.

Field data including inspections and observations must be verified as soon as the field logs are received, typically at the end of the sampling event. Field data verification shall include:

- Check field logs to make sure all required measurements were completed and appropriately documented;
- Check reported values that appear out of the typical range or inconsistent; Follow-up immediately to identify potential reporting or equipment problems, if appropriate, recalibrate equipment after sampling;
- Verify equipment calibrations;
- Review observations noted on the field logs; and
- Review notations of any errors and actions taken to correct the equipment or recording errors.

7.12 Records Retention

All records of stormwater monitoring information and copies of reports (including Annual Reports) must be retained for a period of at least three years from date of submittal or longer if required by the Regional Water Board.

Results of visual monitoring, field measurements, and laboratory analyses must be kept in the SWPPP along with CoCs, and other documentation related to the monitoring.

Records are to be kept onsite while construction is ongoing. Records to be retained include:

- The date, place, and time of inspections, sampling, visual observations, and/or measurements, including precipitation;
- The individual(s) who performed the inspections, sampling, visual observation, and/or field measurements;
- The date and approximate time of field measurements and laboratory analyses;
- The individual(s) who performed the laboratory analyses;
- A summary of all analytical results, the method detection limits and reporting limits, and the analytical techniques or methods used;
- Rain gauge readings from site inspections;
- QA/QC records and results;
- Calibration records;
- Visual observation and sample collection exemption records;
- The records of any corrective actions and follow-up activities that resulted from analytical results, visual observations, or inspections.



CSMP Attachment 1: Weather Reports





CSMP Attachment 2: Monitoring Records









			Rain G	auge Log Sheet
Construction	Site Name	:		
WDID #:				
Date (mm/dd/yy)	Time (24-hr)	Initials	Rainfall Depth (Inches)	Notes:

Risk Level 1, 2, 3 Visual Inspection Field Log Sheet							
Date and Time of Inspection: Report Date:							
Inspection Type:	□ Weekly	□ Before predicted rain	□ During rain event	Following	□ Conta stormwa release		
		Site Ir	formation				
Construction Site Nar	ne:						
Construction stage ar completed activities:	nd				pproxima f exposed		
		Weather an	d Observat				
Date Rain Predicted t	o Occur:			Predicted %	chance	of rain:	
Estimate storm		duration:		Estimate tim		Rain gauge reading:	
(date and	time)	(nc	ours)	(days or h	ours)	(inches)	
Observations: If yes in	dentify locatio	n					
Odors	Yes □ No □						
Floating material	Yes □ No □	1					
Suspended Material	Yes □ No □						
Sheen	Yes □ No □	1					
Discolorations	Yes □ No □						
Turbidity	Yes □ No □]					
			spections				
Outfalls or BM			111111	Deficiencies			
(add	i additional sn	eets or attache	<u>a detalled Bl</u>	VIP Inspection	Checklis	is)	
Photos Taken:	Yes	□ No □	Photo F	Reference IDs:			
Corrective Actions Identified (note if SWPPP/REAP change is needed)							
Inspector Information							
Inspector Name:				Inspector Tit	tle:		
Signature:				_)ate:	

Risk Level 2 Effluent Sampling Field Log Sheets							
Construction Site Name			Date:			Start:	
Sampler:					•		
Sampling Event Type:	□ Stormwa	ter 🗆	Non-sto	rmwater	□ Non-v	risible pollut	tant
		Field		Calibratio			
pH Meter ID No./Desc.: Calibration Date/Time:			Calibra	ty Meter II tion Date/	Time:		•
	Fie	ld pH and	d Turbid	ity Measu			
Discharge Location De	escription	p⊦	ł	Turb	oidity		Time
		Grab		s Collecte	ed		
Discharge Location Description Sample							Time
Additional Sampling No	tes:						
Time End:							

	Ffflue	Risk nt Samplin	Level 3 na Field I c	a Sheets		
Construction Site Name:		in Gampini	Date:	ig oneoto	Time S	tart:
Sampler:						
Sampler:				•		
Sampling Event Type:	□ Stormwate	er	□ Non-sto	rmwater	Non-vis	sible pollutant
		Field Mete	r Calibrati	ion		
pH Meter ID No./Desc.: Calibration Date/Time:				/ Meter ID No./[on Date/Time:	esc.:	
	Field pl	H and Turk	idity Mea	surements		
Discharge Location De	escription	pl	H	Turbidity	<i>'</i>	Time
		Grab Samp	oles Collec	eted		
Discharge Location De	escription		Other	(specify)		Time
Additional Sampling Note	s:					
Time End:						

RISK Level 3 Receiving Water Sampling Field Log Sheets					
Construction Site Nan		Date		Time Start:	
Sampler:					
	Receiving W	later Description	and Observations		
Receiving Water Nam	ne/ID:				
Observations:					
Odors	Yes □ No □				
Floating material	Yes □ No □				
Suspended Material	Yes □ No □				
Sheen	Yes □ No □				
Discolorations	Yes □ No □				
Turbidity	Yes □ No □				
		Field Meter Calib			
pH Meter ID No./Desc).:	Turb	idity Meter ID No./D	Pesc.:	
Calibration Date/Time			oration Date/Time:		
Fie	eld pH and Turbi	dity Measuremer	its and SSC Grab S	Sample	
		Upstream Loca	ation		
Туре	Result	Time		Notes	
pH					
Turbidity					
SSC	Collected				
	Yes □ No □				
		Downstream Lo	cation		
Type	Result	Time		Notes	
рН					
Turbidity					
SSC	Collected				
	Yes □ No □				
Additional Sampling Notes:					
Additional Sampling N	ioles.				
Time End:					



NAL Exceedance Evalu	uation Summary Report Page of
Project Name	
Project WDID	
Project Location	
Date of Exceedance	
Type of Exceedance	NAL Daily Average
Measurement or Analytical Method	☐ Field meter (Sensitivity:) ☐ Lab method (specify) (Reporting Limit:) (MDL:)
Calculated Daily Average	☐ pH pH units ☐ Turbidity NTU
Rain Gauge Measurement	inches
Compliance Storm Event	inches (5-year, 24-hour event)
Visual Observations on Day of Exceedance	

NAL Exceedance Evaluation Summary Report Page of			
Description of BMPs in Place at Time of Event			
Initial Assessment of Cause			
Corrective Actions Taken (deployed after exceedance)			
Additional Corrective Actions Proposed			
Report Completed By	(Print Name, Title)		
Signature			

CHAIN-OF-CUSTODY					DATE:			Lab				
							REQU	ESTE	D			
DESTINATION LAB:							ANAL'	YSIS		I	Notes:	
	ATTN:											
ADDRESS:												
Office Phone:												
Cell Phone:												
SAMPLED BY:		"										
Contact:		•										
	Due in at Name											
	Project Name											
		•										
Oliant Oanala ID	Sample	Sample	Sample		Container							
Client Sample ID	Date	Time	Matrix	#	Туре	Pres.						
					<u> </u>	RELINQUIS	HED		i.			
0511050 0011151170						BY						
SENDER COMMENTS:							l					
						Signature:						
						Print:						
						Company:						
						Date:					TIME:	
LABORATORY COMMENT	TS:								RECE	EIVED	BY	
											= -	
						Signature:						
						Print:						_
						Company:						
						Date:					TIME:	1

CSMP Attachment 4: Field Meter Instructions





CSMP Attachment 5: Supplemental Information





Section 8 References

Project Plans and Specifications No. [Insert Number] dated [insert date], prepared by [entity preparing plans and specifications]

State Water Resources Control Board (2009). Order 2009-0009-DWQ, NPDES General Permit No. CAS000002: National Pollutant Discharges Elimination System (NPDES) California General Permit for Storm Water Discharge Associated with Construction and Land Disturbing Activities. Available on-line at:

http://www.waterboards.ca.gov/water_issues/programs/stormwater/construction.shtml.

State Water Resources Control Board (2010). Order 2010-0014-DWQ, NPDES General Permit No. CAS000002: National Pollutant Discharges Elimination System (NPDES) California General Permit for Storm Water Discharge Associated with Construction and Land Disturbing Activities. Available on-line at:

http://www.waterboards.ca.gov/water issues/programs/stormwater/construction.shtml.

State Water Resources Control Board (2012). Order 2012-0006-DWQ, NPDES General Permit No. CAS000002: National Pollutant Discharges Elimination System (NPDES) California General Permit for Storm Water Discharge Associated with Construction and Land Disturbing Activities. Available on-line at:

http://www.waterboards.ca.gov/water issues/programs/stormwater/construction.shtml.

[Include additional references as needed]


CASQA 2009, Stormwater BMP Handbook Portal: Construction, November 2009, www.casqa.org





	A	В	С	
1	Sediment Risk Factor Worksheet		Entry	
2	A) R Factor			
3	Analyses of data indicated that when factors other than rainfall are held constant, soil loss is direct rainfall factor composed of total storm kinetic energy (E) times the maximum 30-min intensity (I30) Smith, 1958). The numerical value of R is the average annual sum of EI30 for storm events during at least 22 years. "Isoerodent" maps were developed based on R values calculated for more than Western U.S. Refer to the link below to determine the R factor for the project site.	(Wisch	nmeier and all record of	
4	http://cfpub.epa.gov/npdes/stormwater/LEW/lewCalculator.cfm			
5	R Factor	Value	3.38	
6	B) K Factor (weighted average, by area, for all site soils)			
7	The soil-erodibility factor K represents: (1) susceptibility of soil or surface material to erosion, (2) to sediment, and (3) the amount and rate of runoff given a particular rainfall input, as measured under condition. Fine-textured soils that are high in clay have low K values (about 0.05 to 0.15) because resistant to detachment. Coarse-textured soils, such as sandy soils, also have low K values (about because of high infiltration resulting in low runoff even though these particles are easily detached. soils, such as a silt loam, have moderate K values (about 0.25 to 0.45) because they are moderate particle detachment and they produce runoff at moderate rates. Soils having a high silt content are susceptible to erosion and have high K values, which can exceed 0.45 and can be as large as 0.6 are easily detached and tend to crust, producing high rates and large volumes of runoff. Use Sitesubmitted.	er a star the par t 0.05 to Mediur ely susc e espec 5. Silt-s	ndard ticles are to 0.2) m-textured ceptible to ially ize particles	
8	Site-specific K factor guidance			
9	K Factor	Value	0.2	
10	C) LS Factor (weighted average, by area, for all slopes)			
11	The effect of topography on erosion is accounted for by the LS factor, which combines the effects factor, L, and a hillslope-gradient factor, S. Generally speaking, as hillslope length and/or hillslope soil loss increases. As hillslope length increases, total soil loss and soil loss per unit area increase progressive accumulation of runoff in the downslope direction. As the hillslope gradient increases, erosivity of runoff increases. Use the LS table located in separate tab of this spreadsheet to detern Estimate the weighted LS for the site prior to construction.	gradie due to the vel	nt increase, the ocity and	
12	<u>LS Table</u>			
13	LS Factor	Value	1.19	
14 15	Watershed Erosion Estimate (=RxKxLS) in tons/acre		0.80444	
16	Site Sediment Risk Factor			
17	Low Sediment Risk: < 15 tons/acre			
18	Medium Sediment Risk: >=15 and <75 tons/acre		Low	
19 20	High Sediment Risk: >= 75 tons/acre			
21				
22				
23	GIS Map Method:			
	The R factor for the project is calculated using the online calculator at:			
25 26	http://cfpub.epa.gov/npdes/stormwater/LEW/lewCalculator.cfm			
	2. The K and LS factors may be obtained by accessing the GIS maps located on the State Water Board FTP website at:			
	ftp://swrcb2a.waterboards.ca.gov/pub/swrcb/dwq/cgp/Risk/			

Receiving Water (RW) Risk Factor Worksheet	Entry	Score
A. Watershed Characteristics	yes/no	
A.1. Does the disturbed area discharge (either directly or indirectly) to a 303(d)-listed waterbody impaired by sediment (For help with impaired waterbodies please visit the link below) or has a USEPA approved TMDL implementation plan for sediment?: http://www.waterboards.ca.gov/water_issues/programs/tmdl/integrated2010.shtml OR A.2. Does the disturbed area discharge to a waterbody with designated beneficial uses of SPAWN & COLD & MIGRATORY? (For help please review the appropriate Regional Board Basin Plan)	no	Low
http://www.waterboards.ca.gov/waterboards_map.shtml		
Region 1 Basin Plan Region 2 Basin Plan Region 3 Basin Plan Region 4 Basin Plan Region 5 Basin Plan Region 6 Basin Plan Region 7 Basin Plan Region 8 Basin Plan Region 9 Basin Plan		



Project Sediment Risk: Low

Project RW Risk: Low

Project Combined Risk: Level 1

National Pollutant Discharge Elimination System (NPDES)



Rainfall Erosivity Factor Calculator for Small Construction Sites

EPA's stormwater regulations allow NPDES permitting authorities to waive NPDES permitting requirements for stormwater discharges from small construction sites if:

- the construction site disturbs less than five acres, and
- the rainfall erosivity factor ("R" in the revised universal soil loss equation, or RUSLE) value is less than five during the period of construction activity.

If your small construction project is located in an area where EPA is the permitting authority and your R factor is less than five, you qualify for a low erosivity waiver (LEW) from NPDES stormwater permitting. If your small construction project does not qualify for a waiver, then NPDES stormwater permit coverage is required. Follow the steps below to calculate your R-Factor.

LEW certifications are submitted through the NPDES eReporting Tool or "CGP-NeT". Several states that are authorized to implement the NPDES permitting program also accept LEWs. Check with your state NPDES permitting authority for more information.

- Submit your LEW through EPA's eReporting Tool
- <u>List of states, Indian country, and territories where EPA is the permitting authority</u>
- Construction Rainfall Erosivity Waiver Fact Sheet
- Appendix C of the 2017 CGP Small Construction Waivers and Instructions

The R-factor calculation can also be integrated directly into custom applications using the R-Factor web service.

For questions or comments, email EPA's CGP staff at cgp@epa.gov.

Select the estimated start and end dates of construction by clicking the boxes and using the dropdown calendar.

The period of construction activity begins at initial earth disturbance and ends with final stabilization.

Start Date:	04/03/2023	End Date:	09/04/2023
Loca	ate your small construct	ion project using the search box below or by	y clicking on the map.
Location:	1920 N Del Rosa Avenu	ue, San Bernardino S	earch
+			

https://lew.epa.gov



Click the "Calculate R Factor" button below to calculate an R Factor for your small construction project.

Calculate R Factor

Facility Information

Start Date: 04/03/2023	Latitude: 34.1333
End Date: 09/04/2023	Longitude: -117.2524

Calculation Results


Rainfall erosivity factor (R Factor) = 3.38

A rainfall erosivity factor of less than 5.0 has been calculated for your site and period of construction. If you are located in an <u>area where</u> <u>EPA is the permitting authority</u>, you can submit a LEW through EPA's <u>NPDES eReporting Tool (NeT)</u>. Otherwise, contact your state permitting authority to determine if you are eligible for a waiver from NPDES permitting requirements.

If you submitted a LEW through EPA's NeT and your construction activity ultimately extends past the project completion date you specified above, you must recalculate the R factor using the original start date and a new project completion date. If the recalculated R factor is still less than 5.0, you must submit a modification to your LEW through NeT before the end of the original construction period. If the new R factor is 5.0 or greater, you must submit a Notice of Intent (NOI) instead to be covered by the Construction General Permit (CGP) before the original project completion date.

https://lew.epa.gov

RUSLE K Values





RUSLE K Factor Watershed Map Methodology

Objective:

To provide guidance for determining the Revised Universal Soil Loss Equation (RUSLE) K Factor with regards to the Construction General Permit. The K factor represents the combination of detachability of the soil, runoff potential of the soil, and the transportability of the sediment eroded from the soil. Using the methodology, a discharger will be able to identify the appropriate, areally-weighted K Factor value for a construction project.

Background:

The soil-erodibility factor (K) represents: (1) the susceptibility of soil or surface material to erosion, (2) the transportability of the sediment, and (3) the amount and rate of runoff given a particular rainfall input, as measured under a standard condition. Fine-textured soils that are high in clay have low K values (about 0.05 to 0.15) because the particles are resistant to detachment. Coarse-textured soils, such as sandy soils, also have low K values (about 0.05 to 0.2) because of high infiltration resulting in low runoff, although these particles are easily detached. Medium-textured soils, such as a silt loam, have moderate K values (about 0.25 to 0.45) because they are moderately susceptible to particle detachment and they produce runoff at moderate rates. Soils having a high silt content are especially susceptible to erosion and have high K values, which can exceed 0.45 and can be as large as 0.65. Silt-size particles are easily detached and tend to crust, producing high runoff rates and large runoff volumes. For more information on the Construction General Permit and references for the RUSLE, please visit:

http://www.waterboards.ca.gov/water_issues/programs/stormwater/construction.shtml

Data and Method:

Soil data was acquired from the Natural Resources Conservation Service (NRCS) and was used in conjunction with an NRCS Microsoft Access template and the NRCS Soil Data Viewer. The Microsoft Access template was used in conjunction with the data received from the Soil Data Mart to produce the background data needed to create the K Factor values (for whole soil) in ArcMap.

- The California subset of the U.S. General Soils Map dataset can be downloaded from: http://soildatamart.nrcs.usda.gov/Default.aspx
- The Microsoft Access template needed to produce K Factor values can be downloaded from: http://soildatamart.nrcs.usda.gov/Templates.aspx
- The GIS extension "Soil Data Viewer" used in creating this data can be downloaded from: http://soils.usda.gov/sdv/download.html

For a complete list of NRCS soil survey data and methods please visit:

http://soildatamart.nrcs.usda.gov/SSURGOMetadata.aspx

Contact:

Please contact the Storm Water help desk with any questions or comments:


• Phone: 916-341-5537

• Email: stormwater@waterboards.ca.gov

Geographic Information System (GIS) Data can be accessed here:


https://ftp.waterboards.ca.gov/?u=GIS Shared&p=GIS Download&path=/swrcb/dwg/cgp/Risk/

RUSLE LS Values





Appendix B: Construction Plans



GRADING NOTES:

- 1. ALL GRADING SHALL CONFORM TO THE LATEST CALIFORNIA BUILDING CODE (CBC) CHAPTERS 17, 18, APPENDIX-J AND ALL APPLICABLE SECTIONS.
- 2. A GRADING PERMIT SHALL BE OBTAINED PRIOR TO COMMENCEMENT OF ANY WORK ON THE SITE.
- 3. ISSUANCE OF A GRADING PERMIT DOES NOT ELIMINATE THE NEED FOR PERMITS FROM OTHER REGULATORY AGENCIES WITH REGULATORY RESPONSIBILITIES FOR CONSTRUCTION ACTIVITIES ASSOCIATED WITH THE WORK AUTHORIZED IN THIS PLAN
- 4. ALL WORK UNDER THIS PERMIT SHALL BE LIMITED TO WORK WITHIN THE PROPERTY LINES. A SEPARATE CONSTRUCTION, EXCAVATION OR ENCROACHMENT PERMIT FROM THE DEPARTMENT OF PUBLIC WORKS MAY BE REQUIRED FOR ANY WORK WITHIN THE COUNTY RIGHT-OF-WAY.
- 5. APPROVAL OF THESE PLANS DOES NOT AUTHORIZE ANY WORK OR GRADING TO BE PERFORMED UNTIL THE EFFECTIVE PROPERTY OWNER'S PERMISSION HAS
- ISSUANCE OF A PERMIT BASED ON THIS PLAN DOES NOT CONSTITUTE APPROVAL OF DRIVEWAY LOCATIONS OR SIZES, PARKING LOT STRUCTURAL SECTIONS OR LAYOUT, ADA-RELATED REQUIREMENTS, BUILDING LOCATIONS OR FOUNDATIONS, WALLS, CURBING, OFFSITE DRAINAGE FACILITIES OR OTHER ITEMS NOT RELATED DIRECTLY TO THE BASIC GRADING OPERATION. ONSITE IMPROVEMENTS SHALL BE CONSTRUCTED IN ACCORDANCE TO THE APPROVED BUILDING PERMIT PLANS. OFFSITE IMPROVEMENTS SHALL BE CONSTRUCTED IN ACCORDANCE TO PLANS APPROVED FOR THIS PURPOSE BY THE PUBLIC WORKS
- 7. MAXIMUM CUT AND FILL SLOPE = 2:1 (HORIZONTAL TO VERTICAL) AND MAXIMUM VERTICAL HEIGHT = 30 FEET, UNLESS AN APPROVED GEOTECHNICAL REPORT CAN JUSTIFY A STEEPER AND TALLER SLOPE.
- 8. NO FILL SHALL BE PLACED ON EXISTING GROUND UNTIL THE GROUND HAS BEEN CLEARED OF WEEDS, DEBRIS, TOPSOIL AND OTHER DELETERIOUS MATERIAL. 9. FILL SLOPES SHALL NOT HAVE LESS THAN 90% RELATIVE COMPACTION, OR AS RECOMMENDED ON THE APPROVED GEOTECHNICAL REPORT
- 10.IT IS THE GRADING CONTRACTOR'S RESPONSIBILITY TO ENSURE THAT ADEQUATE COMPACTION HAS BEEN ATTAINED ON THE ENTIRE GRADING SITE, INCLUDING
- 11.UNLESS OTHERWISE RECOMMENDED IN AN APPROVED GEOTECHNICAL REPORT, OVER-EXCAVATION SHALL BE AT LEAST 24 INCHES MINIMUM BELOW THE BOTTOM OF FOOTINGS OR TO COMPETENT NATIVE SOIL OR BEDROCK MATERIALS, WHICHEVER IS DEEPER, AS APPROVED BY THE PROJECT'S GEOTECHNICAL ENGINEER OR GEOLOGIST. 12. EARTHWORK VOLUMES:
- CUT 887 (CY), FILL 2,863 (CY), TOTAL DISTURBED AREA 70,049 (SF)

SOLUTION TO THE SATISFACTION OF THE AFFECTED PROPERTY OWNER(S).

- 13.EARTHWORK QUANTITIES ARE SHOWN FOR GRADING PERMIT PURPOSES ONLY, AND SAN BERNARDINO COUNTY IS NOT RESPONSIBLE FOR THEIR ACCURACY. 14.A COPY OF THE GRADING PERMIT AND APPROVED GRADING PLANS MUST BE IN THE POSSESSION OF A RESPONSIBLE PERSON AND AVAILABLE AT THE SITE
- AT ALL TIMES. 15.ANY ONSITE RETAINING WALLS SHOWN ON THE GRADING PLANS THAT ARE OVER 4' IN HEIGHT, MEASURED FROM TOP OF WALL TO BOTTOM OF FOOTING, ARE FOR REFERENCE ONLY. RETAINING WALLS OVER 4' IN HEIGHT ARE NOT CHECKED, PERMITTED, OR INSPECTED PER THE GRADING PERMIT. A SEPARATE
- RETAINING WALL PERMIT IS REQUIRED FOR ALL RETAINING WALLS OVER 4' IN HEIGHT. 16.ANY WALLS, FENCES, STRUCTURES AND/OR APPURTENANCES ADJACENT TO THIS PROJECT ARE TO BE PROTECTED IN PLACE. IF GRADING OPERATIONS DAMAGE OR ADVERSELY AFFECT SAID ITEMS IN ANY WAY, THE CONTRACTOR AND/OR DEVELOPER IS RESPONSIBLE FOR WORKING OUT AN ACCEPTABLE
- 17. FOR SITES WITH PROTECTED SPECIES OR TREES, THE PROPOSED GRADING MAY BE SUBJECT TO A SEPARATE PERMIT.
- 18. ADEQUATE FIRE ACCESS AROUND BUILDINGS (INCLUDING GARAGES) SHOULD BE PROVIDED AS APPROVED BY COUNTY FIRE.
- 19. EXISTING DRAINAGE COURSES SHALL NOT BE OBSTRUCTED, ALTERED, OR DIVERTED WITHOUT PRIOR APPROVAL FROM THE COUNTY OF SAN BERNARDINO, LAND DEVELOPMENT DIVISION. A STREAMBED ALTERATION AGREEMENT MAY ALSO BE REQUIRED FROM THE CALIFORNIA DEPARTMENT OF FISH AND WILDLIFE. 20.DRAINAGE EASEMENTS SHALL NOT BE OBSTRUCTED, ALTERED OR DIVERTED WITHOUT PRIOR APPROVAL OF THE COUNTY OF SAN BERNARDINO, LAND
- DEVELOPMENT DIVISION. 21.SETBACKS AND BUILDING LOCATIONS SHOWN ON THIS PLAN ARE FOR REFERENCE ONLY AND MUST BE REVIEWED AND APPROVED UNDER A SEPARATE
- BUILDING PERMIT 22.UTILITY AND SEPTIC IMPROVEMENTS SHOWN ON THIS PLAN ARE FOR REFERENCE ONLY AND MUST BE REVIEWED AND APPROVED UNDER A SEPARATE BUILDING PERMIT
- 23.0N PROJECTS DISTURBING ONE ACRES OR MORE, THE FOLLOWING NOTE MUST BE ADDED: A NOTICE OF INTENT (NOI) HAS BEEN, OR WILL BE FILED WITH THE STATE WATER RESOURCES CONTROL BOARD (SWRCB) AND A STORM WATER POLLUTION PREVENTION PLAN (SWPPP) HAS BEEN OR WILL BE PREPARED IN ACCORDANCE WITH THE REQUIREMENTS OF CALIFORNIA GENERAL PERMIT FOR STORM WATER DISCHARGES ASSOCIATED WITH CONSTRUCTION ACTIVITY (PERMIT NO. CASOOOOO2) FOR ALL OPERATIONS ASSOCIATED WITH THESE PLANS. THE PERMITTEE SHALL KEEP A COPY OF THE SWPPP ON SITE AND AVAILABLE FOR REVIEW BY COUNTY.
- 24.IN CONJUNCTION WITH THE CALIFORNIA GENERAL PERMIT FOR PROPOSED DISTURBANCE OVER ONE ACRE, AN ACTIVE WASTEWATER DISCHARGE ID # (WDID)
- 25.FOR ENGINEERED GRADING, A FINAL GRADING CERTIFICATION WILL BE COLLECTED BY THE BUILDING INSPECTOR AT THE FINAL BUILDING INSPECTION OR PRIOR A GRADING FINAL STATUS ON THE PERMIT. THE FINAL GRADING CERTIFICATION IS TO BE COMPLETED BY THE ENGINEER OF RECORD ON THE
- 26.ALL FLOOD ZONE REQUIREMENTS MUST BE REFLECTED OR ACCOUNTED FOR ON THE GRADING PLANS. ELEVATIONS OR CONSTRUCTION NOTES MUST BE INCLUDED IN THE PLANS TO ENSURE COMPLIANCE WITH ALL APPLICABLE FIRST FLOOR ELEVATION REQUIREMENTS PER FEMA AND SAN BERNARDINO COUNTY
- 27.FOR NONRESIDENTIAL PROJECTS, PROVIDE FOLLOWING NOTE ON PLANS:
- CALIFORNIA GREEN BUILDING STANDARDS CODE 5.408.3 EXCAVATED SOIL AND LAND CLEARING DEBRIS.
- 100 PERCENT OF TREES, STUMPS, ROCKS AND ASSOCIATED VEGETATION AND SOILS RESULTING PRIMARILY FROM LAND CLEARING SHALL BE REUSED OR RECYCLED. FOR A PHASED PROJECT, SUCH MATERIAL MAY BE STOCKPILED ON SITE UNTIL THE STORAGE SITE IS DEVELOPED. EXCEPTION: REUSE, EITHER ON-OR OFF-SITE. OF VEGETATION OR SOIL CONTAMINATED BY DISEASE OR PEST INFESTATION.

EROSION CONTROL NOTES:

- 1. IN CASE OF EMERGENCY, CALL <u>(RESPONSIBLE PERSON)</u> AT <u>(24-HOUR TELEPHONE)</u>.
- 2. POLLUTION AND EROSION PREVENTION MEASURES, ALSO KNOWN AS BEST MANAGEMENT PRACTICES (BMPS), MUST BE INSTALLED PRIOR TO GRADING. THESE MEASURES, INCLUDING THE PREVENTION OF SEDIMENTATION OR FLOOD DAMAGE, TO OFFSITE PROPERTY SHALL BE ADEQUATE WHETHER OR NOT AN EROSION
- 3. ERODED SEDIMENTS AND OTHER POLLUTANTS MUST BE RETAINED ONSITE AND MAY NOT BE TRANSPORTED FROM THE SITE VIA SHEET FLOW, SWALES, AREA DRAINS, NATURAL DRAINAGE COURSES, OR WIND.
- 4. EROSION CONTROL DEVICES SHALL BE FUNCTIONING AT ALL TIMES. IN CASE OF FAILURE, RAPID CONSTRUCTION OF EMERGENCY DEVICES SHALL BE
- 5. STOCKPILES OF EARTH AND OTHER CONSTRUCTION—RELATED MATERIALS MUST BE PROTECTED FROM BEING TRANSPORTED FROM THE SITE BY THE FORCES OF WIND OR WATER.
- 6. FUELS, OILS, SOLVENTS, AND OTHER TOXIC MATERIALS MUST BE STORED IN ACCORDANCE WITH THEIR LISTING AND ARE NOT TO CONTAMINATE THE SOILS AND SURFACE WATERS. ALL APPROVED STORAGE CONTAINERS ARE TO BE PROTECTED FROM THE WEATHER. SPILLS MUST BE CLEANED UP IMMEDIATELY AND
- DISPOSED OF IN A PROPER MANNER. SPILLS MAY NOT BE WASHED INTO THE DRAINAGE SYSTEM. 7. EXCESS OR WASTE CONCRETE MUST BE CONTAINED ONSITE. PROVISIONS SHALL BE MADE TO RETAIN CONCRETE WASTES ONSITE UNTIL THEY CAN BE DISPOSED OF AS SOLID WASTE.
- 8. DEVELOPERS/CONTRACTORS ARE RESPONSIBLE TO ENSURE ALL EROSION CONTROL DEVICES AND BMPS ARE INSTALLED AND FUNCTIONING PROPERLY PER PLAN. PROPER PRECAUTION SHALL BE CONSIDERED WHEN 50% OR GREATER PROBABILITY OF PREDICTED PRECIPITATION, AND AFTER ACTUAL PRECIPITATION. A CONSTRUCTION SITE INSPECTION CHECKLIST AND INSPECTION LOG SHALL BE MAINTAINED AT THE PROJECT SITE AT ALL TIMES AND AVAILABLE FOR REVIEW BY THE BUILDING OFFICIAL.
- 9. TRASH AND CONSTRUCTION-RELATED SOLID WASTES MUST BE DEPOSITED INTO A COVERED RECEPTACLE TO PREVENT CONTAMINATION OF RAINWATER AND DISPERSAL BY WIND.
- 10. SEDIMENTS AND OTHER MATERIALS MAY NOT BE TRACKED FROM THE SITE BY VEHICLE TRAFFIC. THE CONSTRUCTION ENTRANCE ROADWAYS MUST BE STABILIZED SO AS TO INHIBIT SEDIMENTS FROM BEING DEPOSITED INTO THE PUBLIC WAY. ACCIDENTAL DEPOSITIONS MUST BE SWEPT UP IMMEDIATELY AND MAY NOT BE WASHED DOWN BY RAIN OR OTHER MEANS.
- 11. ANY SLOPES WITH DISTURBED SOILS OR DENUDED OF VEGETATION MUST BE STABILIZED SO AS TO INHIBIT EROSION BY WIND AND WATER.
- 12. ALL SILT AND DEBRIS SHALL BE REMOVED FROM ALL DEVICES WITHIN 24 HOURS AFTER EACH RAINSTORM AND BE DISPOSED OF PROPERLY 13. ALL STORM WATER CAPTURE DEVICES SHALL BE PROTECTED AT ALL TIMES.
- <u>CIVIL ENGINEER'S STATEMENT:</u>

"I CERTIFY THAT I WILL BE RESPONSIBLE FOR THIS GRADING IN ACCORDANCE WITH SECTION 7014(C) OF THE BUILDING CODE TO INCLUDE INCORPORATING ALL RECOMMENDATIONS OF THE SOILS ENGINEER, REPORT AND BE RESPONSIBLE FOR PROFESSIONAL INSPECTION AND APPROVAL OF THE GRADING. THIS SHALL INCLUDE, BUT NOT BE LIMITED TO, INSPECTION AND APPROVAL AS TO THE ESTABLISHMENT OF LINE GRADE AND DRAINAGE OF DEVELOPMENT AREA. I WILL ALSO BE RESPONSIBLE FOR THE PREPARATION OF REVISED PLANS AND THE SUBMISSION OF 'AS GRADED' GRADING PLANS UPON THE COMPLETION OF THE WORK.

SUPERVISING CIVIL ENGINEER R.C.E. NUMBER DATE

SOILS ENGINEER'S STATEMENT:

"I SHALL PROVIDE PROFESSIONAL INSPECTION AND APPROVAL CONCERNING THE PREPARATION OF GROUND TO RECEIVE FILLS, TESTING FOR REQUIRED COMPACTION STABILITY OF ALL FINISHED SLOPES AND INCORPORATING THE DATE SUPPLIED BY THE ENGINEERING GEOLOGIST AND THE PREPARATION OF THE SOILS GRADING REPORT."

SUPERVISING CIVIL ENGINEER


R.C.E. NUMBER DATE (TO BE SIGNED PRIOR TO ISSUANCE OF GRADING PERMIT BY SOILS ENGINEER OF RECORD)


NO GRADING IN EXCESS OF 5000 CU. YDS. SHALL BE STARTED WITHOUT FIRST NOTIFYING THE ENGINEER. A PRE-GRADING MEETING AT THE SITE IS REQUIRED BEFORE START OF GRADING WITH THE FOLLOWING PEOPLE PRESENT: OWNER, GRADING CONTRACTOR, SUPERVISING CIVIL ENGINEER, SOILS ENGINEER AND/OR GEOLOGIST, CITY CONSTRUCTION INSPECTORS OR THEIR REPRESENTATIVES.

THE PERMITTEE OR HIS AGENT SHALL NOTIFY THE CITY OF SAN BERNARDINO WHEN THE GRADING OPERATION (EXCEEDING 5000 CU. YDS.) IS READY FOR REQUIRED INSPECTIONS AS SHOWN IN THE TESTING AND INSPECTION REQUIREMENTS OF DIVISION V.

SAN BERNARDINO COUNTY

FIRE STATION NO.226





SHEET NO.	DESCRIPTION
C1.1	TITLE SHEET
C2.1	PRECISE GRADING PLAN
C3.1	UTILITY PLAN
C4.1	EROSION CONTROL PLAN

PROPOSED RIGHT OF WAY		POWER POLE	()
PROPOSED IMPROVEMENTS	<u> </u>	STREET LIGHT	
PROPOSED FLOW LINE		FIRE HYDRANT	+0+
		UTILITY VALVE	\otimes
EXISTING IMPROVEMENTS		PALM TREE	
EXISTING OVERHEAD LINE	——————————————————————————————————————	TREE	
EXISTING GAS LINE	G	EXISTING SIGN	
EXISTING SEWER LINE	s	UTILITY PULL BOX	
EXISTING STORM DRAIN LINE	SD	STORM DRAIN MANHOLE	(D)
EXISTING TELECOMM.	FO	TELEPHONE MANHOLE	(\top)
EXISTING WATER LINE	W	ELECTRICAL MANHOLE	(E)
€/CENTER LINE		SEWER MANHOLE	S
		WATER MANHOLE	W
		WATER METER	WM
CONSTRUCT RIP-RAP		ELECTRICAL PULLBOX	E
CONSTRUCT PCC IMPROVEMENTS	A de la lace	BENCH MARK	
CONSTRUCT FOC INTROVEMENTS	4	SPOT FLEVATION	×EL


56.74FS

<u>56.69FS</u>

TRASH ENCLOSURE

RAMP-1 DETAIL

SPOT ELEVATION



EARTHWORK QUANTITIES

CUT= 916 C.Y. FILL= 3,467 C.Y.
TOTAL IMPORT= 2,551 C.Y.

TOPOGRAPHY SOURCE 1810 W. REDLANDS AVE., REDLANDS, CALIFORNIA 92373 (909) 890-1255

1920 N. DEL ROSA AVENUE, CITY OF SAN BERNARDINO, CALIFORNIA.

DESCRIPTION: "G-523 RESET" DESCRIBED BY SAN BERNARDINO COUNTY CALIFORNIA 1959 AT SAN BERNARDINO, 0.85 MILES SOUTH ALONG STERLING AVENUE FROM THE AQUINAS CATHOLIC SCHOOL FOR BOYS, AT THE INTERSECTION OF PACIFIC AVENUE, IN THE TOP OF THE NORTHWEST CORNER OF A CONCRETE CLEANOUT STRUCTURE AT THE SOUTHEAST CORNER OF THE INTERSECTION.

ELEVATION:1138.4' (NAVD88)

TOTAL DISTURBED AREA 1.60 ACRES

ASSESSOR PARCEL NUMBER 0273-011-22

INLAND FOUNDATION ENGINEERING, INC.10391 1310 S. SANTA FE AVENUE, SAN JACINTO, CALIFORNIA 92581 (951) 654–1555

VERTICAL CONTROL FOR THIS SURVEY IS A NGS: BENCHMARK G-523 RESET



42095 ZEVO DR., TEMECULA, CALIFORNIA 92590-3780 Phone: 951.296.9110 Fax: 951.296.6079 Email: stk@stkinc.com

CONSULTANT:

1861 W. Redlands Blvd, Bldg 7B Redlands, Ca. 92373 P: (909) 890-1255 F: (909) 890-0995

PROJECT ADMINISTERED BY: SAN BERNARDINO COUNTY PROJECT & FACILITIES MANAGEMENT DEPARTMENT

385 N. ARROWHEAD AVE. SAN BERNARDINO, CA 92415

SAN BERNARDINO **COUNTY FIRE DEPARTMENT:**

FIRE STATION 226

PROJECT # 10.10.1032

CIP #21-037 CAFM # SAB198


APN # 0273-011-22

1920 DEL ROSA AVE N. SAN BERNARDINO. CA 92404


1220F INFORM	MATION:
DATE:	INFORMATION:
04-11-2022	20% CD SET
04-28-2022	250% CD SET
06-15-2022	295% CD SET
09-16-2022	295% CD- 3rd BA


SHEET INFORMATION:

STK PROJECT NO.: 374-154-21 AS NOTED SCALE: DATE: JANUARY 2021 PLOT DATE: DRAWING NAME:



TITLE SHEET





42095 ZEVO DR., TEMECULA, CALIFORNIA 92590-3780 Phone: 951.296.9110 Fax: 951.296.6079 Email: stk@stkinc.com

Engineering Resources of Southern California

1861 W. Redlands Blvd, Bldg 7B Redlands, Ca. 92373

PROJECT ADMINISTERED BY: SAN BERNARDINO COUNTY PROJECT & FACILITIES

385 N. ARROWHEAD AVE. SAN BERNARDINO, CA 92415

COUNTY FIRE DEPARTMENT: FIRE STATION 226

> CIP #21-037 CAFM # SAB198

1920 DEL ROSA AVE N. SAN BERNARDINO, CA 92404

SUE INFORMATION:	
------------------	--


INFORMATION: 04-11-202220% CD SET

09-16-202295% CD- 3rd BAY

STK PROJECT NO.: 374-154-21 JANUARY 2021



UTILITY PLAN





Appendix C: Permit Registration Documents





California Regional Water Quality California Regional Water Quality Control Board – Santa Ana Region NOTICE OF INTENT



TO COMPLY WITH THE TERMS OF THE SAN BERNARDINO COUNTY MUNICIPAL STORMWATER PERMIT FOR STORMWATER DISCHARGES ASSOCIATED WITH CONSTRUCTION ACTIVITIES

ORDER No. R8-2010-0036 (NPDES No. CAS618036)

MARK ONLY ONE ITEM 1. X New Construction / Reconstruction	2.	☐ Change of Informati	on for WDID#	
I. OWNER				
Name	Contact Person			
San Bernardino County	Terr	y W. Thompson		
Mailing Address	Title			
385 N Arrowhead Avenue	Real Sta	te Services Director		
City	State Zip	Pho	one (909) 387 - 5000	
San Bernardino	CA 924	15 Fax		
		LIII	dii .	
II. CONTRACTOR INFORMATION				
Name San Bernardino County / Real Estate Services	Contact Person Terry W. Tho			
Local Mailing Address	Title Real Sta	te Services Director		
385 N Arrowhead Avenue			1	
City San Pornardina	State Zip 92	415	Phone (909) 387 - 5000 Fax () -	
San Bernardino		413	Email:	
III. SITE INFORMATION				
A. Project Title	Site Address			
Fire Station 226	1920 N Del	Rosa Avenue		
City	State Zip		Contact Person Phone	
San Bernardino	CA 9240)4	(
B. Construction commencement date: (Month / Day / Year)	C. Projected co	onstruction completion date:	(Month / Day / Year)	
		·	,	
April 2023	September 2023			
D. Type of Work: Utility Flood Control Transportation	Other (S	specify)	E. Total size of project/construction site:	
Description of Work: Site Improvements			1.6_Acres Total size of area to be disturbed:	
			Acres.	
IV. RECEIVING WATER INFORMATION				
A. Does the storm water runoff from the construction site discharge to (Check all tha	t apply):			
Does the storm water further from the construction site discharge to (Check all that Indirectly to waters of the U.S.	гарріу).			
2. Storm drain system - Enter owner's name: 3. Directly to waters of U.S. (e.g. , river, lake, creek, stream, or to a pige.)	ne/channel that flo	we without inflow from other	ur sources between site and water body, etc.)	
o. Directly to waters of o.o. (e.g., fiver, take, creek, stream, or to a pi	De/criamilei that no	ws without filliow from othe	i sources between site and water body etc.)	
V. IMPLEMENTATION OF NPDES PERMIT REQUIREMENTS				
	C. MONITO	RING PROGRAM (MP) (m	nark one)	
A. STORM WATER POLLUTION PREVENTION PLAN (SWPPP) (mark one) A SWPPP has been prepared for this facility and is available for review A SWPPP will be prepared and ready for review by (date)://		MP has been prepared for	this facility and is available for review	
B. Date WQMP approved by local agency:/ Not Applicable.		NIP WIII be prepared and re	eady for review by (date):/	
B. Date WQIVIF approved by local agency.				
VI CERTIFICATIONS				
VI. CERTIFICATIONS			and the same and a second seco	
"I certify under penalty of law that this document and all attachments were				
designed to assure that qualified personnel properly gather and evaluate				
manage the system, or those persons directly responsible for gathering the				
belief, true, accurate, and complete. I am aware that there are significant	•	•		
imprisonment. In addition, I certify that the Provisions of Section No. XIV a Storm Water Pollution Prevention Plan and a Monitoring Program Plan,		_	the development and implementation of	
	-	WILLI.		
Printed Name:	Title:			
Signature:	Date:			

Permit Registration Documents included in this Appendix

Y/N	Permit Registration Document	
	Notice of Intent	
	Risk Assessment	
	Certification	
	Post Construction Water Balance	
	Copy of Annual Fee Receipt	
	ATS Design Documents	
	Site Map, see Appendix B	

Appendix D: SWPPP Amendment Certifications





Project Name:	
Project Number:	<i>O</i>
Qualified SWPPP Developer's	Certification of the
Stormwater Pollution Prevention	on Plan Amendment
2009-009-DWQ as amended by 2010-0014-DWQ and 2010 Qualified SWPPP Developer in good standing as of the date.	
QSD's Signature	Date
QSD Name	QSD Certificate Number
Title and Affiliation	Telephone
Address	Email

Appendix E: Submitted Changes to PRDs



Log of Updated PRDs

The General Permit allows for the reduction or increase of the total acreage covered under the General Permit when a portion of the project is complete and/or conditions for termination of coverage have been met; when ownership of a portion of the project is purchased by a different entity; or when new acreage is added to the project.

Modified PRDs shall be filed electronically within 30 days of a reduction or increase in total disturbed area if a change in permit covered acreage is to be sought. The SWPPP shall be modified appropriately, with revisions and amendments recorded in Appendix C. Updated PRDs submitted electronically via SMARTS can be found in this Appendix.

This appendix includes all of the following updated PRDs (c	heck all that apply):
Revised Notice of Intent (NOI);	
☐ Revised Site Map; ☐ Revised Risk Assessment;	
☐ New landowner's information (name, address, phone num	nber, email address); and
New signed certification statement.	
Legally Responsible Person [if organization]	
Signature of [Authorized Representative of] Legally Responsible Person or Approved Signatory	Date
Name of [Authorized Representative of] Legally Responsible Person or Approved Signatory	Telephone Number

Appendix F: Construction Schedule





Appendix G: Construction Activities, Materials Used, and Associated Pollutants







Table G.1 Construction Activities and Associated Pollutants

Phase	Activity	Associated Materials or Pollutants	Pollutant Category ⁽¹⁾
Grading and Land Development			
Grac			
Streets and Utilities Phase			
Vertical Construction Phase			
Landscaping and Site Stabilization Phase			

⁽¹⁾ Categories per CASQA BMP Handbook (i.e., Sediment, Nutrients, Bacteria and Viruses, Oil and Grease, Metals, Synthetic Organics, Pesticides, Gross Pollutants, and Vector Production)

Appendix H: CASQA Stormwater BMP Handbook Portal: Construction Fact Sheets





Categories

EC	Erosion Control	\checkmark
SE	Sediment Control	×
TC	Tracking Control	×
WE	Wind Erosion Control	×
NS	Non-Stormwater	

EC-1

Wanagement Control

Waste Management and
Materials Pollution Control

Legend:

- **☑** Primary Objective
- Secondary Objective

Description and Purpose

Scheduling is the development of a written plan that includes sequencing of construction activities and the implementation of BMPs such as erosion control and sediment control while taking local climate (rainfall, wind, etc.) into consideration. The purpose is to reduce the amount and duration of soil exposed to erosion by wind, rain, runoff, and vehicle tracking, and to perform the construction activities and control practices in accordance with the planned schedule.

Suitable Applications

Proper sequencing of construction activities to reduce erosion potential should be incorporated into the schedule of every construction project especially during rainy season. Use of other, more costly yet less effective, erosion and sediment control BMPs may often be reduced through proper construction sequencing.

Limitations

 Environmental constraints such as nesting season prohibitions reduce the full capabilities of this BMP.

Implementation

- Avoid rainy periods. Schedule major grading operations during dry months when practical. Allow enough time before rainfall begins to stabilize the soil with vegetation or physical means or to install sediment trapping devices.
- Plan the project and develop a schedule showing each phase of construction. Clearly show how the rainy season relates

Targeted Constituents

Sediment

✓

Nutrients

Trash

Metals

Bacteria

Oil and Grease

Organics

Potential Alternatives

None

If User/Subscriber modifies this fact sheet in any way, the CASQA name/logo and footer below must be removed from each page and not appear on the modified version.



to soil disturbing and re-stabilization activities. Incorporate the construction schedule into the SWPPP.

- Include on the schedule, details on the rainy season implementation and deployment of:
 - Erosion control BMPs
 - Sediment control BMPs
 - Tracking control BMPs
 - Wind erosion control BMPs
 - Non-stormwater BMPs
 - Waste management and materials pollution control BMPs
- Include dates for activities that may require non-stormwater discharges such as dewatering, sawcutting, grinding, drilling, boring, crushing, blasting, painting, hydro-demolition, mortar mixing, pavement cleaning, etc.
- Work out the sequencing and timetable for the start and completion of each item such as site clearing and grubbing, grading, excavation, paving, foundation pouring utilities installation, etc., to minimize the active construction area during the rainy season.
 - Sequence trenching activities so that most open portions are closed before new trenching begins.
 - Incorporate staged seeding and re-vegetation of graded slopes as work progresses.
 - Schedule establishment of permanent vegetation during appropriate planting time for specified vegetation.
- Non-active areas should be stabilized as soon as practical after the cessation of soil disturbing activities or one day prior to the onset of precipitation.
- Monitor the weather forecast for rainfall.
- When rainfall is predicted, adjust the construction schedule to allow the implementation of soil stabilization and sediment treatment controls on all disturbed areas prior to the onset of rain.
- Be prepared year round to deploy erosion control and sediment control BMPs. Erosion may be caused during dry seasons by un-seasonal rainfall, wind, and vehicle tracking. Keep the site stabilized year round, and retain and maintain rainy season sediment trapping devices in operational condition.
- Apply permanent erosion control to areas deemed substantially complete during the project's defined seeding window.

Costs

Construction scheduling to reduce erosion may increase other construction costs due to reduced economies of scale in performing site grading. The cost effectiveness of scheduling techniques should be compared with the other less effective erosion and sedimentation controls to achieve a cost effective balance.

Scheduling EC-1

Inspection and Maintenance


- Verify that work is progressing in accordance with the schedule. If progress deviates, take corrective actions.
- Amend the schedule when changes are warranted.
- Amend the schedule prior to the rainy season to show updated information on the deployment and implementation of construction site BMPs.

References

Stormwater Quality Handbooks Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), November 2000.

Stormwater Management for Construction Activities Developing Pollution Prevention Plans and Best Management Practices (EPA 832-R-92-005), U.S. Environmental Protection Agency, Office of Water, September 1992.





Categories

EC Erosion Control

SE Sediment Control

 $\overline{\mathbf{V}}$

TC Tracking Control

WE Wind Erosion Control
Non-Stormwater

Management Control

WM Waste Management and Materials Pollution Control

Legend:

☑ Primary Category

Secondary Category

Description and Purpose

A silt fence is made of a woven geotextile that has been entrenched, attached to supporting poles, and sometimes backed by a plastic or wire mesh for support. The silt fence detains water, promoting sedimentation of coarse sediment behind the fence. Silt fence does not retain soil fine particles like clays or silts.

Suitable Applications

Silt fences are suitable for perimeter control, placed below areas where sheet flows discharge from the site. They could also be used as interior controls below disturbed areas where runoff may occur in the form of sheet and rill erosion and around inlets within disturbed areas (SE-10). Silt fences should not be used in locations where the flow is concentrated. Silt fences should always be used in combination with erosion controls. Suitable applications include:

- At perimeter of a project.
- Below the toe or down slope of exposed and erodible slopes.
- Along streams and channels.
- Around temporary spoil areas and stockpiles.
- Around inlets.
- Below other small cleared areas.

Targeted Constituents

Sediment (coarse sediment)

 $\overline{\mathbf{Q}}$

Nutrients

Trash

Metals

Bacteria

Oil and Grease

Organics

Potential Alternatives

SE-5 Fiber Rolls

SE-6 Gravel Bag Berm SE-12 Manufactured Linear Sediment Controls

SE-13 Compost Socks and Berms

SE-14 Biofilter Bags

If User/Subscriber modifies this fact sheet in any way, the CASQA name/logo and footer below must be removed from each page and not appear on the modified version.



Limitations

- Do not use in streams, channels, drain inlets, or anywhere flow is concentrated.
- Do not use in locations where ponded water may cause a flooding hazard.
- Do not use silt fence to divert water flows or place across any contour line.
- Improperly installed fences are subject to failure from undercutting, overtopping, or collapsing.
- Must be trenched and keyed in.
- Not intended for use as a substitute for Fiber Rolls (SE-5), when fiber rolls are being used as a slope interruption device.
- Do not use on slopes subject to creeping, slumping, or landslides.

Implementation

General

A silt fence is a temporary sediment barrier consisting of woven geotextile stretched across and attached to supporting posts, trenched-in, and, depending upon the strength of fabric used, supported with plastic or wire mesh fence. Silt fences trap coarse sediment by intercepting and detaining sediment-laden runoff from disturbed areas in order to promote sedimentation behind the fence.

The following layout and installation guidance can improve performance and should be followed:

- Silt fence should be used in combination with erosion controls up-slope in order to provide the most effective sediment control.
- Silt fence alone is not effective at reducing turbidity. (Barrett and Malina, 2004)
- Designers should consider diverting sediment laden water to a temporary sediment basin or trap. (EPA, 2012)
- Use principally in areas where sheet flow occurs.
- Install along a level contour, so water does not pond more than 1.5 ft at any point along the silt fence.
- Provide sufficient room for runoff to pond behind the fence and to allow sediment removal equipment to pass between the silt fence and toes of slopes or other obstructions. About 1200 ft² of ponding area should be provided for every acre draining to the fence.
- Efficiency of silt fences is primarily dependent on the detention time of the runoff behind the control. (Barrett and Malina, 2004)
- The drainage area above any fence should not exceed a quarter of an acre. (Rule of Thumb-100-feet of silt fence per 10,000 square feet of disturbed area.) (EPA 2012)

■ The maximum length of slope draining to any point along the silt fence should be 100 ft per foot of silt fence.

- Turn the ends of the filter fence uphill to prevent stormwater from flowing around the fence.
- Leave an undisturbed or stabilized area immediately down slope from the fence where feasible.
- Silt fences should remain in place until the disturbed area draining to the silt fence is permanently stabilized, after which, the silt fence fabric and posts should be removed and properly disposed.
- J-Hooks, which have ends turning up the slope to break up long runs of fence and provide multiple storage areas that work like mini-retention areas, may be used to increase the effectiveness of silt fence.
- Be aware of local regulations regarding the type and installation requirements of silt fence, which may differ from those presented in this fact sheet.

Design and Layout

In areas where high winds are anticipated the fence should be supported by a plastic or wire mesh. The geotextile fabric of the silt fence should contain ultraviolet inhibitors and stabilizers to provide longevity equivalent to the project life or replacement schedule.

- Layout in accordance with the attached figures.
- For slopes that contain a high number of rocks or large dirt clods that tend to dislodge, it may be necessary to protect silt fence from rocks (e.g., rockfall netting) ensure the integrity of the silt fence installation.

Standard vs. Heavy Duty Silt Fence

Standard Silt Fence

■ Generally applicable in cases where the area draining to fence produces moderate sediment loads.

Heavy Duty Silt Fence

- Heavy duty silt fence usually has 1 or more of the following characteristics, not possessed by standard silt fence.
 - o Fabric is reinforced with wire backing or additional support.
 - o Posts are spaced closer than pre-manufactured, standard silt fence products.
- Use is generally limited to areas affected by high winds.
- Area draining to fence produces moderate sediment loads.

Materials

Standard Silt Fence

- Silt fence material should be woven geotextile with a minimum width of 36 in. The fabric should conform to the requirements in ASTM designation D6461.
- Wooden stakes should be commercial quality lumber of the size and shape shown on the plans. Each stake should be free from decay, splits or cracks longer than the

thickness of the stake or other defects that would weaken the stakes and cause the stakes to be structurally unsuitable.

■ Staples used to fasten the fence fabric to the stakes should be not less than 1.75 in. long and should be fabricated from 15 gauge or heavier wire. The wire used to fasten the tops of the stakes together when joining two sections of fence should be 9 gauge or heavier wire. Galvanizing of the fastening wire will not be required.

Heavy-Duty Silt Fence

■ Some silt fence has a wire backing to provide additional support, and there are products that may use prefabricated plastic holders for the silt fence and use metal posts instead of wood stakes.

Installation Guidelines – Traditional Method

Silt fences are to be constructed on a level contour. Sufficient area should exist behind the fence for ponding to occur without flooding or overtopping the fence.

- A trench should be excavated approximately 6 in. wide and 6 in. deep along the line of the proposed silt fence (trenches should not be excavated wider or deeper than necessary for proper silt fence installation).
- Bottom of the silt fence should be keyed-in a minimum of 12 in.
- Posts should be spaced a maximum of 6 ft apart and driven securely into the ground a minimum of 18 in. or 12 in. below the bottom of the trench.
- When standard strength geotextile is used, a plastic or wire mesh support fence should be fastened securely to the upslope side of posts using heavy—duty wire staples at least 1 in. long. The mesh should extend into the trench.
- When extra-strength geotextile and closer post spacing are used, the mesh support fence may be eliminated.
- Woven geotextile should be purchased in a long roll, then cut to the length of the barrier. When joints are necessary, geotextile should be spliced together only at a support post, with a minimum 6 in. overlap and both ends securely fastened to the post.
- The trench should be backfilled with native material and compacted.
- Construct the length of each reach so that the change in base elevation along the reach does not exceed 1/3 the height of the barrier; in no case should the reach exceed 500 ft.
- Cross barriers should be a minimum of 1/3 and a maximum of 1/2 the height of the linear barrier.
- See typical installation details at the end of this fact sheet.

Installation Guidelines - Static Slicing Method

Static Slicing is defined as insertion of a narrow blade pulled behind a tractor, similar to a plow blade, at least 10 inches into the soil while at the same time pulling silt geotextile fabric into the ground through the opening created by the blade to the depth of the blade. Once the geotextile is installed, the soil is compacted using tractor tires.

- This method will not work with pre-fabricated, wire backed silt fence.
- Benefits:
 - o Ease of installation (most often done with a 2 person crew).
 - o Minimal soil disturbance.
 - o Better level of compaction along fence, less susceptible to undercutting
 - Uniform installation.
- Limitations:
 - o Does not work in shallow or rocky soils.
 - o Complete removal of geotextile material after use is difficult.
 - o Be cautious when digging near potential underground utilities.

Costs

- It should be noted that costs vary greatly across regions due to available supplies and labor costs.
- Average annual cost for installation using the traditional silt fence installation method
 (assumes 6 month useful life) is \$7 per linear foot based on vendor research. Range of cost
 is \$3.50 \$9.10 per linear foot.

Inspection and Maintenance

- BMPs must be inspected in accordance with General Permit requirements for the associated project type and risk level. It is recommended that at a minimum, BMPs be inspected weekly, prior to forecasted rain events, daily during extended rain events, and after the conclusion of rain events.
- Repair undercut silt fences.
- Repair or replace split, torn, slumping, or weathered fabric. The lifespan of silt fence fabric is generally 5 to 8 months.
- Silt fences that are damaged and become unsuitable for the intended purpose should be removed from the site of work, disposed, and replaced with new silt fence barriers.
- Sediment that accumulates in the BMP should be periodically removed in order to maintain BMP effectiveness. Sediment should be removed when the sediment accumulation reaches 1/3 of the barrier height.
- Silt fences should be left in place until the upgradient area is permanently stabilized. Until then, the silt fence should be inspected and maintained regularly.

 Remove silt fence when upgradient areas are stabilized. Fill and compact post holes and anchor trench, remove sediment accumulation, grade fence alignment to blend with adjacent ground, and stabilize disturbed area.

References

Manual of Standards of Erosion and Sediment Control Measures, Association of Bay Area Governments, May 1995.

Monitoring Data on Effectiveness of Sediment Control Techniques, Proceedings of World Water and Environmental Resources Congress, Barrett M. and Malina J. 2004.

National Management Measures to Control Nonpoint Source Pollution from Urban Areas, United States Environmental Protection Agency, 2002.

Proposed Guidance Specifying Management Measures for Sources of Nonpoint Pollution in Coastal Waters, Work Group-Working Paper, USEPA, April 1992.

Sedimentation and Erosion Control Practices, and Inventory of Current Practices (Draft), USEPA, 1990.

Southeastern Wisconsin Regional Planning Commission (SWRPC). Costs of Urban Nonpoint Source Water Pollution Control Measures. Technical Report No. 31. Southeastern Wisconsin Regional Planning Commission, Waukesha, WI. 1991.

Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), March 2003.

Stormwater Management Manual for The Puget Sound Basin, Washington State Department of Ecology, Public Review Draft, 1991.


U.S. Environmental Protection Agency (USEPA). Stormwater Best Management Practices: Silt Fences. U.S. Environmental Protection Agency, Office of Water, Washington, DC, 2012.

U.S. Environmental Protection Agency (USEPA). Stormwater Management for Industrial Activities: Developing Pollution Prevention Plans and Best Management Practices. U.S. Environmental Protection Agency, Office of Water, Washington, DC, 1992.

Water Quality Management Plan for the Lake Tahoe Region, Volume II, Handbook of Management Practices, Tahoe Regional Planning Agency, November 1988.

Soil Stabilization BMP Research for Erosion and Sediment Controls: Cost Survey Technical Memorandum, State of California Department of Transportation (Caltrans), July 2007.

Erosion and Sediment Control Manual, Oregon Department of Environmental Quality, February 2005.



n


ú


7


œ 6 0

6.

Ξ 12 5. 4







Categories

EC	Erosion	Contro
ヒし	Erosion	Contro

SE Sediment Control

N N

TC Tracking Control

WE Wind Erosion Control
Non-Stormwater

NS Management Control

WM Waste Management and Materials Pollution Control

Legend:

☑ Primary Objective

☒ Secondary Objective

Description and Purpose

Street sweeping and vacuuming includes use of self-propelled and walk-behind equipment to remove sediment from streets and roadways, and to clean paved surfaces in preparation for final paving. Sweeping and vacuuming prevents sediment from the project site from entering storm drains or receiving waters.

Suitable Applications

Sweeping and vacuuming are suitable anywhere sediment is tracked from the project site onto public or private paved streets and roads, typically at points of egress. Sweeping and vacuuming are also applicable during preparation of paved surfaces for final paving.

Limitations

Sweeping and vacuuming may not be effective when sediment is wet or when tracked soil is caked (caked soil may need to be scraped loose).

Implementation

- Controlling the number of points where vehicles can leave the site will allow sweeping and vacuuming efforts to be focused, and perhaps save money.
- Inspect potential sediment tracking locations daily.
- Visible sediment tracking should be swept or vacuumed on a daily basis.

Targeted Constituents

Sediment

Nutrients

Trash 🔽

Metals

Bacteria

Oil and Grease

Organics

Potential Alternatives

None

If User/Subscriber modifies this fact sheet in any way, the CASQA name/logo and footer below must be removed from each page and not appear on the modified version.



Street Sweeping and Vacuuming

SE-7

- Do not use kick brooms or sweeper attachments. These tend to spread the dirt rather than remove it.
- If not mixed with debris or trash, consider incorporating the removed sediment back into the project

Costs

Rental rates for self-propelled sweepers vary depending on hopper size and duration of rental. Expect rental rates from 58/hour (3 yd³ hopper) to 88/hour (9 yd³ hopper), plus operator costs. Hourly production rates vary with the amount of area to be swept and amount of sediment. Match the hopper size to the area and expect sediment load to minimize time spent dumping.


Inspection and Maintenance

- Inspect BMPs in accordance with General Permit requirements for the associated project type and risk level. It is recommended that at a minimum, BMPs be inspected weekly, prior to forecasted rain events, daily during extended rain events, and after the conclusion of rain events.
- When actively in use, points of ingress and egress must be inspected daily.
- When tracked or spilled sediment is observed outside the construction limits, it must be removed at least daily. More frequent removal, even continuous removal, may be required in some jurisdictions.
- Be careful not to sweep up any unknown substance or any object that may be potentially hazardous.
- Adjust brooms frequently; maximize efficiency of sweeping operations.
- After sweeping is finished, properly dispose of sweeper wastes at an approved dumpsite.

References

Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), November 2000.

Labor Surcharge and Equipment Rental Rates, State of California Department of Transportation (Caltrans), April 1, 2002 – March 31, 2003.



Categories

EC	Erosion Control	×
----	-----------------	---

TC Tracking Control

WE Wind Erosion Control

NS Non-Stormwater Management Control

WM Waste Management and Materials Pollution Control

Legend:

- ✓ Primary Category
- ☑ Secondary Category

Description and Purpose

A sandbag barrier is a series of sand-filled bags placed on a level contour to intercept or to divert sheet flows. Sandbag barriers placed on a level contour pond sheet flow runoff, allowing sediment to settle out.

Suitable Applications

Sandbag barriers may be a suitable control measure for the applications described below. It is important to consider that sand bags are less porous than gravel bags and ponding or flooding can occur behind the barrier. Also, sand is easily transported by runoff if bags are damaged or ruptured. The SWPPP Preparer should select the location of a sandbag barrier with respect to the potential for flooding, damage, and the ability to maintain the BMP.

- As a linear sediment control measure:
 - Below the toe of slopes and erodible slopes.
 - As sediment traps at culvert/pipe outlets.
 - Below other small cleared areas.
 - Along the perimeter of a site.
 - Down slope of exposed soil areas.
 - Around temporary stockpiles and spoil areas.
 - Parallel to a roadway to keep sediment off paved areas.
 - Along streams and channels.

Targeted Constituents

Sediment

 $\overline{\mathbf{Q}}$

Nutrients

Trash

Metals

Bacteria
Oil and Grease

Organics

Potential Alternatives

SE-1 Silt Fence

SE-5 Fiber Rolls

SE-6 Gravel Bag Berm

SE-12 Manufactured Linear Sediment Controls

SE-14 Biofilter Bags

If User/Subscriber modifies this fact sheet in any way, the CASQA name/logo and footer below must be removed from each page and not appear on the modified version.



- As linear erosion control measure:
 - Along the face and at grade breaks of exposed and erodible slopes to shorten slope length and spread runoff as sheet flow.
 - At the top of slopes to divert runoff away from disturbed slopes.
 - As check dams across mildly sloped construction roads.

Limitations

- It is necessary to limit the drainage area upstream of the barrier to 5 acres.
- Sandbags are not intended to be used as filtration devices.
- Easily damaged by construction equipment.
- Degraded sandbags may rupture when removed, spilling sand.
- Installation can be labor intensive.
- Durability of sandbags is somewhat limited and bags will need to be replaced when there are signs of damage or wear.
- Burlap should not be used for sandbags.

Implementation

General

A sandbag barrier consists of a row of sand-filled bags placed on a level contour. When appropriately placed, a sandbag barrier intercepts and slows sheet flow runoff, causing temporary ponding. The temporary ponding allows sediment to settle. Sand-filled bags have limited porosity, which is further limited as the fine sand tends to quickly plug with sediment, limiting or completely blocking the rate of flow through the barrier. If a porous barrier is desired, consider SE-1, Silt Fence, SE-5, Fiber Rolls, SE-6, Gravel Bag Berms or SE-14, Biofilter Bags. Sandbag barriers also interrupt the slope length and thereby reduce erosion by reducing the tendency of sheet flows to concentrate into rivulets which erode rills, and ultimately gullies, into disturbed, sloped soils. Sandbag barriers are similar to gravel bag berms, but less porous. Generally, sandbag barriers should be used in conjunction with temporary soil stabilization controls up slope to provide effective erosion and sediment control.

Design and Layout

- Locate sandbag barriers on a level contour.
- When used for slope interruption, the following slope/sheet flow length combinations apply:
 - Slope inclination of 4:1 (H:V) or flatter: Sandbags should be placed at a maximum interval of 20 ft, with the first row near the slope toe.
 - Slope inclination between 4:1 and 2:1 (H:V): Sandbags should be placed at a maximum interval of 15 ft. (a closer spacing is more effective), with the first row near the slope toe.

- Slope inclination 2:1 (H:V) or greater: Sandbags should be placed at a maximum interval of 10 ft. (a closer spacing is more effective), with the first row near the slope toe.
- Turn the ends of the sandbag barrier up slope to prevent runoff from going around the barrier.
- Allow sufficient space up slope from the barrier to allow ponding, and to provide room for sediment storage.
- For installation near the toe of the slope, sand bag barriers should be set back from the slope toe to facilitate cleaning. Where specific site conditions do not allow for a set-back, the sand bag barrier may be constructed on the toe of the slope. To prevent flows behind the barrier, bags can be placed perpendicular to a berm to serve as cross barriers.
- Drainage area should not exceed 5 acres.
- Butt ends of bags tightly.
- Overlap butt joints of row beneath with each successive row.
- Use a pyramid approach when stacking bags.
- In non-traffic areas
 - Height = 18 in. maximum
 - Top width = 24 in. minimum for three or more layer construction
 - Side slope = 2:1 (H:V) or flatter
- In construction traffic areas
 - Height = 12 in. maximum
 - Top width = 24 in. minimum for three or more layer construction.
 - Side slopes = 2:1 (H:V) or flatter.
- See typical sandbag barrier installation details at the end of this fact sheet.

Materials

- Sandbag Material: Sandbag should be woven polypropylene, polyethylene or polyamide fabric, minimum unit weight of 4 ounces/yd², Mullen burst strength exceeding 300 lb/in² in conformance with the requirements in ASTM designation D3786, and ultraviolet stability exceeding 70% in conformance with the requirements in ASTM designation D4355. Use of burlap is not an acceptable substitute, as sand can more easily mobilize out of burlap.
- **Sandbag Size:** Each sand-filled bag should have a length of 18 in., width of 12 in., thickness of 3 in., and mass of approximately 33 lbs. Bag dimensions are nominal, and may vary based on locally available materials.

■ *Fill Material:* All sandbag fill material should be non-cohesive, Class 3 (Caltrans Standard Specification, Section 25) or similar permeable material free from clay and deleterious material, such as recycled concrete or asphalt.

Costs

Empty sandbags cost \$0.25 - \$0.75. Average cost of fill material is \$8 per yd³. Additional labor is required to fill the bags. Pre-filled sandbags are more expensive at \$1.50 - \$2.00 per bag. These costs are based upon vendor research.

Inspection and Maintenance


- BMPs must be inspected in accordance with General Permit requirements for the associated project type and risk level. It is recommended that at a minimum, BMPs be inspected weekly, prior to forecasted rain events, daily during extended rain events, and after the conclusion of rain events.
- Sandbags exposed to sunlight will need to be replaced every two to three months due to degradation of the bags.
- Reshape or replace sandbags as needed.
- Repair washouts or other damage as needed.
- Sediment that accumulates behind the BMP should be periodically removed in order to maintain BMP effectiveness. Sediment should be removed when the sediment accumulation reaches one-third of the barrier height.
- Remove sandbags when no longer needed and recycle sand fill whenever possible and properly dispose of bag material. Remove sediment accumulation, and clean, re-grade, and stabilize the area.


References

Standard Specifications for Construction of Local Streets and Roads, California Department of Transportation (Caltrans), July 2002.


Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), March 2003.

Erosion and Sediment Control Manual, Oregon Department of Environmental Quality, February 2005.





 $\overline{\mathbf{A}}$



Categories

EC Erosion Control

SE Sediment Control

TC Tracking Control

WE Wind Erosion Control

NS Non-Stormwater
Management Control

WM Waste Management and Materials Pollution Control

Legend:

✓ Primary Category

Secondary Category

Description and Purpose

Storm drain inlet protection consists of a sediment filter or an impounding area in, around or upstream of a storm drain, drop inlet, or curb inlet. Storm drain inlet protection measures temporarily pond runoff before it enters the storm drain, allowing sediment to settle. Some filter configurations also remove sediment by filtering, but usually the ponding action results in the greatest sediment reduction. Temporary geotextile storm drain inserts attach underneath storm drain grates to capture and filter storm water.

Suitable Applications

Every storm drain inlet receiving runoff from unstabilized or otherwise active work areas should be protected. Inlet protection should be used in conjunction with other erosion and sediment controls to prevent sediment-laden stormwater and non-stormwater discharges from entering the storm drain system.

Limitations

- Drainage area should not exceed 1 acre.
- In general straw bales should not be used as inlet protection.
- Requires an adequate area for water to pond without encroaching into portions of the roadway subject to traffic.
- Sediment removal may be inadequate to prevent sediment discharges in high flow conditions or if runoff is heavily sediment laden. If high flow conditions are expected, use

Targeted Constituents

Sediment

 $\overline{\checkmark}$

Nutrients

Trash

×

Metals

Bacteria

Oil and Grease

Organics

Potential Alternatives

SE-1 Silt Fence

SE-5 Fiber Rolls

SE-6 Gravel Bag Berm

SE-8 Sandbag Barrier

SE-14 Biofilter Bags

SE-13 Compost Socks and Berms

If User/Subscriber modifies this fact sheet in any way, the CASQA name/logo and footer below must be removed from each page and not appear on the modified version.



other onsite sediment trapping techniques in conjunction with inlet protection.

- Frequent maintenance is required.
- Limit drainage area to 1 acre maximum. For drainage areas larger than 1 acre, runoff should be routed to a sediment-trapping device designed for larger flows. See BMPs SE-2, Sediment Basin, and SE-3, Sediment Traps.
- Excavated drop inlet sediment traps are appropriate where relatively heavy flows are expected, and overflow capability is needed.

Implementation

General

Inlet control measures presented in this handbook should not be used for inlets draining more than one acre. Runoff from larger disturbed areas should be first routed through SE-2, Sediment Basin or SE-3, Sediment Trap and/or used in conjunction with other drainage control, erosion control, and sediment control BMPs to protect the site. Different types of inlet protection are appropriate for different applications depending on site conditions and the type of inlet. Alternative methods are available in addition to the methods described/shown herein such as prefabricated inlet insert devices, or gutter protection devices.

Design and Layout

Identify existing and planned storm drain inlets that have the potential to receive sedimentladen surface runoff. Determine if storm drain inlet protection is needed and which method to use.

- The key to successful and safe use of storm drain inlet protection devices is to know where runoff that is directed toward the inlet to be protected will pond or be diverted as a result of installing the protection device.
 - Determine the acceptable location and extent of ponding in the vicinity of the drain inlet. The acceptable location and extent of ponding will influence the type and design of the storm drain inlet protection device.
 - Determine the extent of potential runoff diversion caused by the storm drain inlet protection device. Runoff ponded by inlet protection devices may flow around the device and towards the next downstream inlet. In some cases, this is acceptable; in other cases, serious erosion or downstream property damage can be caused by these diversions. The possibility of runoff diversions will influence whether or not storm drain inlet protection is suitable; and, if suitable, the type and design of the device.
- The location and extent of ponding, and the extent of diversion, can usually be controlled through appropriate placement of the inlet protection device. In some cases, moving the inlet protection device a short distance upstream of the actual inlet can provide more efficient sediment control, limit ponding to desired areas, and prevent or control diversions.
- Seven types of inlet protection are presented below. However, it is recognized that other effective methods and proprietary devices exist and may be selected.

- Silt Fence: Appropriate for drainage basins with less than a 5% slope, sheet flows, and flows under 0.5 cfs.
- Excavated Drop Inlet Sediment Trap: An excavated area around the inlet to trap sediment (SE-3).
- Gravel bag barrier: Used to create a small sediment trap upstream of inlets on sloped, paved streets. Appropriate for sheet flow or when concentrated flow may exceed 0.5 cfs, and where overtopping is required to prevent flooding.
- Block and Gravel Filter: Appropriate for flows greater than 0.5 cfs.
- Temporary Geotextile Storm drain Inserts: Different products provide different features. Refer to manufacturer details for targeted pollutants and additional features.
- Biofilter Bag Barrier: Used to create a small retention area upstream of inlets and can be located on pavement or soil. Biofilter bags slowly filter runoff allowing sediment to settle out. Appropriate for flows under 0.5 cfs.
- Compost Socks: Allow filtered run-off to pass through the compost while retaining sediment and potentially other pollutants (SE-13). Appropriate for flows under 1.0 cfs.
- Select the appropriate type of inlet protection and design as referred to or as described in this fact sheet.
- Provide area around the inlet for water to pond without flooding structures and property.
- Grates and spaces around all inlets should be sealed to prevent seepage of sediment-laden water.
- Excavate sediment sumps (where needed) 1 to 2 ft with 2:1 side slopes around the inlet.

Installation

- DI Protection Type 1 Silt Fence Similar to constructing a silt fence; see BMP SE-1, Silt Fence. Do not place fabric underneath the inlet grate since the collected sediment may fall into the drain inlet when the fabric is removed or replaced and water flow through the grate will be blocked resulting in flooding. See typical Type 1 installation details at the end of this fact sheet.
 - 1. Excavate a trench approximately 6 in. wide and 6 in. deep along the line of the silt fence inlet protection device.
 - 2. Place 2 in. by 2 in. wooden stakes around the perimeter of the inlet a maximum of 3 ft apart and drive them at least 18 in. into the ground or 12 in. below the bottom of the trench. The stakes should be at least 48 in.
 - 3. Lay fabric along bottom of trench, up side of trench, and then up stakes. See SE-1, Silt Fence, for details. The maximum silt fence height around the inlet is 24 in.
 - 4. Staple the filter fabric (for materials and specifications, see SE-1, Silt Fence) to wooden stakes. Use heavy-duty wire staples at least 1 in. in length.

- 5. Backfill the trench with gravel or compacted earth all the way around.
- **DI Protection Type 2 Excavated Drop Inlet Sediment Trap -** Install filter fabric fence in accordance with DI Protection Type 1. Size excavated trap to provide a minimum storage capacity calculated at the rate 67 yd³/acre of drainage area. See typical Type 2 installation details at the end of this fact sheet.
- *DI Protection Type 3 Gravel bag -* Flow from a severe storm should not overtop the curb. In areas of high clay and silts, use filter fabric and gravel as additional filter media. Construct gravel bags in accordance with SE-6, Gravel Bag Berm. Gravel bags should be used due to their high permeability. See typical Type 3 installation details at the end of this fact sheet.
 - 1. Construct on gently sloping street.
 - 2. Leave room upstream of barrier for water to pond and sediment to settle.
 - 3. Place several layers of gravel bags overlapping the bags and packing them tightly together.
 - 4. Leave gap of one bag on the top row to serve as a spillway. Flow from a severe storm (e.g., 10 year storm) should not overtop the curb.
- **DI Protection Type 4 Block and Gravel Filter** Block and gravel filters are suitable for curb inlets commonly used in residential, commercial, and industrial construction. See typical Type 4 installation details at the end of this fact sheet.
 - Place hardware cloth or comparable wire mesh with 0.5 in. openings over the drop inlet so that the wire extends a minimum of 1 ft beyond each side of the inlet structure. If more than one strip is necessary, overlap the strips. Place woven geotextile over the wire mesh.
 - 2. Place concrete blocks lengthwise on their sides in a single row around the perimeter of the inlet, so that the open ends face outward, not upward. The ends of adjacent blocks should abut. The height of the barrier can be varied, depending on design needs, by stacking combinations of blocks that are 4 in., 8 in., and 12 in. wide. The row of blocks should be at least 12 in. but no greater than 24 in. high.
 - 3. Place wire mesh over the outside vertical face (open end) of the concrete blocks to prevent stone from being washed through the blocks. Use hardware cloth or comparable wire mesh with 0.5 in. opening.
 - 4. Pile washed stone against the wire mesh to the top of the blocks. Use 0.75 to 3 in.
- **DI Protection Type 5 Temporary Geotextile Insert (proprietary)** Many types of temporary inserts are available. Most inserts fit underneath the grate of a drop inlet or inside of a curb inlet and are fastened to the outside of the grate or curb. These inserts are removable and many can be cleaned and reused. Installation of these inserts differs between manufacturers. Please refer to manufacturer instruction for installation of proprietary devices.

- **DI Protection Type 6 Biofilter bags** Biofilter bags may be used as a substitute for gravel bags in low-flow situations. Biofilter bags should conform to specifications detailed in SE-14, Biofilter bags.
 - 1. Construct in a gently sloping area.
 - 2. Biofilter bags should be placed around inlets to intercept runoff flows.
 - 3. All bag joints should overlap by 6 in.
 - 4. Leave room upstream for water to pond and for sediment to settle out.
 - 5. Stake bags to the ground as described in the following detail. Stakes may be omitted if bags are placed on a paved surface.
- **DI Protection Type** 7 **Compost Socks** A compost sock can be assembled on site by filling a mesh sock (e.g., with a pneumatic blower). Compost socks do not require special trenching compared to other sediment control methods (e.g., silt fence). Compost socks should conform to specification detailed in SE-13, Compost Socks and Berms.

Costs

- Average annual cost for installation and maintenance of DI Type 1-4 and 6 (one year useful life) is \$200 per inlet.
- Temporary geotextile inserts are proprietary and cost varies by region. These inserts can often be reused and may have greater than 1 year of use if maintained and kept undamaged. Average cost per insert ranges from \$50-75 plus installation, but costs can exceed \$100. This cost does not include maintenance.
- See SE-13 for Compost Sock cost information.

Inspection and Maintenance

- BMPs must be inspected in accordance with General Permit requirements for the associated project type and risk level. It is recommended that at a minimum, BMPs be inspected weekly, prior to forecasted rain events, daily during extended rain events, and after the conclusion of rain events.
- Silt Fences. If the fabric becomes clogged, torn, or degrades, it should be replaced. Make sure the stakes are securely driven in the ground and are in good shape (i.e., not bent, cracked, or splintered, and are reasonably perpendicular to the ground). Replace damaged stakes. At a minimum, remove the sediment behind the fabric fence when accumulation reaches one-third the height of the fence or barrier height.
- Gravel Filters. If the gravel becomes clogged with sediment, it should be carefully removed from the inlet and either cleaned or replaced. Since cleaning gravel at a construction site may be difficult, consider using the sediment-laden stone as fill material and put fresh stone around the inlet. Inspect bags for holes, gashes, and snags, and replace bags as needed. Check gravel bags for proper arrangement and displacement.


- Sediment that accumulates in the BMP should be periodically removed in order to maintain BMP effectiveness. Sediment should be removed when the sediment accumulation reaches one-third of the barrier height.
- Inspect and maintain temporary geotextile insert devices according to manufacturer's specifications.
- Remove storm drain inlet protection once the drainage area is stabilized.
 - Clean and regrade area around the inlet and clean the inside of the storm drain inlet, as it should be free of sediment and debris at the time of final inspection.

References

Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), March 2003.


Stormwater Management Manual for The Puget Sound Basin, Washington State Department of Ecology, Public Review Draft, 1991.


Erosion and Sediment Control Manual, Oregon Department of Environmental Quality, February 2005.



NOTES:


- 1. For use in areas where grading has been completed and final soil stabilization and seeding are pending.
- 2. Not applicable in paved areas.
- 3. Not applicable with concentrated flows.






Notes

- 1. For use in cleared and grubbed and in graded areas.
- 2. Shape basin so that longest inflow area faces longest length of trap.
- 3. For concentrated flows, shape basin in 2:1 ratio with length oriented towards direction of flow.



TYPICAL PROTECTION FOR INLET ON SUMP





TYPICAL PROTECTION FOR INLET ON GRADE

NOTES:

- 1. Intended for short-term use.
- 2. Use to inhibit non-storm water flow.
- 3. Allow for proper maintenance and cleanup.
- 4. Bags must be removed after adjacent operation is completed
- 5. Not applicable in areas with high silts and clays without filter fabric.
- 6. Protection can be effective even if it is not immediately adjacent to the inlet provided that the inlet is protected from potential sources of pollution.

DI PROTECTION TYPE 3 NOT TO SCALE






DI PROTECTION - TYPE 4

NOT TO SCALE

 \square

 \square

 \square



Categories

- EC Erosion Control
- SE Sediment Control
- TC Tracking Control
- **WE** Wind Erosion Control
- NS Non-Stormwater
 Management Control
- WM Waste Management and

Materials Pollution Control

Legend:

- ✓ Primary Category
- Secondary Category

Description and Purpose

Prevent or reduce the discharge of pollutants from paving operations, using measures to prevent runon and runoff pollution, properly disposing of wastes, and training employees and subcontractors.

The General Permit incorporates Numeric Action Levels (NAL) for pH and turbidity (see Section 2 of this handbook to determine your project's risk level and if you are subject to these requirements).

Many types of construction materials associated with paving and grinding operations, including mortar, concrete, and cement and their associated wastes have basic chemical properties that can raise pH levels outside of the permitted range. Additional care should be taken when managing these materials to prevent them from coming into contact with stormwater flows, which could lead to exceedances of the General Permit requirements.

Suitable Applications

These procedures are implemented where paving, surfacing, resurfacing, or sawcutting, may pollute stormwater runoff or discharge to the storm drain system or watercourses.

Limitations

Paving opportunities may be limited during wet weather.

Discharges of freshly paved surfaces may raise pH to environmentally harmful levels and trigger permit violations.

Targeted Constituents

Sediment

Nutrients

Trash

Metals

Bacteria

Oil and Grease

Organics

Potential Alternatives

None

If User/Subscriber modifies this fact sheet in any way, the CASQA name/logo and footer below must be removed from each page and not appear on the modified version.



Implementation

General

- Avoid paving during the wet season when feasible.
- Reschedule paving and grinding activities if rain is forecasted.
- Train employees and sub-contractors in pollution prevention and reduction.
- Store materials away from drainage courses to prevent stormwater runon (see WM-1, Material Delivery and Storage).
- Protect drainage courses, particularly in areas with a grade, by employing BMPs to divert runoff or to trap and filter sediment.
- Stockpile material removed from roadways away from drain inlets, drainage ditches, and watercourses. These materials should be stored consistent with WM-3, Stockpile Management.
- Disposal of PCC (Portland cement concrete) and AC (asphalt concrete) waste should be in conformance with WM-8, Concrete Waste Management.

Saw Cutting, Grinding, and Pavement Removal

- Shovel or vacuum saw-cut slurry and remove from site. Cover or barricade storm drains during saw cutting to contain slurry.
- When paving involves AC, the following steps should be implemented to prevent the discharge of grinding residue, uncompacted or loose AC, tack coats, equipment cleaners, or unrelated paving materials:
 - AC grindings, pieces, or chunks used in embankments or shoulder backing should not be allowed to enter any storm drains or watercourses. Install inlet protection and perimeter controls until area is stabilized (i.e. cutting, grinding or other removal activities are complete and loose material has been properly removed and disposed of)or permanent controls are in place. Examples of temporary perimeter controls can be found in EC-9, Earth Dikes and Drainage Swales; SE-1, Silt Fence; SE-5, Fiber Rolls, or SE-13 Compost Socks and Berms
 - Collect and remove all broken asphalt and recycle when practical. Old or spilled asphalt should be recycled or disposed of properly.
- Do not allow saw-cut slurry to enter storm drains or watercourses. Residue from grinding operations should be picked up by a vacuum attachment to the grinding machine, or by sweeping, should not be allowed to flow across the pavement, and should not be left on the surface of the pavement. See also WM-8, Concrete Waste Management, and WM-10, Liquid Waste Management.
- Pavement removal activities should not be conducted in the rain.
- Collect removed pavement material by mechanical or manual methods. This material may be recycled for use as shoulder backing or base material.

If removed pavement material cannot be recycled, transport the material back to an approved storage site.

Asphaltic Concrete Paving

- If paving involves asphaltic cement concrete, follow these steps:
 - Do not allow sand or gravel placed over new asphalt to wash into storm drains, streets, or creeks. Vacuum or sweep loose sand and gravel and properly dispose of this waste by referring to WM-5, Solid Waste Management.
 - Old asphalt should be disposed of properly. Collect and remove all broken asphalt from the site and recycle whenever possible.

Portland Cement Concrete Paving

■ Do not wash sweepings from exposed aggregate concrete into a storm drain system. Collect waste materials by dry methods, such as sweeping or shoveling, and return to aggregate base stockpile or dispose of properly. Allow aggregate rinse to settle. Then, either allow rinse water to dry in a temporary pit as described in WM-8, Concrete Waste Management, or pump the water to the sanitary sewer if authorized by the local wastewater authority.

Sealing Operations

- During chip seal application and sweeping operations, petroleum or petroleum covered aggregate should not be allowed to enter any storm drain or water courses. Apply temporary perimeter controls until structure is stabilized (i.e. all sealing operations are complete and cured and loose materials have been properly removed and disposed).
- Inlet protection (SE-10, Storm Drain Inlet Protection) should be used during application of seal coat, tack coat, slurry seal, and fog seal.
- Seal coat, tack coat, slurry seal, or fog seal should not be applied if rainfall is predicted to occur during the application or curing period.

Paving Equipment

- Leaks and spills from paving equipment can contain toxic levels of heavy metals and oil and grease. Place drip pans or absorbent materials under paving equipment when not in use. Clean up spills with absorbent materials and dispose of in accordance with the applicable regulations. See NS-10, Vehicle and Equipment Maintenance, WM-4, Spill Prevention and Control, and WM-10, Liquid Waste Management.
- Substances used to coat asphalt transport trucks and asphalt spreading equipment should not contain soap and should be non-foaming and non-toxic.
- Paving equipment parked onsite should be parked over plastic to prevent soil contamination.
- Clean asphalt coated equipment offsite whenever possible. When cleaning dry, hardened asphalt from equipment, manage hardened asphalt debris as described in WM-5, Solid Waste Management. Any cleaning onsite should follow NS-8, Vehicle and Equipment Cleaning.

Thermoplastic Striping

- Thermoplastic striper and pre-heater equipment shutoff valves should be inspected to
 ensure that they are working properly to prevent leaking thermoplastic from entering drain
 inlets, the stormwater drainage system, or watercourses.
- Pre-heaters should be filled carefully to prevent splashing or spilling of hot thermoplastic.
 Leave six inches of space at the top of the pre-heater container when filling thermoplastic to allow room for material to move.
- Do not pre-heat, transfer, or load thermoplastic near drain inlets or watercourses.
- Clean truck beds daily of loose debris and melted thermoplastic. When possible, recycle thermoplastic material.

Raised/Recessed Pavement Marker Application and Removal

- Do not transfer or load bituminous material near drain inlets, the stormwater drainage system, or watercourses.
- Melting tanks should be loaded with care and not filled to beyond six inches from the top to leave room for splashing.
- When servicing or filling melting tanks, ensure all pressure is released before removing lids to avoid spills.
- On large-scale projects, use mechanical or manual methods to collect excess bituminous material from the roadway after removal of markers.

Costs

All of the above are low cost measures.

Inspection and Maintenance

- Inspect and verify that activity-based BMPs are in place prior to the commencement of paving and grinding operations.
- BMPs must be inspected in accordance with General Permit requirements for the associated project type and risk level. It is recommended that at a minimum, BMPs be inspected weekly, prior to forecasted rain events, daily during extended rain events, and after the conclusion of rain events.
- Sample stormwater runoff required by the General Permit.
- Keep ample supplies of drip pans or absorbent materials onsite.
- Inspect and maintain machinery regularly to minimize leaks and drips.

References

Blueprint for a Clean Bay: Best Management Practices to Prevent Stormwater Pollution from Construction Related Activities; Santa Clara Valley Nonpoint Source Pollution Control Program, 1995.

Hot Mix Asphalt-Paving Handbook AC 150/5370-14, Appendix I, U.S. Army Corps of Engineers, July 1991.


Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), March 2003.

Erosion and Sediment Control Manual, Oregon Department of Environmental Quality, February 2005.

 \mathbf{V}

 \mathbf{V}

 \mathbf{V}



Categories

- **EC** Erosion Control
- SE Sediment Control
- TC Tracking Control
- WE Wind Erosion Control
- NS Non-Stormwater Management Control
- WM Waste Management and Materials Pollution Control

Legend:

- ☑ Primary Objective
- Secondary Objective

Description and Purpose

Vehicle and equipment cleaning procedures and practices eliminate or reduce the discharge of pollutants to stormwater from vehicle and equipment cleaning operations. Procedures and practices include but are not limited to: using offsite facilities; washing in designated, contained areas only; eliminating discharges to the storm drain by infiltrating the wash water; and training employees and subcontractors in proper cleaning procedures.

Suitable Applications

These procedures are suitable on all construction sites where vehicle and equipment cleaning is performed.

Limitations

Even phosphate-free, biodegradable soaps have been shown to be toxic to fish before the soap degrades. Sending vehicles/equipment offsite should be done in conjunction with TC-1. Stabilized Construction Entrance/Exit.

Implementation

Other options to washing equipment onsite include contracting with either an offsite or mobile commercial washing business. These businesses may be better equipped to handle and dispose of the wash waters properly. Performing this work offsite can also be economical by eliminating the need for a separate washing operation onsite.

If washing operations are to take place onsite, then:

Targeted Constituents

Sediment

Nutrients

Trash

Metals

Bacteria

Oil and Grease

Organics

Potential Alternatives

None

If User/Subscriber modifies this fact sheet in any way, the CASQA name/logo and footer below must be removed from each page and not appear on the modified version.



- Use phosphate-free, biodegradable soaps.
- Educate employees and subcontractors on pollution prevention measures.
- Do not permit steam cleaning onsite. Steam cleaning can generate significant pollutant concentrates.
- Cleaning of vehicles and equipment with soap, solvents or steam should not occur on the project site unless resulting wastes are fully contained and disposed of. Resulting wastes should not be discharged or buried, and must be captured and recycled or disposed according to the requirements of WM-10, Liquid Waste Management or WM-6, Hazardous Waste Management, depending on the waste characteristics. Minimize use of solvents. Use of diesel for vehicle and equipment cleaning is prohibited.
- All vehicles and equipment that regularly enter and leave the construction site must be cleaned offsite.
- When vehicle and equipment washing and cleaning must occur onsite, and the operation cannot be located within a structure or building equipped with appropriate disposal facilities, the outside cleaning area should have the following characteristics:
 - Located away from storm drain inlets, drainage facilities, or watercourses
 - Paved with concrete or asphalt and bermed to contain wash waters and to prevent runon and runoff
 - Configured with a sump to allow collection and disposal of wash water
 - No discharge of wash waters to storm drains or watercourses
 - Used only when necessary
- When cleaning vehicles and equipment with water:
 - Use as little water as possible. High-pressure sprayers may use less water than a hose and should be considered
 - Use positive shutoff valve to minimize water usage
 - Facility wash racks should discharge to a sanitary sewer, recycle system or other approved discharge system and must not discharge to the storm drainage system, watercourses, or to groundwater

Costs

Cleaning vehicles and equipment at an offsite facility may reduce overall costs for vehicle and equipment cleaning by eliminating the need to provide similar services onsite. When onsite cleaning is needed, the cost to establish appropriate facilities is relatively low on larger, long-duration projects, and moderate to high on small, short-duration projects.

Inspection and Maintenance

- Inspect and verify that activity-based BMPs are in place prior to the commencement of associated activities. While activities associated with the BMP are under way, inspect BMPs in accordance with General Permit requirements for the associated project type and risk level. It is recommended that at a minimum, BMPs be inspected weekly, prior to forecasted rain events, daily during extended rain events, and after the conclusion of rain events.
- Inspect BMPs subject to non-stormwater discharges daily while non-stormwater discharges occur.
- Inspection and maintenance is minimal, although some berm repair may be necessary.
- Monitor employees and subcontractors throughout the duration of the construction project to ensure appropriate practices are being implemented.
- Inspect sump regularly and remove liquids and sediment as needed.
- Prohibit employees and subcontractors from washing personal vehicles and equipment on the construction site.


References

Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), November 2000.

Swisher, R.D. Surfactant Biodegradation, Marcel Decker Corporation, 1987.

 \square

 \square



Categories

EC Erosion Control

SE Sediment Control

TC Tracking Control

WE Wind Erosion Control

NS Non-Stormwater
Management Control

WM Waste Management and Materials Pollution Control

Legend:

☑ Primary Objective

■ Secondary Objective

Description and Purpose

Vehicle equipment fueling procedures and practices are designed to prevent fuel spills and leaks, and reduce or eliminate contamination of stormwater. This can be accomplished by using offsite facilities, fueling in designated areas only, enclosing or covering stored fuel, implementing spill controls, and training employees and subcontractors in proper fueling procedures.

Suitable Applications

These procedures are suitable on all construction sites where vehicle and equipment fueling takes place.

Limitations

Onsite vehicle and equipment fueling should only be used where it is impractical to send vehicles and equipment offsite for fueling. Sending vehicles and equipment offsite should be done in conjunction with TC-1, Stabilized Construction Entrance/ Exit.

Implementation

- Use offsite fueling stations as much as possible. These businesses are better equipped to handle fuel and spills properly. Performing this work offsite can also be economical by eliminating the need for a separate fueling area at a site.
- Discourage "topping-off" of fuel tanks.

Targeted Constituents

Sediment

Nutrients

Trash

Metals

Bacteria

Oil and Grease

Organics

Potential Alternatives

None

If User/Subscriber modifies this fact sheet in any way, the CASQA name/logo and footer below must be removed from each page and not appear on the modified version.



- Absorbent spill cleanup materials and spill kits should be available in fueling areas and on fueling trucks, and should be disposed of properly after use.
- Drip pans or absorbent pads should be used during vehicle and equipment fueling, unless the fueling is performed over an impermeable surface in a dedicated fueling area.
- Use absorbent materials on small spills. Do not hose down or bury the spill. Remove the adsorbent materials promptly and dispose of properly.
- Avoid mobile fueling of mobile construction equipment around the site; rather, transport the equipment to designated fueling areas. With the exception of tracked equipment such as bulldozers and large excavators, most vehicles should be able to travel to a designated area with little lost time.
- Train employees and subcontractors in proper fueling and cleanup procedures.
- When fueling must take place onsite, designate an area away from drainage courses to be used. Fueling areas should be identified in the SWPPP.
- Dedicated fueling areas should be protected from stormwater runon and runoff, and should be located at least 50 ft away from downstream drainage facilities and watercourses. Fueling must be performed on level-grade areas.
- Protect fueling areas with berms and dikes to prevent runon, runoff, and to contain spills.
- Nozzles used in vehicle and equipment fueling should be equipped with an automatic shutoff to control drips. Fueling operations should not be left unattended.
- Use vapor recovery nozzles to help control drips as well as air pollution where required by Air Quality Management Districts (AQMD).
- Federal, state, and local requirements should be observed for any stationary above ground storage tanks.

Costs

• All of the above measures are low cost except for the capital costs of above ground tanks that meet all local environmental, zoning, and fire codes.

Inspection and Maintenance

- Inspect BMPs in accordance with General Permit requirements for the associated project type and risk level. It is recommended that at a minimum, BMPs be inspected weekly, prior to forecasted rain events, daily during extended rain events, and after the conclusion of rain events.
- Vehicles and equipment should be inspected each day of use for leaks. Leaks should be repaired immediately or problem vehicles or equipment should be removed from the project site.
- Keep ample supplies of spill cleanup materials onsite.

■ Immediately clean up spills and properly dispose of contaminated soil and cleanup materials.

References


Blueprint for a Clean Bay: Best Management Practices to Prevent Stormwater Pollution from Construction Related Activities; Santa Clara Valley Nonpoint Source Pollution Control Program, 1995.

Coastal Nonpoint Pollution Control Program: Program Development and Approval Guidance, Working Group Working Paper; USEPA, April 1992.

Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), November 2000.

Stormwater Management for Construction Activities, Developing Pollution Prevention Plans and Best Management Practices, EPA 832-R-92005; USEPA, April 1992.





Categories

EC Erosion Control

SE Sediment Control

TC Tracking Control

WE Wind Erosion Control

NS Non-Stormwater
Management Control

WM Waste Management and Materials Pollution Control

 \square

Legend:

☑ Primary Objective

■ Secondary Objective

Description and Purpose

Prevent or reduce the contamination of stormwater resulting from vehicle and equipment maintenance by running a "dry and clean site". The best option would be to perform maintenance activities at an offsite facility. If this option is not available then work should be performed in designated areas only, while providing cover for materials stored outside, checking for leaks and spills, and containing and cleaning up spills immediately. Employees and subcontractors must be trained in proper procedures.

Suitable Applications

These procedures are suitable on all construction projects where an onsite yard area is necessary for storage and maintenance of heavy equipment and vehicles.

Limitations

Onsite vehicle and equipment maintenance should only be used where it is impractical to send vehicles and equipment offsite for maintenance and repair. Sending vehicles/equipment offsite should be done in conjunction with TC-1, Stabilized Construction Entrance/Exit.

Outdoor vehicle or equipment maintenance is a potentially significant source of stormwater pollution. Activities that can contaminate stormwater include engine repair and service, changing or replacement of fluids, and outdoor equipment storage and parking (engine fluid leaks). For further information on vehicle or equipment servicing, see NS-8,

Targeted Constituents

Sediment

Nutrients

Trash 🗹

Metals

Bacteria

Oil and Grease

Organics

Potential Alternatives

None

If User/Subscriber modifies this fact sheet in any way, the CASQA name/logo and footer below must be removed from each page and not appear on the modified version.



Vehicle and Equipment Cleaning, and NS-9, Vehicle and Equipment Fueling.

Implementation

- Use offsite repair shops as much as possible. These businesses are better equipped to handle vehicle fluids and spills properly. Performing this work offsite can also be economical by eliminating the need for a separate maintenance area.
- If maintenance must occur onsite, use designated areas, located away from drainage courses. Dedicated maintenance areas should be protected from stormwater runon and runoff, and should be located at least 50 ft from downstream drainage facilities and watercourses.
- Drip pans or absorbent pads should be used during vehicle and equipment maintenance work that involves fluids, unless the maintenance work is performed over an impermeable surface in a dedicated maintenance area.
- Place a stockpile of spill cleanup materials where it will be readily accessible.
- All fueling trucks and fueling areas are required to have spill kits and/or use other spill protection devices.
- Use adsorbent materials on small spills. Remove the absorbent materials promptly and dispose of properly.
- Inspect onsite vehicles and equipment daily at startup for leaks, and repair immediately.
- Keep vehicles and equipment clean; do not allow excessive build-up of oil and grease.
- Segregate and recycle wastes, such as greases, used oil or oil filters, antifreeze, cleaning solutions, automotive batteries, hydraulic and transmission fluids. Provide secondary containment and covers for these materials if stored onsite.
- Train employees and subcontractors in proper maintenance and spill cleanup procedures.
- Drip pans or plastic sheeting should be placed under all vehicles and equipment placed on docks, barges, or other structures over water bodies when the vehicle or equipment is planned to be idle for more than 1 hour.
- For long-term projects, consider using portable tents or covers over maintenance areas if maintenance cannot be performed offsite.
- Consider use of new, alternative greases and lubricants, such as adhesive greases, for chassis lubrication and fifth-wheel lubrication.
- Properly dispose of used oils, fluids, lubricants, and spill cleanup materials.
- Do not place used oil in a dumpster or pour into a storm drain or watercourse.
- Properly dispose of or recycle used batteries.
- Do not bury used tires.

Repair leaks of fluids and oil immediately.

Listed below is further information if you must perform vehicle or equipment maintenance onsite.

Safer Alternative Products

- Consider products that are less toxic or hazardous than regular products. These products are often sold under an "environmentally friendly" label.
- Consider use of grease substitutes for lubrication of truck fifth-wheels. Follow manufacturers label for details on specific uses.
- Consider use of plastic friction plates on truck fifth-wheels in lieu of grease. Follow manufacturers label for details on specific uses.

Waste Reduction

Parts are often cleaned using solvents such as trichloroethylene, trichloroethane, or methylene chloride. Many of these cleaners are listed in California Toxic Rule as priority pollutants. These materials are harmful and must not contaminate stormwater. They must be disposed of as a hazardous waste. Reducing the number of solvents makes recycling easier and reduces hazardous waste management costs. Often, one solvent can perform a job as well as two different solvents. Also, if possible, eliminate or reduce the amount of hazardous materials and waste by substituting non-hazardous or less hazardous materials. For example, replace chlorinated organic solvents with non-chlorinated solvents. Non-chlorinated solvents like kerosene or mineral spirits are less toxic and less expensive to dispose of properly. Check the list of active ingredients to see whether it contains chlorinated solvents. The "chlor" term indicates that the solvent is chlorinated. Also, try substituting a wire brush for solvents to clean parts.

Recycling and Disposal

Separating wastes allows for easier recycling and may reduce disposal costs. Keep hazardous wastes separate, do not mix used oil solvents, and keep chlorinated solvents (like,-trichloroethane) separate from non-chlorinated solvents (like kerosene and mineral spirits). Promptly transfer used fluids to the proper waste or recycling drums. Don't leave full drip pans or other open containers lying around. Provide cover and secondary containment until these materials can be removed from the site.

Oil filters can be recycled. Ask your oil supplier or recycler about recycling oil filters.

Do not dispose of extra paints and coatings by dumping liquid onto the ground or throwing it into dumpsters. Allow coatings to dry or harden before disposal into covered dumpsters.

Store cracked batteries in a non-leaking secondary container. Do this with all cracked batteries, even if you think all the acid has drained out. If you drop a battery, treat it as if it is cracked. Put it into the containment area until you are sure it is not leaking.

Costs

All of the above are low cost measures. Higher costs are incurred to setup and maintain onsite maintenance areas.

Inspection and Maintenance


- Inspect and verify that activity-based BMPs are in place prior to the commencement of associated activities. While activities associated with the BMP are under way, inspect BMPs in accordance with General Permit requirements for the associated project type and risk level. It is recommended that at a minimum, BMPs be inspected weekly, prior to forecasted rain events, daily during extended rain events, and after the conclusion of rain events.
- Inspect BMPs subject to non-stormwater discharges daily while non-stormwater discharges occur.
- Keep ample supplies of spill cleanup materials onsite.
- Maintain waste fluid containers in leak proof condition.
- Vehicles and equipment should be inspected on each day of use. Leaks should be repaired immediately or the problem vehicle(s) or equipment should be removed from the project site.
- Inspect equipment for damaged hoses and leaky gaskets routinely. Repair or replace as needed.

References

Blueprint for a Clean Bay: Best Management Practices to Prevent Stormwater Pollution from Construction Related Activities; Santa Clara Valley Nonpoint Source Pollution Control Program, 1995.

Coastal Nonpoint Pollution Control Program; Program Development and Approval Guidance, Working Group, Working Paper; USEPA, April 1992.

Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), November 2000.



Ob	jectives	- 10
EC	Erosion Control	-
SE	Sediment Control	
TR	Tracking Control	
WE	Wind Erosion Control	
NS	Non-Stormwater Management Control	\checkmark
WM	Waste Management and Materials Pollution Control	V
Leg	end: Primary Objective Secondary Objective	

Description and Purpose

Concrete curing is used in the construction of structures such as bridges, retaining walls, pump houses, large slabs, and structured foundations. Concrete curing includes the use of both chemical and water methods. Discharges of stormwater and non-stormwater exposed to concrete during curing may have a high pH and may contain chemicals, metals, and fines. Proper procedures reduce or eliminate the contamination of stormwater runoff during concrete curing.

Suitable Applications

Suitable applications include all projects where Portland Cement Concrete (PCC) and concrete curing chemicals are placed where they can be exposed to rainfall, runoff from other areas, or where runoff from the PCC will leave the site.

Limitations

None identified.

Implementation

Chemical Curing

- Avoid over spray of curing compounds.
- Minimize the drift of chemical cure as much as possible by applying the curing compound close to the concrete surface. Apply an amount of compound that covers the surface, but does not allow any runoff of the compound.

Targeted Constituents

Sediment ☑

Nutrients

Trash

 \mathbf{V}

 \mathbf{V}

Metals Bacteria

Oil and Grease

Organics

Potential Alternatives

None



- Use proper storage and handling techniques for concrete curing compounds. Refer to WM-1, Material Delivery and Storage.
- Protect drain inlets prior to the application of curing compounds.
- Refer to WM-4, Spill Prevention and Control.

Water Curing for Bridge Decks, Retaining Walls, and other Structures

- Direct cure water away from inlets and watercourses to collection areas for infiltration or other means of removal in accordance with all applicable permits.
- Collect cure water at the top of slopes and transport or dispose of water in a non-erodible manner. See EC-9 Earth Dikes and Drainage Swales, EC-10, Velocity Dissipation Devices, and EC-11, Slope Drains.
- Utilize wet blankets or a similar method that maintains moisture while minimizing the use and possible discharge of water.

Costs

All of the above measures are generally low cost.

Inspection and Maintenance


- Inspect and verify that activity-based BMPs are in place prior to the commencement of associated activities. While activities associated with the BMP are under way, inspect weekly during the rainy season and at two-week intervals in the non-rainy season to verify continued BMP implementation.
- Inspect BMPs subject to non-stormwater discharges daily while non-stormwater discharges occur.
- Ensure that employees and subcontractors implement appropriate measures for storage, handling, and use of curing compounds.
- Inspect cure containers and spraying equipment for leaks.

References

Blue Print for a Clean Bay-Construction-Related Industries: Best Management Practices for Stormwater Pollution Prevention; Santa Clara Valley Non Point Source Pollution Control Program, 1992.

Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), November 2000.

Stormwater Management for Construction Activities, Developing Pollution Prevention Plans and Best Management Practices, EPA 832-R-92005; USEPA, April 1992.



Obj	ectives	- 100
EC	Erosion Control	344
SE	Sediment Control	
TR	Tracking Control	
WE	Wind Erosion Control	
NS	Non-Stormwater Management Control	
WM	Waste Management and Materials Pollution Control	V
	end: Primary Objective Secondary Objective	

Description and Purpose

Concrete finishing methods are used for bridge deck rehabilitation, paint removal, curing compound removal, and final surface finish appearances. Methods include sand blasting, shot blasting, grinding, or high pressure water blasting. Stormwater and non-stormwater exposed to concrete finishing by-products may have a high pH and may contain chemicals, metals, and fines. Proper procedures and implementation of appropriate BMPs can minimize the impact that concrete-finishing methods may have on stormwater and non-stormwater discharges.

Suitable Applications

These procedures apply to all construction locations where concrete finishing operations are performed.

Limitations

None identified.

Implementation

- Collect and properly dispose of water from high-pressure water blasting operations.
- Collect contaminated water from blasting operations at the top of slopes. Transport or dispose of contaminated water while using BMPs such as those for erosion control. Refer to EC-9, Earth Dikes and Drainage Swales, EC-10, Velocity Dissipation Devices, and EC-11, Slope Drains.

Sediment Nutrients Trash Metals Bacteria Oil and Grease Organics

Potential Alternatives

None



- Direct water from blasting operations away from inlets and watercourses to collection areas for infiltration or other means of removal (dewatering). Refer to NS-2 De-Watering Operations.
- Protect inlets during sandblasting operations. Refer to SE-10, Storm Drain Inlet Protection.
- Refer to WM-8, Concrete Waste Management for disposal of concrete based debris.
- Minimize the drift of dust and blast material as much as possible by keeping the blasting nozzle close to the surface.
- When blast residue contains a potentially hazardous waste, refer to WM-6, Hazardous Waste Management.

Costs

These measures are generally of low cost.

Inspection and Maintenance


- Inspect and verify that activity-based BMPs are in place prior to the commencement of associated activities. While activities associated with the BMP are under way, inspect weekly during the rainy season and at two-week intervals in the non-rainy season to verify continued BMP implementation.
- Inspect BMPs subject to non-stormwater discharges daily while non-stormwater discharges occur.
- Sweep or vacuum up debris from sandblasting at the end of each shift.
- At the end of each work shift, remove and contain liquid and solid waste from containment structures, if any, and from the general work area.

References

Blueprint for a Clean Bay: Best Management Practices to Prevent Stormwater Pollution from Construction Related Activities; Santa Clara Valley Nonpoint Source Pollution Control Program, 1995.

Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), November 2000.

Stormwater Management for Construction Activities, Developing Pollution Prevention Plans and Best Management Practices, EPA 832-R-92005; USEPA, April 1992.



Categories

SE Sediment Control

Tracking Control WE Wind Erosion Control

Non-Stormwater NS. Management Control

Waste Management and Materials Pollution Control

Legend:

TC

- ☑ Primary Objective
- **Secondary Objective**

Description and Purpose

A stabilized construction access is defined by a point of entrance/exit to a construction site that is stabilized to reduce the tracking of mud and dirt onto public roads by construction vehicles.

Suitable Applications

Use at construction sites:

- Where dirt or mud can be tracked onto public roads.
- Adjacent to water bodies.
- Where poor soils are encountered.
- Where dust is a problem during dry weather conditions.

Limitations

- Entrances and exits require periodic top dressing with additional stones.
- This BMP should be used in conjunction with street sweeping on adjacent public right of way.
- Entrances and exits should be constructed on level ground only.
- Stabilized construction entrances are rather expensive to construct and when a wash rack is included, a sediment trap of some kind must also be provided to collect wash water runoff.

Targeted Constituents

Sediment

 \square

×

M

Nutrients

Trash

Metals

Bacteria

Oil and Grease

Organics

Potential Alternatives

None

If User/Subscriber modifies this fact sheet in any way, the CASQA name/logo and footer below must be removed from each page and not appear on the modified version.



Implementation

General

A stabilized construction entrance is a pad of aggregate underlain with filter cloth located at any point where traffic will be entering or leaving a construction site to or from a public right of way, street, alley, sidewalk, or parking area. The purpose of a stabilized construction entrance is to reduce or eliminate the tracking of sediment onto public rights of way or streets. Reducing tracking of sediments and other pollutants onto paved roads helps prevent deposition of sediments into local storm drains and production of airborne dust.

Where traffic will be entering or leaving the construction site, a stabilized construction entrance should be used. NPDES permits require that appropriate measures be implemented to prevent tracking of sediments onto paved roadways, where a significant source of sediments is derived from mud and dirt carried out from unpaved roads and construction sites.

Stabilized construction entrances are moderately effective in removing sediment from equipment leaving a construction site. The entrance should be built on level ground. Advantages of the Stabilized Construction Entrance/Exit is that it does remove some sediment from equipment and serves to channel construction traffic in and out of the site at specified locations. Efficiency is greatly increased when a washing rack is included as part of a stabilized construction entrance/exit.

Design and Layout

- Construct on level ground where possible.
- Select 3 to 6 in. diameter stones.
- Use minimum depth of stones of 12 in. or as recommended by soils engineer.
- Construct length of 50 ft or maximum site will allow, and 10 ft minimum width or to accommodate traffic.
- Rumble racks constructed of steel panels with ridges and installed in the stabilized entrance/exit will help remove additional sediment and to keep adjacent streets clean.
- Provide ample turning radii as part of the entrance.
- Limit the points of entrance/exit to the construction site.
- Limit speed of vehicles to control dust.
- Properly grade each construction entrance/exit to prevent runoff from leaving the construction site.
- Route runoff from stabilized entrances/exits through a sediment trapping device before discharge.
- Design stabilized entrance/exit to support heaviest vehicles and equipment that will use it.

- Select construction access stabilization (aggregate, asphaltic concrete, concrete) based on longevity, required performance, and site conditions. Do not use asphalt concrete (AC) grindings for stabilized construction access/roadway.
- If aggregate is selected, place crushed aggregate over geotextile fabric to at least 12 in. depth, or place aggregate to a depth recommended by a geotechnical engineer. A crushed aggregate greater than 3 in. but smaller than 6 in. should be used.
- Designate combination or single purpose entrances and exits to the construction site.
- Require that all employees, subcontractors, and suppliers utilize the stabilized construction access.
- Implement SE-7, Street Sweeping and Vacuuming, as needed.
- All exit locations intended to be used for more than a two-week period should have stabilized construction entrance/exit BMPs.

Inspection and Maintenance

- Inspect and verify that activity—based BMPs are in place prior to the commencement of associated activities. While activities associated with the BMPs are under way, inspect BMPs in accordance with General Permit requirements for the associated project type and risk level. It is recommended that at a minimum, BMPs be inspected weekly, prior to forecasted rain events, daily during extended rain events, and after the conclusion of rain events.
- Inspect local roads adjacent to the site daily. Sweep or vacuum to remove visible accumulated sediment.
- Remove aggregate, separate and dispose of sediment if construction entrance/exit is clogged with sediment.
- Keep all temporary roadway ditches clear.
- Check for damage and repair as needed.
- Replace gravel material when surface voids are visible.
- Remove all sediment deposited on paved roadways within 24 hours.
- Remove gravel and filter fabric at completion of construction

Costs

Average annual cost for installation and maintenance may vary from \$1,200 to \$4,800 each, averaging \$2,400 per entrance. Costs will increase with addition of washing rack, and sediment trap. With wash rack, costs range from \$1,200 - \$6,000 each, averaging \$3,600 per entrance.

References

Manual of Standards of Erosion and Sediment Control Measures, Association of Bay Area Governments, May 1995.

National Management Measures to Control Nonpoint Source Pollution from Urban Areas, USEPA Agency, 2002.

Proposed Guidance Specifying Management Measures for Sources of Nonpoint Pollution in Coastal Waters, Work Group Working Paper, USEPA, April 1992.


Stormwater Quality Handbooks Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), November 2000.

Stormwater Management of the Puget Sound Basin, Technical Manual, Publication #91-75, Washington State Department of Ecology, February 1992.


Virginia Erosion and Sedimentation Control Handbook, Virginia Department of Conservation and Recreation, Division of Soil and Water Conservation, 1991.

Guidance Specifying Management Measures for Nonpoint Pollution in Coastal Waters, EPA 840-B-9-002, USEPA, Office of Water, Washington, DC, 1993.

Water Quality Management Plan for the Lake Tahoe Region, Volume II, Handbook of Management Practices, Tahoe Regional Planning Agency, November 1988.




EXISTING PAVED ROADWAY



×

 \checkmark

 \checkmark



Obi	ecti	ves

EC	Erosion	Contro

SE Sediment Control

TC Tracking Control

WE Wind Erosion Control

NS Non-Stormwater Management Control

WM Waste Management and Materials Pollution Control

Legend:

- ✓ Primary Objective
- **☒** Secondary Objective

Description and Purpose

Wind erosion or dust control consists of applying water or other dust palliatives as necessary to prevent or alleviate dust nuisance generated by construction activities. Covering small stockpiles or areas is an alternative to applying water or other dust palliatives.

Suitable Applications

Wind erosion control BMPs are suitable during the following construction activities:

- Construction vehicle traffic on unpaved roads
- Drilling and blasting activities
- Sediment tracking onto paved roads
- Soils and debris storage piles
- Batch drop from front-end loaders
- Areas with unstabilized soil
- Final grading/site stabilization

Limitations

- Watering prevents dust only for a short period and should be applied daily (or more often) to be effective.
- Over watering may cause erosion.

Targeted Constituents

Sediment

Nutrients

Trash

Metals

Bacteria

Oil and Grease

Organics

Potential Alternatives

None



- Oil or oil-treated subgrade should not be used for dust control because the oil may migrate
 into drainageways and/or seep into the soil.
- Effectiveness depends on soil, temperature, humidity, and wind velocity.
- Chemically treated sub grades may make the soil water repellant, interfering with long-term
 infiltration and the vegetation/re-vegetation of the site. Some chemical dust suppressants
 may be subject to freezing and may contain solvents and should be handled properly.
- Asphalt, as a mulch tack or chemical mulch, requires a 24-hour curing time to avoid adherence to equipment, worker shoes, etc. Application should be limited because asphalt surfacing may eventually migrate into the drainage system.
- In compacted areas, watering and other liquid dust control measures may wash sediment or other constituents into the drainage system.

Implementation

General

California's Mediterranean climate, with short wet seasons and long hot dry seasons, allows the soils to thoroughly dry out. During these dry seasons, construction activities are at their peak, and disturbed and exposed areas are increasingly subject to wind erosion, sediment tracking and dust generated by construction equipment.

Dust control, as a BMP, is a practice that is already in place for many construction activities. Los Angeles, the North Coast, and Sacramento, among others, have enacted dust control ordinances for construction activities that cause dust to be transported beyond the construction project property line.

Recently, the State Air Resources Control Board has, under the authority of the Clean Air Act, started to address air quality in relation to inhalable particulate matter less than 10 microns (PM-10). Approximately 90 percent of these small particles are considered to be dust. Existing dust control regulations by local agencies, municipal departments, public works department, and public health departments are in place in some regions within California.

Many local agencies require dust control in order to comply with local nuisance laws, opacity laws (visibility impairment) and the requirements of the Clean Air Act. The following are measures that local agencies may have already implemented as requirements for dust control from contractors:

- Construction and Grading Permits: Require provisions for dust control plans.
- Opacity Emission Limits: Enforce compliance with California air pollution control laws.
- Increase Overall Enforcement Activities: Priority given to cases involving citizen complaints.
- Maintain Field Application Records: Require records of dust control measures from contractor;
- Stormwater Pollution Prevention Plan: (SWPPP): Integrate dust control measures into SWPPP.

Dust Control Practices

Dust control BMPs generally stabilize exposed surfaces and minimize activities that suspend or track dust particles. The following table shows dust control practices that can be applied to site conditions that cause dust. For heavily traveled and disturbed areas, wet suppression (watering), chemical dust suppression, gravel asphalt surfacing, temporary gravel construction entrances, equipment wash-out areas, and haul truck covers can be employed as dust control applications. Permanent or temporary vegetation and mulching can be employed for areas of occasional or no construction traffic. Preventive measures would include minimizing surface areas to be disturbed, limiting onsite vehicle traffic to 15 mph, and controlling the number and activity of vehicles on a site at any given time.

DU:				DUST	T CONTROLPRACTICES				
SITE CONDITION	Permanent Vegetation	Mulching	Wet Suppression (Watering)	Chemical Dust Suppression	Gravel or Asphalt	Silt Fences	Temporary Gravel Construction Entrances/Equipment Wash Down	Haul Truck Covers	Minimize Extent of Disturbed Area
Disturbed Areas not Subject to Traffic	х	x	х	Х	х				х
Disturbed Areas Subject to Traffic			X	X	X		х		x
Material Stock Pile Stabilization			x	x		X			x
Demolition			X				х	X	
Clearing/ Excavation			х	Х		х			х
Truck Traffic on Unpaved Roads			х	Х	х		х	х	
Mud/Dirt Carry Out					х		х		

Additional preventive measures include:

- Schedule construction activities to minimize exposed area (EC-1, Scheduling).
- Quickly stabilize exposed soils using vegetation, mulching, spray-on adhesives, calcium chloride, sprinkling, and stone/gravel layering.
- Identify and stabilize key access points prior to commencement of construction.
- Minimize the impact of dust by anticipating the direction of prevailing winds.
- Direct most construction traffic to stabilized roadways within the project site.
- Water should be applied by means of pressure-type distributors or pipelines equipped with a spray system or hoses and nozzles that will ensure even distribution.
- All distribution equipment should be equipped with a positive means of shutoff.
- Unless water is applied by means of pipelines, at least one mobile unit should be available at all times to apply water or dust palliative to the project.

- If reclaimed waste water is used, the sources and discharge must meet California Department of Health Services water reclamation criteria and the Regional Water Quality Control Board requirements. Non-potable water should not be conveyed in tanks or drain pipes that will be used to convey potable water and there should be no connection between potable and non-potable supplies. Non-potable tanks, pipes, and other conveyances should be marked, "NON-POTABLE WATER - DO NOT DRINK."
- Materials applied as temporary soil stabilizers and soil binders also generally provide wind erosion control benefits.
- Pave or chemically stabilize access points where unpaved traffic surfaces adjoin paved roads.
- Provide covers for haul trucks transporting materials that contribute to dust.
- Provide for wet suppression or chemical stabilization of exposed soils.
- Provide for rapid clean up of sediments deposited on paved roads. Furnish stabilized construction road entrances and vehicle wash down areas.
- Stabilize inactive construction sites using vegetation or chemical stabilization methods.
- Limit the amount of areas disturbed by clearing and earth moving operations by scheduling these activities in phases.

For chemical stabilization, there are many products available for chemically stabilizing gravel roadways and stockpiles. If chemical stabilization is used, the chemicals should not create any adverse effects on stormwater, plant life, or groundwater.

Costs

Installation costs for water and chemical dust suppression are low, but annual costs may be quite high since these measures are effective for only a few hours to a few days.

Inspection and Maintenance

- Inspect and verify that activity-based BMPs are in place prior to the commencement of associated activities. While activities associated with the BMP are under way, inspect weekly during the rainy season and at two-week intervals in the non-rainy season to verify continued BMP implementation.
- Check areas protected to ensure coverage.
- Most dust control measures require frequent, often daily, or multiple times per day attention.

References


Best Management Practices and Erosion Control Manual for Construction Sites, Flood Control District of Maricopa County, Arizona, September 1992.

California Air Pollution Control Laws, California Air Resources Board, 1992.

Caltrans, Standard Specifications, Sections 10, "Dust Control"; Section 17, "Watering"; and Section 18, "Dust Palliative".

Prospects for Attaining the State Ambient Air Quality Standards for Suspended Particulate Matter (PM10), Visibility Reducing Particles, Sulfates, Lead, and Hydrogen Sulfide, California Air Resources Board, April 1991.

Stormwater Quality Handbooks Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), November 2000.



Categories

EC Erosion Control

SE Sediment Control

TC Tracking Control

WE Wind Erosion Control

Non-Stormwater

Management Control

Waste Management and
Materials Pollution Control

Legend:

- ☑ Primary Category
- Secondary Category

Description and Purpose

Prevent, reduce, or eliminate the discharge of pollutants from material delivery and storage to the stormwater system or watercourses by minimizing the storage of hazardous materials onsite, storing materials in watertight containers and/or a completely enclosed designated area, installing secondary containment, conducting regular inspections, and training employees and subcontractors.

This best management practice covers only material delivery and storage. For other information on materials, see WM-2, Material Use, or WM-4, Spill Prevention and Control. For information on wastes, see the waste management BMPs in this section.

Suitable Applications

These procedures are suitable for use at all construction sites with delivery and storage of the following materials:

- Soil stabilizers and binders
- Pesticides and herbicides
- Fertilizers
- Detergents
- Plaster
- Petroleum products such as fuel, oil, and grease

Targeted Constituents

Sediment	✓
Nutrients	
Trash	\checkmark
Metals	\checkmark
Bacteria	
Oil and Grease	\checkmark
Organics	

Potential Alternatives

None

If User/Subscriber modifies this fact sheet in any way, the CASQA name/logo and footer below must be removed from each page and not appear on the modified version.



- Asphalt and concrete components
- Hazardous chemicals such as acids, lime, glues, adhesives, paints, solvents, and curing compounds
- Concrete compounds
- Other materials that may be detrimental if released to the environment

Limitations

- Space limitation may preclude indoor storage.
- Storage sheds often must meet building and fire code requirements.

Implementation

The following steps should be taken to minimize risk:

- Chemicals must be stored in water tight containers with appropriate secondary containment or in a storage shed.
- When a material storage area is located on bare soil, the area should be lined and bermed.
- Use containment pallets or other practical and available solutions, such as storing materials within newly constructed buildings or garages, to meet material storage requirements.
- Stack erodible landscape material on pallets and cover when not in use.
- Contain all fertilizers and other landscape materials when not in use.
- Temporary storage areas should be located away from vehicular traffic.
- Material Safety Data Sheets (MSDS) should be available on-site for all materials stored that have the potential to effect water quality.
- Construction site areas should be designated for material delivery and storage.
- Material delivery and storage areas should be located away from waterways, if possible.
 - Avoid transport near drainage paths or waterways.
 - Surround with earth berms or other appropriate containment BMP. See EC-9, Earth Dikes and Drainage Swales.
 - Place in an area that will be paved.
- Storage of reactive, ignitable, or flammable liquids must comply with the fire codes of your area. Contact the local Fire Marshal to review site materials, quantities, and proposed storage area to determine specific requirements. See the Flammable and Combustible Liquid Code, NFPA30.
- An up to date inventory of materials delivered and stored onsite should be kept.

- Hazardous materials storage onsite should be minimized.
- Hazardous materials should be handled as infrequently as possible.
- Keep ample spill cleanup supplies appropriate for the materials being stored. Ensure that cleanup supplies are in a conspicuous, labeled area.
- Employees and subcontractors should be trained on the proper material delivery and storage practices.
- Employees trained in emergency spill cleanup procedures must be present when dangerous materials or liquid chemicals are unloaded.
- If significant residual materials remain on the ground after construction is complete, properly remove and dispose of materials and any contaminated soil. See WM-7, Contaminated Soil Management. If the area is to be paved, pave as soon as materials are removed to stabilize the soil.

Material Storage Areas and Practices

- Liquids, petroleum products, and substances listed in 40 CFR Parts 110, 117, or 302 should be stored in approved containers and drums and should not be overfilled. Containers and drums should be placed in temporary containment facilities for storage.
- A temporary containment facility should provide for a spill containment volume able to contain precipitation from a 25 year storm event, plus the greater of 10% of the aggregate volume of all containers or 100% of the capacity of the largest container within its boundary, whichever is greater.
- A temporary containment facility should be impervious to the materials stored therein for a minimum contact time of 72 hours.
- A temporary containment facility should be maintained free of accumulated rainwater and spills. In the event of spills or leaks, accumulated rainwater and spills should be collected and placed into drums. These liquids should be handled as a hazardous waste unless testing determines them to be non-hazardous. All collected liquids or non-hazardous liquids should be sent to an approved disposal site.
- Sufficient separation should be provided between stored containers to allow for spill cleanup and emergency response access.
- Incompatible materials, such as chlorine and ammonia, should not be stored in the same temporary containment facility.
- Materials should be covered prior to, and during rain events.
- Materials should be stored in their original containers and the original product labels should be maintained in place in a legible condition. Damaged or otherwise illegible labels should be replaced immediately.

- Bagged and boxed materials should be stored on pallets and should not be allowed to accumulate on the ground. To provide protection from wind and rain throughout the rainy season, bagged and boxed materials should be covered during non-working days and prior to and during rain events.
- Stockpiles should be protected in accordance with WM-3, Stockpile Management.
- Materials should be stored indoors within existing structures or completely enclosed storage sheds when available.
- Proper storage instructions should be posted at all times in an open and conspicuous location.
- An ample supply of appropriate spill clean up material should be kept near storage areas.
- Also see WM-6, Hazardous Waste Management, for storing of hazardous wastes.

Material Delivery Practices

- Keep an accurate, up-to-date inventory of material delivered and stored onsite.
- Arrange for employees trained in emergency spill cleanup procedures to be present when dangerous materials or liquid chemicals are unloaded.

Spill Cleanup

- Contain and clean up any spill immediately.
- Properly remove and dispose of any hazardous materials or contaminated soil if significant residual materials remain on the ground after construction is complete. See WM-7, Contaminated Soil Management.
- See WM-4, Spill Prevention and Control, for spills of chemicals and/or hazardous materials.
- If spills or leaks of materials occur that are not contained and could discharge to surface waters, non-visible sampling of site discharge may be required. Refer to the General Permit or to your project specific Construction Site Monitoring Plan to determine if and where sampling is required.

Cost

The largest cost of implementation may be in the construction of a materials storage area that is covered and provides secondary containment.

Inspection and Maintenance

- BMPs must be inspected in accordance with General Permit requirements for the associated project type and risk level. It is recommended that at a minimum, BMPs be inspected weekly, prior to forecasted rain events, daily during extended rain events, and after the conclusion of rain events.
- Keep storage areas clean and well organized, including a current list of all materials onsite.
- Inspect labels on containers for legibility and accuracy.

 Repair or replace perimeter controls, containment structures, covers, and liners as needed to maintain proper function.

References


Blueprint for a Clean Bay: Best Management Practices to Prevent Stormwater Pollution from Construction Related Activities; Santa Clara Valley Nonpoint Source Pollution Control Program, 1995.

Coastal Nonpoint Pollution Control Program: Program Development and Approval Guidance, Working Group Working Paper; USEPA, April 1992.

Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), March 2003.

Stormwater Management for Construction Activities; Developing Pollution Prevention Plans and Best Management Practice, EPA 832-R-92005; USEPA, April 1992.





Categories			
EC	Erosion Control		
SE	Sediment Control	×	
TC	Tracking Control		
WE	Wind Erosion Control		
NS	Non-Stormwater Management Control	×	
WM	Waste Management and Materials Pollution Control	V	
Lege	end:		
V	Primary Category		

Description and Purpose

Stockpile management procedures and practices are designed to reduce or eliminate air and stormwater pollution from stockpiles of soil, soil amendments, sand, paving materials such as portland cement concrete (PCC) rubble, asphalt concrete (AC), asphalt concrete rubble, aggregate base, aggregate sub base or pre-mixed aggregate, asphalt minder (so called "cold mix" asphalt), and pressure treated wood.

Suitable Applications

Implement in all projects that stockpile soil and other loose materials.

Limitations

- Plastic sheeting as a stockpile protection is temporary and hard to manage in windy conditions. Where plastic is used, consider use of plastic tarps with nylon reinforcement which may be more durable than standard sheeting.
- Plastic sheeting can increase runoff volume due to lack of infiltration and potentially cause perimeter control failure.
- Plastic sheeting breaks down faster in sunlight.
- The use of Plastic materials and photodegradable plastics should be avoided.

Implementation

Protection of stockpiles is a year-round requirement. To properly manage stockpiles:

Targeted Constituents

Secondary Category

Sediment	✓
Nutrients	\checkmark
Trash	\checkmark
Metals	\checkmark
Bacteria	
Oil and Grease	\checkmark
Organics	$ \sqrt{} $

Potential Alternatives

None

×

If User/Subscriber modifies this fact sheet in any way, the CASQA name/logo and footer below must be removed from each page and not appear on the modified version.



- On larger sites, a minimum of 50 ft separation from concentrated flows of stormwater, drainage courses, and inlets is recommended.
- After 14 days of inactivity, a stockpile is non-active and requires further protection described below. All stockpiles are required to be protected as non-active stockpiles immediately if they are not scheduled to be used within 14 days.
- Protect all stockpiles from stormwater runon using temporary perimeter sediment barriers such as compost berms (SE-13), temporary silt dikes (SE-12), fiber rolls (SE-5), silt fences (SE-1), sandbags (SE-8), gravel bags (SE-6), or biofilter bags (SE-14). Refer to the individual fact sheet for each of these controls for installation information.
- Implement wind erosion control practices as appropriate on all stockpiled material. For specific information, see WE-1, Wind Erosion Control.
- Manage stockpiles of contaminated soil in accordance with WM-7, Contaminated Soil Management.
- Place bagged materials on pallets and under cover.
- Ensure that stockpile coverings are installed securely to protect from wind and rain.
- Some plastic covers withstand weather and sunlight better than others. Select cover materials or methods based on anticipated duration of use.

Protection of Non-Active Stockpiles

A stockpile is considered non-active if it either is not used for 14 days or if it is scheduled not to be used for 14 days or more. Stockpiles need to be protected immediately if they are not scheduled to be used within 14 days. Non-active stockpiles of the identified materials should be protected as follows:

Soil stockpiles

- Soil stockpiles should be covered or protected with soil stabilization measures and a temporary perimeter sediment barrier at all times.
- Temporary vegetation should be considered for topsoil piles that will be stockpiled for extended periods.

Stockpiles of Portland cement concrete rubble, asphalt concrete, asphalt concrete rubble, aggregate base, or aggregate sub base

 Stockpiles should be covered and protected with a temporary perimeter sediment barrier at all times.

Stockpiles of "cold mix"

 Cold mix stockpiles should be placed on and covered with plastic sheeting or comparable material at all times and surrounded by a berm.

Stockpiles of fly ash, stucco, hydrated lime

Stockpiles of materials that may raise the pH of runoff (i.e., basic materials) should be covered with plastic and surrounded by a berm.

Stockpiles/Storage of wood (Pressure treated with chromated copper arsenate or ammoniacal copper zinc arsenate

■ Treated wood should be covered with plastic sheeting or comparable material at all times and surrounded by a berm.

Protection of Active Stockpiles

A stockpile is active when it is being used or is scheduled to be used within 14 days of the previous use. Active stockpiles of the identified materials should be protected as follows:

- All stockpiles should be covered and protected with a temporary linear sediment barrier prior to the onset of precipitation.
- Stockpiles of "cold mix" and treated wood, and basic materials should be placed on and covered with plastic sheeting or comparable material and surrounded by a berm prior to the onset of precipitation.
- The downstream perimeter of an active stockpile should be protected with a linear sediment barrier or berm and runoff should be diverted around or away from the stockpile on the upstream perimeter.

Costs

For cost information associated with stockpile protection refer to the individual erosion or sediment control BMP fact sheet considered for implementation (For example, refer to SE-1 Silt Fence for installation of silt fence around the perimeter of a stockpile.)


Inspection and Maintenance

- Stockpiles must be inspected in accordance with General Permit requirements for the associated project type and risk level. It is recommended that at a minimum, BMPs be inspected weekly, prior to forecasted rain events, daily during extended rain events, and after the conclusion of rain events.
- It may be necessary to inspect stockpiles covered with plastic sheeting more frequently during certain conditions (for example, high winds or extreme heat).
- Repair and/or replace perimeter controls and covers as needed to keep them functioning properly.
- Sediment shall be removed when it reaches one-third of the barrier height.

References

Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), March 2003.

 $\overline{\mathbf{v}}$



Objectives

EC Erosion Control
SE Sediment Control
TC Tracking Control
WE Wind Erosion Control

NS Non-Stormwater Management Control

WM Waste Management and Materials Pollution Control

Legend:

- ☑ Primary Objective
- Secondary Objective

Description and Purpose

Solid waste management procedures and practices are designed to prevent or reduce the discharge of pollutants to stormwater from solid or construction waste by providing designated waste collection areas and containers, arranging for regular disposal, and training employees and subcontractors.

Suitable Applications

This BMP is suitable for construction sites where the following wastes are generated or stored:

- Solid waste generated from trees and shrubs removed during land clearing, demolition of existing structures (rubble), and building construction
- Packaging materials including wood, paper, and plastic
- Scrap or surplus building materials including scrap metals, rubber, plastic, glass pieces and masonry products
- Domestic wastes including food containers such as beverage cans, coffee cups, paper bags, plastic wrappers, and cigarettes
- Construction wastes including brick, mortar, timber, steel and metal scraps, pipe and electrical cuttings, non-hazardous equipment parts, styrofoam and other materials used to transport and package construction materials

Targeted Constituents

Sediment	✓
Nutrients	
Trash	
Metals	\checkmark
Bacteria	
Oil and Grease	\checkmark
Organics	$\overline{\checkmark}$

Potential Alternatives

None



 Highway planting wastes, including vegetative material, plant containers, and packaging materials

Limitations

Temporary stockpiling of certain construction wastes may not necessitate stringent drainage related controls during the non-rainy season or in desert areas with low rainfall.

Implementation

The following steps will help keep a clean site and reduce stormwater pollution:

- Select designated waste collection areas onsite.
- Inform trash-hauling contractors that you will accept only watertight dumpsters for onsite
 use. Inspect dumpsters for leaks and repair any dumpster that is not watertight.
- Locate containers in a covered area or in a secondary containment.
- Provide an adequate number of containers with lids or covers that can be placed over the container to keep rain out or to prevent loss of wastes when it is windy.
- Plan for additional containers and more frequent pickup during the demolition phase of construction.
- Collect site trash daily, especially during rainy and windy conditions.
- Remove this solid waste promptly since erosion and sediment control devices tend to collect litter.
- Make sure that toxic liquid wastes (used oils, solvents, and paints) and chemicals (acids, pesticides, additives, curing compounds) are not disposed of in dumpsters designated for construction debris.
- Do not hose out dumpsters on the construction site. Leave dumpster cleaning to the trash hauling contractor.
- Arrange for regular waste collection before containers overflow.
- Clean up immediately if a container does spill.
- Make sure that construction waste is collected, removed, and disposed of only at authorized disposal areas.

Education

- Have the contractor's superintendent or representative oversee and enforce proper solid waste management procedures and practices.
- Instruct employees and subcontractors on identification of solid waste and hazardous waste.
- Educate employees and subcontractors on solid waste storage and disposal procedures.

- Hold regular meetings to discuss and reinforce disposal procedures (incorporate into regular safety meetings).
- Require that employees and subcontractors follow solid waste handling and storage procedures.
- Prohibit littering by employees, subcontractors, and visitors.
- Minimize production of solid waste materials wherever possible.

Collection, Storage, and Disposal

- Littering on the project site should be prohibited.
- To prevent clogging of the storm drainage system, litter and debris removal from drainage grates, trash racks, and ditch lines should be a priority.
- Trash receptacles should be provided in the contractor's yard, field trailer areas, and at locations where workers congregate for lunch and break periods.
- Litter from work areas within the construction limits of the project site should be collected and placed in watertight dumpsters at least weekly, regardless of whether the litter was generated by the contractor, the public, or others. Collected litter and debris should not be placed in or next to drain inlets, stormwater drainage systems, or watercourses.
- Dumpsters of sufficient size and number should be provided to contain the solid waste generated by the project.
- Full dumpsters should be removed from the project site and the contents should be disposed
 of by the trash hauling contractor.
- Construction debris and waste should be removed from the site biweekly or more frequently as needed.
- Construction material visible to the public should be stored or stacked in an orderly manner.
- Stormwater runon should be prevented from contacting stored solid waste through the use of berms, dikes, or other temporary diversion structures or through the use of measures to elevate waste from site surfaces.
- Solid waste storage areas should be located at least 50 ft from drainage facilities and watercourses and should not be located in areas prone to flooding or ponding.
- Except during fair weather, construction and highway planting waste not stored in watertight dumpsters should be securely covered from wind and rain by covering the waste with tarps or plastic.
- Segregate potentially hazardous waste from non-hazardous construction site waste.
- Make sure that toxic liquid wastes (used oils, solvents, and paints) and chemicals (acids, pesticides, additives, curing compounds) are not disposed of in dumpsters designated for construction debris.

- For disposal of hazardous waste, see WM-6, Hazardous Waste Management. Have hazardous waste hauled to an appropriate disposal and/or recycling facility.
- Salvage or recycle useful vegetation debris, packaging and surplus building materials when practical. For example, trees and shrubs from land clearing can be used as a brush barrier, or converted into wood chips, then used as mulch on graded areas. Wood pallets, cardboard boxes, and construction scraps can also be recycled.

Costs

All of the above are low cost measures.

Inspection and Maintenance

- Inspect and verify that activity—based BMPs are in place prior to the commencement of associated activities. While activities associated with the BMP are under way, inspect weekly during the rainy season and of two-week intervals in the non-rainy season to verify continued BMP implementation.
- Inspect BMPs subject to non-stormwater discharge daily while non-stormwater discharges occur
- Inspect construction waste area regularly.
- Arrange for regular waste collection.

References

Processes, Procedures and Methods to Control Pollution Resulting from All Construction Activity, 430/9-73-007, USEPA, 1973.

Stormwater Quality Handbooks - Construction Site Best Management Practices (BMPs) Manual, State of California Department of Transportation (Caltrans), November 2000.

Stormwater Management for Construction Activities; Developing Pollution Prevention Plans and Best Management Practice, EPA 832-R-92005; USEPA, April 1992.





BMP INSPECTION REPORT

Date and Time of Inspection:			Date Report Written:		
Inspection Type: (Circle one)	Weekly Complete Parts I,II,III and VII	plete Parts Complete Pai		During Rain Eve Complete Parts I, III, V, and VII	
Part I. General In	formation				
		Site Info	ormation		
Construction Site Nar	me:				
Construction stage ar completed activities:	nd			Approximate are of site that is exp	
Photos Taken: (Circle one)	Yes		No	Photo Reference	e IDs:
		Wea	ather		
Estimate storm begins (date and time)	ning:		Estimate s (hours)	torm duration:	
Estimate time since la (days or hours)	Estimate time since last storm: (days or hours) Rain gauge reading and location: (in)				
Is a "Qualifying Event If yes, summarize fore		occur (i.e., 0	.5" rain with	48-hrs or greater t	petween events)? (Y/N)
					be conducted). Visual onditions such as flooding
Inspector Information					
Inspector Name:				Inspector Title:	
Signature:				D	ate:

Part II. BMP Observations. Describe deficiencies in Pa	art III.		
Minimum BMPs for Risk Level Sites	Failures or other short comings (yes, no, N/A)	Action Required (yes/no)	Action Implemented (Date)
Good Housekeeping for Construction Materials			
Inventory of products (excluding materials designed to be outdoors)			
Stockpiled construction materials not actively in use are covered and bermed			
All chemicals are stored in watertight containers with appropriate secondary containment, or in a completely enclosed storage shed			
Construction materials are minimally exposed to precipitation			
BMPs preventing the off-site tracking of materials are implemented and properly effective			
Good Housekeeping for Waste Management			
Wash/rinse water and materials are prevented from being disposed into the storm drain system			
Portable toilets are contained to prevent discharges of waste			
Sanitation facilities are clean and with no apparent for leaks and spills			
Equipment is in place to cover waste disposal containers at the end of business day and during rain events			
Discharges from waste disposal containers are prevented from discharging to the storm drain system / receiving water			
Stockpiled waste material is securely protected from wind and rain if not actively in use			
Procedures are in place for addressing hazardous and non-hazardous spills			
Appropriate spill response personnel are assigned and trained			
Equipment and materials for cleanup of spills is available onsite			
Washout areas (e.g., concrete) are contained appropriately to prevent discharge or infiltration into the underlying soil			
Good Housekeeping for Vehicle Storage and Maintenance			
Measures are in place to prevent oil, grease, or fuel from leaking into the ground, storm drains, or surface waters			
All equipment or vehicles are fueled, maintained, and stored in a designated area with appropriate BMPs			
Vehicle and equipment leaks are cleaned immediately and disposed of properly			

Part II. BMP Observations Continued. Describe deficiencies in Part III.						
Minimum BMPs for Risk Level Sites	Adequately designed, implemented and effective (yes, no, N/A)	Action Required (yes/no)	Action Implemented (Date)			
Good Housekeeping for Landscape Materials						
Stockpiled landscape materials such as mulches and topsoil are contained and covered when not actively in use						
Erodible landscape material has not been applied 2 days before a forecasted rain event or during an event						
Erodible landscape materials are applied at quantities and rates in accordance with manufacturer recommendations						
Bagged erodible landscape materials are stored on pallets and covered						
Good Housekeeping for Air Deposition of Site Materials						
Good housekeeping measures are implemented onsite to control the air deposition of site materials and from site operations						
Non-Stormwater Management						
Non-Stormwater discharges are properly controlled						
Vehicles are washed in a manner to prevent non-stormwater discharges to surface waters or drainage systems						
Streets are cleaned in a manner to prevent unauthorized non- stormwater discharges to surface waters or drainage systems.						
Erosion Controls						
Wind erosion controls are effectively implemented						
Effective soil cover is provided for disturbed areas inactive (i.e., not scheduled to be disturbed for 14 days) as well as finished slopes, open space, utility backfill, and completed lots						
The use of plastic materials is limited in cases when a more sustainable, environmentally friendly alternative exists.						
Sediment Controls						
Perimeter controls are established and effective at controlling erosion and sediment discharges from the site						
Entrances and exits are stabilized to control erosion and sediment discharges from the site						
Sediment basins are properly maintained						
Linear sediment control along toe of slope, face of slope an at grade breaks (Risk Level 2 & 3 Only)						
Limit construction activity to and from site to entrances and exits that employ effective controls to prevent offsite tracking (Risk Level 2 & 3 Only)						


Ensure all storm, drain inlets and percentrol BMPs and pollutants control					
are maintained and protected from effectiveness (Risk Level 2 & 3 Only					
Inspect all immediate access roads Only)					
Run-On and Run-Off Controls					
Run-on to the site is effectively mar from all disturbed areas.	naged and direct	ed away			
Other					
Are the project SWPPP and BMP plan and being properly implemented?	up to date, availab	le on-site			
Part III. Descriptions of BMF	P Deficiencie	s			
			pairs Implemented:		
Deficiency	Note - Repai		gin within 72 hours of ic epairs as soon as poss		
	Start Date		Action		
1.					
2.					
3.					
4.					
Part IV. Additional Pre-Stori suspended materials, sheen, disc					
	Yes, No, N/A				
Do stormwater storage and containment					
Are drainage areas free of spills, leaks, or uncontrolled pollutant sources? If no, complete Part VII and describe below.					
Notes:					
Are stormwater storage and containme and describe below.	ent areas free of le	aks? If no, co	omplete Parts III and/or VII		

inclement weather, list the results of vi	Observations. If BMPs cannot be inspected during isual inspections at all relevant outfalls, discharge points, s or visible sheen on the surface of discharges. Complete I.
Outfall, Discharge Point, or Other Downst	tream Location
Location	Description

Notes:

Part VI. Additional Post-Storm Observations. Visually observe (inspect) stormwater discharges at all discharge locations within two business days (48 hours) after each qualifying rain event, and observe (inspect) the discharge of stored or contained stormwater that is derived from and discharged subsequent to a qualifying rain event producing precipitation of ½ inch or more at the time of discharge. Complete Part VII (Corrective Actions) as needed.					
Discharge Location, Storage or Containment Area	Visual Observation				
	ve Actions Required. Identify additional Part III) above. Note if SWPPP change is requ				
Required Actions		Implementation Date			

Appendix J: Project Specific Rain Event Action Plan Template





Rain Event Action Plan (REAP)				
Date of REAP		WDID Number:		
Date Rain Predicted to Occur:		Predicted % chance of rain:		

Predicted Rain Event Triggered Actions

Below is a list of suggested actions and items to review for this project. Each active Trade should check all material storage areas, stockpiles, waste management areas, vehicle and equipment storage and maintenance, areas of active soil disturbance, and areas of active work to ensure the proper implementation of BMPs. Project-wide BMPs should be checked and crossreferenced to the BMP progress map.

	Trade or Activity	Sug	ggested action(s) to perform / item(s) to review prior	or to rain event
	Information & Scheduling		Inform trade supervisors of predicted rain	
	5		Check scheduled activities and reschedule as needed	
			Alert erosion/sediment control provider	
			Alert sample collection contractor (if applicable)	
			Schedule staff for extended rain inspections	
			Check Erosion and Sediment Control (ESC) material stock	
			Review BMP progress map	
			Other:	
]	Material storage areas		Material under cover or in sheds (ex: treated woods and m	etals)
			Perimeter control around stockpiles	
			Other:	
]	Waste management areas		Dumpsters closed	<u> </u>
			Drain holes plugged	
			Recycling bins covered	
			Sanitary stations bermed and protected from tipping	
			Other:	
]	Trade operations		Exterior operations shut down for event (e.g., no concrete	
			Soil treatments (e.g., fertilizer) ceased within 24 hours of e	vent
			Materials and equipment (e.g., tools) properly stored and of	
			Waste and debris disposed in covered dumpsters or remov	ed from site
			Trenches and excavations protected	
			Perimeter controls around disturbed areas	
			Fueling and repair areas covered and bermed	
			Other:	
1	Site ESC BMPs		Adequate capacity in sediment basins and traps	
			Site perimeter controls in place	
			Catch basin and drop inlet protection in place and cleaned	
			Temporary erosion controls deployed	
			Temporary perimeter controls deployed around disturbed	areas and stockpiles
			Roads swept; site ingress and egress points stabilized	
	₩		Other:	
]	Concrete rinse out area		Adequate capacity for rain	
			Wash-out bins covered	
			Other:	
]	Spill and drips		All incident spills and drips, including paint, stucco, fuel, a	nd oil cleaned
			Drip pans emptied	
			Other:	

103

I certify under penalty of law that by me or under my direction or s gathered and evaluated the infor persons directly responsible for	her forecast from the NOAA website to the REAP. This Rain Event Action Plan (REAP) will be performed in accordance with the General Permit pervision in accordance with a system designed to assure that qualified personnel properly antion submitted. Based on my inquiry of the persons who manage the system, or those athering the information, the information submitted is, to the best of my knowledge and belief, in aware that there are significant penalties for submitting false information, including the ent for knowing violations.
	Datas
Qualified SWPPP Practitioner (U	Date: se ink please)

Appendix K: Training Reporting Form




Trained Contractor Personnel Log

Stormwater Management Training Log and Documentation

Project Name:WDID #:		
Stormwater Management Topic: (
Erosion Control	Sediment Control	
☐ Wind Erosion Control	☐ Tracking Control	
☐ Non-Stormwater Management	Waste Management and	Materials Pollution Control
☐ Stormwater Sampling		
Specific Training Objective:		7
Location:	Date:	
Instructor:	Telephone:	
Course Length (hours):		
	ter (Attach additional forms i	
Name	Company	Phone

As needed, add proof of external training (e.g., course completion certificates, credentials for QSP, QSD).



OPTIONAL

Authorization of	Approved Signat	tories		
Project Name:				
WDID #:				
Name of Personnel	Project Role	Company	Signature	Date
			·	
LRP's Signature		Da	te	
LRP Name and Ti	tle	Tel	ephone Number	

Identification of QSP

Project Name:	_
WDID #:	

The following are QSPs associated with this project

Name of Personnel ⁽¹⁾	Company	Date

(1) If additional QSPs are required on the job site add additional lines and include information here

Authorization of Data Submitters

Project Name:				
WDID #:				
Name of	Project Role	Company	Signature	Date
Personnel				
			,	
Approved Signatory's Signature		Date		
		·		
Approved Signatory		Telep	Telephone Number	
Name and Title				

Appendix M:Contractors and Subcontractors



Appendix N: Construction General Permit



INSTRUCTIONS

• Include a copy of the General Permit, or reference permanent location of General Permit that is kept on the construction site.