

**REPORT/RECOMMENDATION TO THE BOARD OF SUPERVISORS
OF SAN BERNARDINO COUNTY
AND RECORD OF ACTION**

March 10, 2026

FROM

**MOE YOUSIF, Interim Director, Project and Facilities Management Department
JANKI PATEL, Acting Director, Department of Public Health**

SUBJECT

Continuation of Emergency Related to the Devore Animal Shelter Expansion Project

RECOMMENDATION(S)

Continue the finding, first made by the Board of Supervisors on September 23, 2025, that there is substantial evidence that immediate action is needed to prevent or mitigate the threat to animal life, animal health, property and essential public services posed by the cessation of contracted animal shelter services in the High Desert region effective September 1, 2025, after the Town of Apple Valley voted to cancel the existing animal services contract, which resulted in a reduction of essential shelter and animal care resources, and that this emergency will not permit the delay resulting from a formal competitive solicitation of bids to procure materials and construction services, and delegating authority originally by Resolution on September 23, 2025, to the Chief Executive Officer to direct the Purchasing Agent to issue purchase orders and/or contracts, in a total amount not to exceed \$4,436,154, for any construction, remediation, and modifications of internal and external structures related to the sudden and unexpected loss of use of the Apple Valley Animal Shelter, and find that the issuance of these purchase orders and/or contracts are necessary to respond to this emergency pursuant to Public Contract Code sections 22035 and 22050 (Four votes required).

(Presenter: Moe Yousif, Interim Director, 387-5000)

COUNTY AND CHIEF EXECUTIVE OFFICER GOALS & OBJECTIVES

Operate in a Fiscally-Responsible and Business-Like Manner.

Provide for the Safety, Health and Social Service Needs of County Residents.

Pursue County Goals and Objectives by Working with Other Agencies and Stakeholders.

FINANCIAL IMPACT

Approval of this item will not result in the use of additional Discretionary General Funding (Net County Cost), as the Devore Animal Shelter Expansion Project (Project) (WBSE 10.10.1959), in the amount of \$4,436,154, is fully funded through the reallocation of existing Discretionary General Funding from the Real Estate Acquisitions Project (WBSE 94.10.0002). The Project and Facilities Management Department (PFMD) will closely monitor and evaluate remediation and construction costs associated with the Project.

BACKGROUND INFORMATION

The Department of Public Health (DPH) provides animal care and control services to residents throughout the unincorporated areas of the county and utilizes contracted shelters in outlying areas where the County does not own or operate an animal shelter. Previously, DPH contracted

**Continuation of Emergency Related to the Devore Animal Shelter
Expansion Project
March 10, 2026**

with the Town of Apple Valley to provide animal shelter services in the High Desert region, which allowed residents of unincorporated areas to adopt or be reunited with animals within their community, provided additional spaces for animals to receive care, and served as an additional resource for animal control officers to drop off animals retrieved from the service area.

To further expand San Bernardino County (County) resources in the High Desert region, DPH negotiated with the Town of Apple Valley to purchase the Apple Valley Animal Shelter, moving daily control and operations of the shelter to the County. However, the Town of Apple Valley terminated sale negotiations as well as provided notice to end the existing service contract by August 31, 2025. Due to this cancellation, DPH is housing animals from the High Desert at the Devore Animal Shelter, effective September 1, 2025, further impacting already crowded conditions at that facility.

To ensure a continuity of services for the safety and wellbeing of County animals, effective September 1, 2025, DPH Animal Care personnel began transporting stray and injured animals to the Devore Animal Shelter, ensuring services in the high desert unincorporated region continue. The current shelter requires this expansion Project to handle the overflow of animals and additional operations transferred to this facility.

On September 23, 2025 (Item No. 73), the Board of Supervisors (Board) found there is an emergency, pursuant to Public Contract Code sections 22035 and 22050, to authorize the Purchasing Agent to issue purchase orders necessary to the Project, thus mitigating the loss of health, property, and essential services.

Further, the Board adopted Resolution No. 2025-206 authorizing the Purchasing Agent, as directed by the Chief Executive Officer, to issue purchase orders and/or contracts, in the total not-to-exceed amount of \$4,436,154, for any emergency remediation, construction and modifications of internal and external structures related to the Project.

The PFMD is actively assessing the emergency needs and defining the scope of work required to advance the Project. This initiative focuses on installing modular buildings to increase the number of permanent kennels, thereby enhancing the shelter's capacity to safely and humanely house animals in need. A continuation of the emergency is recommended as immediate action is required to ensure the County is able to provide safe shelter accommodations.

Emergencies related to Public Contract Code section 22035 and 22050, once ordered, must be affirmed at each subsequent meeting until terminated. The recommended action will meet this requirement.

PROCUREMENT

On September 29, 2025, Purchase Order (PO) No. 4100435788 was issued in the amount of \$6,000 to Horizon Structures, LLC (Horizons Structures) to initiate the design of modular kennel buildings. On the same day, a Request for Proposals (RFP) was also distributed to on-call architectural firms to obtain pricing for expedited design services covering the remaining scope of the Project. The deadline to submit proposals was October 13, 2025. STK Architects was determined to be the preferred architectural design services vendor. The PO request was initiated on October 21, 2025, and PO No. 4100440118 was subsequently issued on October 27, 2025, in the amount of \$242,233.

**Continuation of Emergency Related to the Devore Animal Shelter
Expansion Project
March 10, 2026**

On December 2, 2025, the modular kennel manufacturer, Horizon Structures, submitted partially engineered drawings for initial review by PFMD, DPH, and STK Architects. On December 4, 2025, the same team conducted a site visit to observe a completed Horizon Structures building and evaluate construction quality and design applicability. Consolidated comments from both the drawing review and the site visit were provided to Horizon Structures on December 5, 2025.

During the County's internal review of the partially engineered drawings, it was determined that the grading design required revisions to accommodate the site's water quality requirements. As a result, STK Architects has revised the grading design and incorporated these updates into the final construction documents. On January 30, 2026, PO No. 4100440118 with STK Architects' was increased by \$24,474 to cover these additional services, bringing the total PO amount to \$266,707.

In parallel, Horizon Structures prepared a final revision to its separate design package. STK Architects incorporated these revisions into the final construction drawing set to ensure full coordination across disciplines. PFMD anticipates initiating a PO request in March 2026 with Horizon Structures for manufacture of the kennel structures.

PFMD has now received the complete drawing package from STK Architects and has routed it for internal plan review. Once consolidated comments are addressed and incorporated, into the final construction package, PFMD can proceed with development of the RFP for contractors to construct the Project.

A new PO is anticipated to be issued by early March to Angeles Contractor, Inc. to continue providing emergency tent services in support of overflow animal capacity at the Devore Animal Shelter. Angeles Contractor, Inc. has been delivering these emergency services on site since September 2025 under PO No. 4100433521 with expenditures totaling \$152,912.72 of the \$160,960.76 purchase order value. The existing PO is expected to be fully expended by March 2026. Issuance of a new PO is necessary to ensure uninterrupted emergency shelter operations and maintain adequate overflow capacity.

REVIEW BY OTHERS

This item has been reviewed by County Counsel (Kaleigh Ragon, County Counsel, 387-5455) on February 9, 2026; Public Health (Shannon Bailey, Division Chief and Jennifer Mulhall-Daudel, Strategy and Business Development Officer, 387-9146) on February 10, 2026; Purchasing (Ariel Gill, Supervising Buyer, 387-2070) on February 9, 2026; Project and Facilities Management (Rob Gilliam, Chief of Project Management, 387-5115) on February 10, 2026; and County Finance and Administration (Yael Verduzco, Principal Administrative Analyst, 387-5285 and Iliana Rodriguez, Administrative Analyst, 387-4205) on February 17, 2026.


**Continuation of Emergency Related to the Devore Animal Shelter
Expansion Project
March 10, 2026**

Record of Action of the Board of Supervisors
San Bernardino County

APPROVED (CONSENT CALENDAR)

Moved: Joe Baca, Jr. Seconded: Curt Hagman
Ayes: Col. Paul Cook (Ret.), Jesse Armendarez, Dawn Rowe, Curt Hagman, Joe Baca, Jr.

Lynna Monell, CLERK OF THE BOARD

BY  _____
DATED: March 10, 2026



cc: File - Emergency/Devore Animal Shelter
CCM 03/16/2026