



**Contract Number**

25-101 CO-2

**SAP Number**

4400027602

**Project and Facilities Management**

**Department Contract Representative** Charles Brammer  
**Telephone Number** (909) 387-5000

**Contractor** Dalke & Sons Construction, Inc.  
**Contractor Representative** Barry Dalke, Vice President  
**Telephone Number** (951) 274-9880  
**Contract Term** 512 Days  
**Original Contract Amount** \$6,692,000.00  
**Amendment No. 1 Amount** \$179,318.37  
**Amendment No. 2 Amount** \$247,572.05  
**Change Order No. 1 Amount** \$21,990.12  
**Change Order No. 2 Amount** \$89,534.43  
**Total Contract Amount** \$7,230,414.97  
**Cost Center** 10.10.1493  
**Grant Number (if applicable)** N/A

**IT IS HEREBY AGREED AS FOLLOWS:**

CONTRACTOR Dalke & Sons Construction, Inc.

Federal ID No. or Social Security No. On File

Contractor's Representative Barry Dalke, Vice President

Address 4585 Allstate Drive, Riverside, CA 92501 Phone (951) 274-9880

Nature of Contract: Change Order No. 2 to the construction contract for the Sheriff Scientific Investigations Division (SID) Orange and Blue Labs Remodel Project in San Bernardino. Project No. 10.10.1493.

**NET ADDITION THIS CHANGE ORDER \$ 89,534.43**

Date April 7, 2026

Contract No. 25-101 CO-2  
Department: Project and Facilities Management  
Cost Center 7700003100

Change Order No. 2

Contract: Sheriff Scientific Investigations Division (SID) Orange  
and Blue Labs Remodel Project

Distribution:

To: Dalke & Sons Construction, Inc.  
4585 Allstate Drive, Riverside, CA 92501

Clerk of the Board  
Contractor  
Auditor  
Project and Facilities Management

Change Order No. 2 to the construction contract for the Sheriff Scientific Investigations Division (SID) Orange and Blue Labs Remodel Project.

1. Labor to process permit application fees with the County of San Bernardino Fire Protection District required during the deferred submittal process, not shown in the contract bid documents at the time of bid, as instructed by the County (COR #023).

<u>ADDS</u>	<u>\$</u>	<u>1,883.42</u>
-------------	-----------	-----------------

2. Labor, material, and equipment to reroute conduit due to conflict with mechanical curb due to inaccurate information found in the As-Builts carried over onto the contract bid documents, per DOR response to RFI No. 44 Mechanical Curb Conflict, as instructed by the County (COR #026)

<u>ADDS</u>	<u>\$</u>	<u>15,528.34</u>
-------------	-----------	------------------

3. Labor, material and equipment to change height of door from 6'8" to 7'0" due to differing site conditions, not in the original scope of work, as instructed by the County (COR #027).

<u>ADDS</u>	<u>\$</u>	<u>2,760.79</u>
-------------	-----------	-----------------

4. Labor, material, and equipment to complete investigations, procure and install two (2) mini split air conditioning systems, DOR response to Instruction Bulletin B, which was outside the scope of work detailed in the bid documents, as instructed by County (COR #025).

<u>ADDS</u>	<u>\$</u>	<u>69,361.88</u>
-------------	-----------	------------------

<b>TOTAL ADDS THIS CHANGE ORDER</b>	<b>\$ 89,534.43</b>
<b>TOTAL DEDUCTS THIS CHANGE ORDER</b>	<b>\$ 0</b>
<b>NET ADDITION THIS CHANGE ORDER</b>	<b>\$ 89,534.43</b>

**Total Contract Time extension for above changes– 0 days.**

**The Agreement completion date is July 28, 2026.**

The compensation (time and cost) set forth in this Change Order shall comprise the total compensation due the Contractor for the work or change defined in the Change Order, including impact on unchanged work. By signing the Change Order, the Contractor acknowledges and agrees that the stipulated compensation includes payment for all work contained in the Change Order, plus all payment for the interruption of schedules, extended overhead costs, delay, and all impact, ripple effect or cumulative impact on all other work under the Contract. The Contract Time is the agreed-upon period of time allotted to Contractor to achieve completion of the entire scope of work, without the imposition of liquidated damages. Extensions of the Contract Time are permitted by section 3.1 of the Contract, subject to written approval of the County. At all times the Contract as a whole, remains in full force and

effect until all issues relating to the Contract have been resolved. The signing of the Change Order shall indicate that the Change Order constitutes a full mutual accord and satisfaction for the change and that the time and/or cost under the Change Order constitutes the total equitable adjustment owed to Contractor as a result of the change.

The cumulative total of all change orders is 1.67 % over the original contract price.

Original Contract	\$ 6,692,000.00
Prior Amendment No 1	\$ 179,318.37
Prior Change Order No 1	\$ 21,990.12
Prior Amendment No 2	\$ 247,572.05
Revised Contract Amount	<u>\$ 7,140,880.54</u>

Authorized Changes in this Change Order	
Addition	\$ <u>89,534.43</u>
Deduction	\$ <u>0</u>
NET (Addition)	<u>\$ 89,534.43</u>

Amount of Contract Authorized Including This Change Order No.	<u>\$ 7,230,414.97</u>
---	------------------------

This Change Order may be executed in any number of counterparts, each of which so executed shall be deemed to be an original, and such counterparts shall together constitute one and the same Change Order. The parties shall be entitled to sign and transmit an electronic signature of this Contract (whether by facsimile, PDF, or other email transmission), which signature shall be binding on the party whose name is contained therein. Each party providing an electronic signature agrees to promptly execute and deliver to the other party an original signed Change Order upon request.

SAN BERNARDINO COUNTY

Dalke & Sons Construction, Inc.  
*(Print or type name of corporation, company, contractor, etc.)*

►  
 \_\_\_\_\_  
 Dawn Rowe, Chair, Board of Supervisors

By ► \_\_\_\_\_  
*(Authorized signature - sign in blue ink)*

Dated: \_\_\_\_\_  
 SIGNED AND CERTIFIED THAT A COPY OF THIS DOCUMENT HAS BEEN DELIVERED TO THE CHAIR OF THE BOARD

Name Barry Dalke  
*(Print or type name of person signing contract)*

Lynna Monell  
 Clerk of the Board of Supervisors  
 San Bernardino County

Title Vice President  
*(Print or Type)*

By \_\_\_\_\_  
 Deputy

Dated: \_\_\_\_\_

Address 4585 Allstate Drive  
Riverside, CA 92501

**FOR COUNTY USE ONLY**

Approved as to Legal Form ► Kaleigh Ragon, Deputy County Counsel, Date _____	Reviewed for Contract Compliance ► Charles Brammer, Supervising Project Manager Date _____	Reviewed/Approved by Department ► Moe Yousif, Interim Director, PFMD Date _____
---	---	--