

**REPORT/RECOMMENDATION TO THE BOARD OF SUPERVISORS
OF SAN BERNARDINO COUNTY
AND RECORD OF ACTION**

November 4, 2025

FROM

DON DAY, Director, Project and Facilities Management Department

ANDREW GOLDFRACH, Chief Executive Officer, Arrowhead Regional Medical Center

SUBJECT

Amendment to Construction Contract with Translogic Corporation, dba Swisslog Healthcare Solutions, for upgrades to the Pneumatic Tube System at Arrowhead Regional Medical Center

RECOMMENDATION(S)

Approve **Amendment No. 2 to Contract No. 22-701** with Swisslog Healthcare Solutions, for the upgrades to the pneumatic tube system at Arrowhead Regional Medical Center, updating the scope of work, and increasing the total contract amount by \$22,526.07, from \$395,639.81 to \$418,165.88, with no change to the existing contract term of May 24, 2022 through July 18, 2026 (Four votes required).

(Presenter: Don Day, Director, 387-5000)

COUNTY AND CHIEF EXECUTIVE OFFICER GOALS & OBJECTIVES

Improve ARMC County Hospital Operations.

Provide for the Safety, Health and Social Service Needs of County Residents.

FINANCIAL IMPACT

Approval of this item will not result in the use of additional Discretionary General Funding (Net County Cost). The amendment to the contract, in the amount of \$22,526.07, will be funded from the Arrowhead Regional Medical Center (ARMC) Pneumatic Tube System Project (Project) (WBSE 10.10.0742) budget totaling \$874,810. The Project is funded by ARMC Enterprise Funds previously approved by the Board of Supervisors as part of the 2025-26 Capital Improvement Program (CIP) Budget adopted on June 10, 2025 (Item No. 136).

BACKGROUND INFORMATION

Approval of Amendment No. 2 to Construction Contract No. 22-701 (Contract) with Swisslog Healthcare Solutions (Swisslog Healthcare), totaling \$22,526.07, addresses compensation for necessary additional work not included in the original bid documents for the ARMC Project. Amendment No. 2 encompasses the replacement of a new computer tower, which was inadvertently reprogrammed as part of Information Technology measures, and the additional mobilization of the contractor for work that could not be completed due to emergency surgeries being performed in the work area. This necessitated the shipment of a new computer and a return trip for the installation technician in order to complete the work.

A summary of the original contract, change orders, and amendment are as follows:

Date	Description	Amount
------	-------------	--------

**Amendment to Construction Contract with Translogic Corporation, dba Swisslog Healthcare Solutions, for upgrades to the Pneumatic Tube System at Arrowhead Regional Medical Center
November 4, 2025**

Date	Description	Amount	
05/24/22	Original Contract		\$299,445
04/29/25	Amendment No. 1 <ul style="list-style-type: none"> Replacing broken/worn sound dampening devices Replace missing or damaged trim frames Replace computer tower which is at end of life. 	\$96,194.81	
11/04/25	Amendment No. 2 <ul style="list-style-type: none"> Additional replacement of computer tower 2nd mobilization for completion of work 	\$22,526.07	
	SUBTOTAL of amendments and change orders to date		\$118,720.88
	TOTAL amount of revised contract		\$418,165.88

On May 24, 2022, (Item No. 69), as the result of a non-competitive procurement, the Board authorized the Project and Facilities Management Department (PFMD) to award the Project to Swisslog Healthcare. The existing Pneumatic Tube System was manufactured by Swisslog Healthcare and is propriety to them.

On April 29, 2025, (Item No. 48), the Board approved Amendment No. 1 to Contract No 22-701, for unforeseen additional cost related to broken components that needed to be replaced and were not accounted for in the original contract.

Public Contract Code section 20136 requires all construction contract change orders and amendments to have four vote approval by the Board. This project is consistent with the County Administrative Office (CAO) approved CIP Request No. 22-701.

PROCUREMENT

Not applicable.

REVIEW BY OTHERS

This item has been reviewed by County Counsel (Daniel Pasek, Deputy County Counsel, 387-5455) on September 8, 2025; Arrowhead Regional Medical Center (Andrew Goldfrach, ARMC Chief Executive Officer, 580-6170) on September 8, 2025; Purchasing (Ariel Gill, Supervising Buyer, 387-2070) on September 11, 2025; Project and Facilities Management (Robert Gilliam, Chief of Project Management, 387-3072) on September 12, 2025; and County Finance and Administration (Yael Verduzco, Principal Administrative Analyst, 387-5285) on October 16, 2025.

(JR: (909) 693-0220)


**Amendment to Construction Contract with Translogic Corporation, dba
Swisslog Healthcare Solutions, for upgrades to the Pneumatic Tube
System at Arrowhead Regional Medical Center
November 4, 2025**

Record of Action of the Board of Supervisors
San Bernardino County

APPROVED (CONSENT CALENDAR)

Moved: Joe Baca, Jr. Seconded: Curt Hagman
Ayes: Col. Paul Cook (Ret.), Jesse Armendarez, Dawn Rowe, Curt Hagman, Joe Baca, Jr.

Lynna Monell, CLERK OF THE BOARD

BY 
DATED: November 4, 2025



cc: PFMD - Gilliam w/agree
Contractor - c/o PFMD w/agree
File - w/agree
CCM 11/5/2025